



सेंट्रल ट्रांसमिशन यूटिलिटी ऑफ इंडिया लिमिटेड

(पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड के स्वामित्व में)

(भारत सरकार का उद्यम)

CENTRAL TRANSMISSION UTILITY OF INDIA LTD.

(A wholly owned subsidiary of Power Grid Corporation of India Limited)

(A Government of India Enterprise)

संदर्भ/Ref: CTU/PMG/35th JCC-NR/MoM

दिनांक/Date: 19.11.2025

वितरण सूची के अनुसार/ As per Distribution List

विषय: उत्तरी क्षेत्र में विद्युत उत्पादन एवं पारेषण परियोजनाओं के लिए 35^{वीं} संयुक्त समन्वय समिति की बैठक – बैठक के कार्यवृत्त / 35th Joint Co-ordination Committee Meeting for Generation & Transmission projects of Northern Region- Minutes of Meeting

महोदय/महोदया/ Sir/ Ma'am,

उत्तरी क्षेत्र की संयुक्त समन्वय समिति की 35^{वीं} बैठक 24 सितम्बर, 2025 को वीडियो कॉन्फ्रेंस के माध्यम से उत्पादन और ISTS पारेषण परियोजनाओं की स्थिति की समीक्षा करने के लिए आयोजित की गई थी। इस संबंध में, उत्पादन प्रोजेक्ट्स और संबंधित ISTS पारेषण प्रणाली की प्रगति का संकेत देते हुए बैठक के कार्यवृत्त संलग्न है। उक्त कार्यवृत्त सी.टी.यू. की वेबसाइट (www.ctuil.in >> ISTS Planning and Coordination >> Joint Coordination Committee Meetings >> Northern Region) पर भी उपलब्ध है।

The 35th meeting of Joint Co-ordination Committee was held on 24th September, 2025 through Video Conference to review the status of upcoming generation & transmission projects in the Northern Region. In this regard, please find enclosed the Minutes of Meeting indicating the progress of generation projects and associated ISTS transmission system. The same is also available on CTU website (www.ctuil.in >> ISTS Planning and Coordination >> Joint Coordination Committee Meetings >> Northern Region).

धन्यवाद/ Thanking you,

भवदीय / Yours faithfully,

(रणवीर सिंह) / (Ranveer Singh)
उप-महाप्रबंधक/ DGM

प्रतिलिपि/ Copy to (for kind information please):

Director (Transmission) Ministry of Power Govt. of India, Shram Shakti Bhawan, Rafi Marg, New Delhi-110001	Chief Engineer Ministry of New and Renewable Energy Block-14, CGO Complex, Lodhi Road, New Delhi-110 003
Chief Engineer (PSP&A-I) Central Electricity Authority, Sewa Bhawan, R K Puram, New Delhi – 110066	Chief Engineer-I/C (PSPM) Central Electricity Authority, Sewa Bhawan, R K Puram, New Delhi – 110066
Joint Chief (Engineering) Central Electricity Regulatory Commission, 3rd & 4th floor, Chanderlok Building, 36, Janpath, New Delhi – 110001	Director (Solar) Solar Energy Corporation of India Ltd. D-3, 1st Floor, A-wing, Religare Building, District Centre, Saket, New Delhi-110017

वितरण सूची/ Distribution List:

A) Generating Companies in Northern Region

1. Station Director RAPP 7&8, Rawatbhata Rajasthan Site, Nuclear Power Corporation of India Limited Anushakti, District Chittorgarh Rajasthan – 323303 Email: rkmisra@npcil.co.in ssarwate@npcil.co.in haldars@npcil.co.in	2. Sh. Manoj Kumar Dinker, DGM NTPC Limited EOC Complex, A-8A, Sec-24, Noida, UP-201301 Email: mkdinker@ntpc.co.in skbharti@ntpc.co.in subhashthakur@ntpc.co.in abhishekkhanna@ntpc.co.in (For Tapovan Vishnugad/ Tanda-II)
3. Head – Regulatory and License & Permits Lanco Mandakini Hydro Energy Pvt Ltd 14-H, Pushpanjali Enclave, General Mahadev Singh Road (GMS Road) Dehradun-248001, Uttarakhand Email: aditya.pyasi@statkraft.com rohit.gera@statkraft.com	4. Shri M. G. Gokhale Executive Director NHPC Limited Corporate Office, Sector-33, Faridabad-121003, Haryana, India. Email: trenhpc@gmail.com
5. Vice President Adani Renewable Energy Park Rajasthan Limited Adani Solar Energy AP Three Ltd 4 th Floor, South Wing, Adani Corporate House, Shantigram, S G Highway, Ahmedabad- 382421, Gujarat, India. Email: mr.krishnarao@adani.com mehul.rupera@adani.com	6. Executive Director (PSP- Project Incharge) THDC India Limited Tehri PSP Urja Sanchay Bhawan, Bhagirathipuram Tehri Garhwal Uttarakhand – 249124 Email: lpjoshi@thdc.co.in ; corpplanning@thdc.co.in
7. Dy. General Manager (E&C) THDC India Limited Vishnugad Pipalkoti Hydro Electric Plant Alaknanda Puram Dist: Siyasain, Pipalkoti Uttarakhand-246472 Email: eandcthd@gmail.com ; akduggal@thdc.co.in ; bpraval@thdc.co.in	8. Assistant General Manager ReNew Jal Urja Limited ReNew Hub, Commercial Block-1, Zone 6, Golf Course road, DLF City Phase-V, Gurugram, Haryana-122009 Email: axay.bhardwaj@renewpower.in makarand.joshi@renewpower.in saurabh.singla@renewpower.in
9. Shri Parish Gupta Authorised Signatory IB Vogt Solar Seven Private Limited 225-229, JMD Empire, Golf Course Ext Road, Sector 62, Gurugram , Haryana Email: parish.gupta@ibvogt.com pushvinder.singh@ibvogt.com	10. Shri Rajesh Kumar Gupta DGM SBSR Power Cleantech Eleven Pvt. Ltd SBE Renewables Private Limited SBE Renewables Ten Pvt. Ltd 4 th Floor- South Wing, Adani Corporate House, Shantigram, S G Highway, Ahmedabad- 382421, Gujarat, India. Email: rajesh.gupta@adani.com - rajasr.acharya@adani.com mahendrasingh.dabi@adani.com
11. Shri Yogesh Kumar Sanklecha General Manager - BD ACME Solar Holdings Limited Plot No. 152, Sector-44, Gurgaon-122002, Haryana Ph.: 8744060601, 9654819869, 9911299514 Email: yogesh@acme.in apradhan@acme.in	12. Shri Shashank Gupta Sr. Executive Azure Power India Private Limited Southern Park, 5th Floor, D-II, Saket Place, Saket, New Delhi -110017, India Email: ists@azurepower.com shashank.gupta@azurepower.com

13. Shri J Venkata Kumar DGM ABC Solar (India) Private Limited (erstwhileTBEA Solar (India) Pvt Ltd.) H.No 6-3-680/8/3, PMR Plaza, Plot No. 03 1st floor, Thakur Mansion lane, Somajiguda Hyderabad-500082 Email: venkatakumar.j@axisenergy.in sumank@brookfieldrenewable.in ksharma@brookfieldrenewable.in	14. Shri Rohit Chandak Director Ayana Renewable Power Three Pvt. Ltd. 3rd Floor, Sheraton Grand Hotel, Brigade Gateway, 26/1, Dr. Rajkumar Road, Malleswaram (West), Bangalore – 560055 Email: rohit@ayanapower.com renga@ayanapower.com shatrangan@ayanapower.com
15. Shri Lakshmi Authorised Signatory Seven Renewable Power Private Limited S2904, 29th Floor, World Trade Centre, Brigade Gateway Campus, Karnataka Ph.: 8800554749, 9840215825 Email: narayanan@ayanapower.com ananth@ayanapower.com	16. Shri Rakesh Rathore GM - Business Development Altra Xergi Power Private Limited Energizent Power Private Limited XL Xergi Power Private Limited 8th Floor, DLF Square, DLF Phase 2, Sector 26, Gurugram 122002, Haryana Email:- rakesh.rathore@o2power.in rakesh@o2power.in
17. Shri. Ajay Sinha AGM (Schemes) Solar Energy Corporation of India Limited 1st Floor, D-3, A Wing, Prius Platinum Building, District Centre, Saket, New Delhi – 110017 Email - ajay.k.sinha@seci.co.in, sanjeev@seci.co.in	18. Shri D. K. Sharma Director (Technical) Rajasthan Solar Park Development Co. Ltd. E-166, Yudhisthir Marg, C-Scheme, Jaipur – 302007 Email: nokhsolarpark@gmail.com; rajeev.singh.pmr@gmail.com; solar.rrec@gmail.com rrec2016@gmail.com
19. Shri Vivek Kodesia Head Business Development Eden Renewable Passy Private Limited Eden Renewable Cadet Private Limited Eden Renewable Amla Private Limited Unit No. 236 B & C, First Floor, DLF South Court, Saket, Delhi-110017 Email: edenrenewablesindia11p@gmail.com vivek.kodesia@eden-re.com	20. Shri Ajay Kumar Singh General Manager - BD SJVN Limited Shakti Sadan, Shanan Shimla, 171006, Himachal Pradesh, India Email: business.expansion@sjvn.nic.in
21. Shri Angshuman Rudra Sr. Manager Avaada Energy Private Limited C-11, Sector 65, Noida - 201307 Uttar Pradesh Email: angshuman.rudra@avaada.com	22. Shri Sajay K.V. CEO, Solarpack Corporacion Tecnologica S.A. Southern Park Building, D-2 District Centre Saket, New Delhi – 110017 Email: sajay.kv@solarpack.es; sonika.hayaran@solarpack.es;
23. Shri S.Sri Murali Chief Operating Officer ABC RJ Land 01 Private Limited H.No.6-3-680/8/3, Plot No.3, PMR Plaza, 2nd Floor, Thakur Mansion Lane, Somajiguda, Hyderabad – 500082, Telangana, India Email: powerapprovals@axisenergy.in rambabu.m@axisenergy.in	24. Shri Sourya Choudhary Authorised Signatory Amp Energy Green Private Limited 309, Rectangle One,, Behind Sheraton Hotel, Saket,, New Delhi, Delhi 110017, Delhi, India 400009, Maharashtra Email: sourya.choudhary@gmail.com shubhamchhabra91@gmail.com

25. Shri Sanjay Singhal AGM (Thermal Design, RE) THDC India Limited (Khurja STPP) NCR Office, Plot No 20, Sec-14, Kaushambi, Ghaziabad – 201010 Email: sanjaysinghal@thdc.co.in ssinghalthdc@yahoo.co.in	26. Shri Balakishore Kollabathula Authorized Signatory Shikhar Surya (One) Private Limited 12th Floor, Crescent No. 1, Prestige Shantiniketan, Hoodi, Bengaluru, Karnataka-560048 Email: balakishore.kollabathula@enel.com norberto.cuencacandel@enel.com
27. Shri Amrik Singh General Manager Chenab Valley Power Projects [P] Limited Chenab Jal Shakti Bhawan, Opposite Saraswati Dham, Railhead Complex, Jammu Email: amriksinghnhpc101@gmail.com mohanlal.cvpp@nic.in	28. Shri Animesh Manna, DGM, NTPC Renewable Energy Limited NETRA Building, E-3, Ecotech-II, Udyog Vihar, Greater Noida, Uttar Pradesh-201306 Email: amanna@ntpc.co.in; durgeshagarwal@ntpc.co.in
29. Shri Namit Jain Authorised Signatory Khidrat Renewable Energy Private Limited Khaba Renewable Energy Private Limited Abu Renewables India Private Limited 14th Floor, Tower B, Vatika Towers,, Suncity, Sector-54, Gurgaon, Haryana, India Email: namit.jain@enel.com omkareshwar.pandey@enel.com balakishore.kollabathula@enel.com norberto.cuencacandel@enel.com	30. Shri Amit Kumar AVP Renew Surya Roshni Private Limited ReNew Solar Energy (Jharkhand Three) Private Ltd. ReNew Solar (Shakti Six) Private Limited ReNew Samir Shakti Private Limited ReNew Surya Jyoti Private Limited Renew Solar Power Private Limited Renew.Hub, Commercial Block-1, Zone-6, Golf Course Road, DLF City Phase V, Gurugram- 122009, Haryana Email:- solarbidding.gm@renewpower.in k.vishwanath@renewpower.in rohit.singh@renewpower.in
31. General manager (EC) HPPCL Shanti Kutir, Kamna Nagar, Chakkar, Shimla Himachal Pradesh-171005 Email: ed2hppcl@gmail.com gm_elect@hppcl.gov.in spsharma9896@gmail.com	32. Head of Department (Commercial & System Operation Department) SJVN Corporate Office Complex Shanan, Shimla – 171006, Himachal Pradesh (For Naitwar Mori, Devsari, Luhri-I, Sunni Dam, Reoli Dugli HEP, Purthi HEP, Bardang HEP, Dugar HEP) Email: sjvn.cso@sjvn.nic.in gmcso@sjvn.nic.in
33. Shri Sumit Joge DGM - Business Development Sprng Nirjara Energy Private Limited Sprng Pavana Urja Private Limited Sprng Vayu Vidyut Pvt. Ltd. Sprng Akshaya Urja Private Limited Off A-001, Upper Ground, P-5, Pentagon Tower Magarpatta City, Hadapsar, Pune - 411013 Maharashtra Email: poorvapitke@sprngenergy.com	34. Shri Santosh P Narayan Specialist – Project Development Tata Power Renewable Energy Ltd. TP Saurya Limited C/o The Tata Power Company Limited, Corporate center A, Sant Tukaram Road, Carnac Bunder, Mumbai- 400009, Maharashtra Email: narayans@tatapower.com rohith@tatapower.com gourav.soni@tatapower.com

35. Shri. Ayush Prasad Amplus Ages Private Limited. Grian Energy Private Limited. Onevolt Energy Private Limited. 6th floor, The Palm Square, Sec-66, Gurgaon,,Haryana, India Email: info.amplusages@amplussolar.com Ayush.prasad@amplussolar.com sharad.pungalia@amplussolar.com vidisha.dubey@amplussolar.com	36. Shri Deepak Saigal Chief Executive Officer Ratle Hydroelectric Power Corporation Limited Room No. 8, Block No. 02, NHPC Regional Office,,JDA Commercial Complex No. 01, Narwal, Jammu, J&K 180006, Jammu and Kashmir, India Email: ceo.ratle@nhpc.nic.in vinodsharma@nhpc.nic.in
37. Shri Sudesh Pradhan Authorized Signatory Juniper Green Cosmic Private Limited Juniper Green Stellar Private Limited Juniper Green Beta Private Limited Juniper Nirjara Energy Private Limited Plot No. 18, 1st Floor, Institutional Area,,Sector 32, Gurugram,,Haryana, India Email: sudesh.pradhan@junipergreenenergy.com ankush.malik@junipergreenenergy.com	38. Shri Arzaan Dordi Chief Manager Serentica Renewables India Pvt. Ltd. (erstwhile Sterlite Power Technologies Private Limited) DLF Cyber Park, 9th Floor, Tower-B, Udyog Vihar, Phase-III, Sector-20, Gurugram, Haryana, India Email: arzaan.dordi1@sterlite.com alok.nigam@sterlite.com
39. Mr Mohammed Irfan Director ALF Solar Amarsar Private Limited 15th Floor, Block B, Dlf Cybercity Phase III, Gurgaon, Haryana Email: Irfan.mohammed@alfanar.com sachin.ram@alfanar.com	40. Shri Ajay Kumar Atrea CEO Prerak Greentech Private Limited L-11, Green Park Extension, New Delhi Pin- 110016 Email: ajaytrear@rsolar.in sandeep@arightgreentech.com
41. Shri Atul Bachikar DGM Business Development Litsolaire Energy Private Limited Office 203, Pentagon P-3, Level 2, Magarpatta City Hadapsar, Pune– 411028, Maharashtra Email: atul.bachikar@engie.com ayush.jain@engie.com	42. Shri Satya Pal Sharma General Manager Shongtong Karcham HEP Electrical Design II, HPPCL, BBMB Colony Sundernagar, Mandi, Himachal Pradesh- 175019 Email: ed2hppcl@gmail.com
43. Head – Regulatory and License & Permits Tidong Power Generation Private Ltd. 401, 4th Floor, Salcon Rasvilas Building, Saket District Center, New Delhi-110017 Email: aditya.pyasi@statkraft.com; rohith.gera@statkraft.com	44. Shri Bratin Basu Authorized Signatory Juna Renewable Energy Private Limited 10th Floor, Tower -B, Unitech Cyber Park, Sector - 39, Gurugram - 122001, Haryana, India Email: info.juna@acciona.com; rusharma@acciona.com;
45. Shri Atul Bachikar Dy. General Manager Luceo Solar Private Limited Unit No. 3, 4 & 5, Sixth Floor Fountainhead Tower 2 Viman Nagar Pune 411014 Email: atul.bachikar@engie.com kondala.rao@engie.com	46. Shri Radheshyam Goyal Head Projects EG Saur Urja Pvt. Ltd. (Earlier Tepsol Sun Sparkle Private Limited) D.No.8-2-610/68/1,2,3, Accord Blu, 5th Floor, Road No. 10, Banjara Hills, Hyderabad Email- rgoyal@enfinity.global; sanand@enfinity.global

47. Shri Sachin Khandelia Mohammad Farrukh Aamir Head - Compliance & Regulatory Bhadla Three SKP Green Ventures Private Limited 6th Floor, MGF Corporate Park, Saket, New Delhi – 110017 Email: farrukh.aamir@rpsq.in;	48. Sameer Mathur Business Head AM Green Energy Private Limited MyHome Twitza, 5th Floor, Plot No. 30/A, Survey No. 83/1 APIIC Knowledge, city of Rai Durg, Rangareddy district, Hyderabad, Telangana 500081, India Email- sameer.mathur@arcelormittal.com; vishal.soni@arcelormittal.com;
49. Rajesh Head Secretarial ACME Cleantech Solutions Private Limited Plot No. 152, Sector-44, Gurugram, Haryana 122002 Email- rajesh.sodhi@acme.in	50. Angshuman Rudra Deputy General Manager AVAADA Rjbikaner Private Limited C-11, Sector-65, Gautam Buddha Nagar, Noida Email- angshuman.rudra@avaada.com
51. Sumit Joge DGM Business Development SPRNG Power Private Limited Off A -001, Upper Ground, P-5, Pentgaon Tower, Magarpatta City Hadapsar, Pune - 411028 Email- sumitjoge@sprngenergy.com	52. Pavan Kumar Gupta AUTHORISED SIGNATORY Juniper Green India Six Private Limited Plot No. 18, 1st Floor, Institutional Area, Sector 32, Gurugram Email- pavan.gupta@junipergreenenergy.com
53. Pritpal Singh AGM JSW Renew Energy Five Limited JSW Centre, Bandra Kurla Complex, Bandra East, Mumbai, Maharastra, 400051 Email- pritpal.singh@jsw.in;	54. Rajesh Kumar Chief Executive Officer Bundelkhand Saur Urja Limited. TC-43/V, Vibhuti Khand, Gomti Nagar, Lucknow, Uttar Pradesh 226010 Email- ceobsul@gmail.com; sksbalyan@nhpc.nic.in;
55. Sh. Rahul Choudhary Director, Sunbreeze Renewables Nine Private Limited. Office No 520, P-5 Floor, Urbtech Building Park, Sector-153, NOIDA, Gautam Buddha Nagar, Uttar Pradesh, India, 201301 Email: nawneet.chaudhary@jindalsteel.com; jrplrenewable@gmail.com;	56. Shri Sudip Dutta Essel Saurya Urja Company of Rajasthan Limited G7, Ground Floor, Shree Mansion, Kamla Marg, C-Scheme, Jaipur, Rajasthan- 302001 Email: sudip.dutta@infra.esselgroup.com sundeep.rai@infra.esselgroup.com
57. Sh. Kumar Vipul Director, Helia Energy Park Private Limited. D59, Sector 63, Noida District Gautam Buddha Nagar Email: vipul@provoltus.com; nikhil@provoltus.com;	58. Sh. Kumar Vipul Director, Radiant Star Solar Park Private Limited D59, Ground floor, Sector 69 Noida Email: vipul@provoltus.com; nikhil@provoltus.com;
59. Sh. CHAITANYA Director, Proteus Energy Private Limited 9th Floor, My Home Twitza, Plot No 30/A, TSIIIC, Hyderabad Knowledge City, Rairurg, Hyderabad, Telangana-500081 Email: cgvlk@vibrantenergy.in; sunilkumar@vibrantenergy.in ;	60. Shri Rahul Gupta Director Soltown Infra Private Limited R-1, OFF No. 1, Shree S Mohan Plaza, Yudhistir Marg, C-Scheme, Jaipur-302001, Rajasthan Email: rahul.gupta@raysexperts.com;

61. Sh. Naveen Kumar Khandelwal Director, BN HYBRID POWER-1 PRIVATE LIMITED, Unit 4A, 2nd Floor, Infinity Tower A, DLF Cybercity, Gurugram, 122002 Email: naveen@brihtnighpower.com; sajay@brihtnighpower.com; rahul@brihtnighpower.com;	62. Sh. Alok Nigam Director, UTKRISHT SOLAR ENERGY PRIVATE LIMITED, 5th Floor, Tower C, Building no 8, DLF Cybercity, Gurgaon – 122002 Email: alok.nigam@upcrenewables.com; vikram.malkotia@upcrenewables.com
63. Sh. Dhir Singh Senior Manager, GREEN INFRA CLEAN SOLAR FARMS LIMITED, 5th Floor, Tower C, Building no 8, DLF Cybercity, Gurgaon – 122002 Email: dhir.singh@sembcorp.com; pawan.sharma@sembcorp.com	64. Sh. Tarunveer Singh, Director, Sunsure Solarpark RJ One Private Limited, 1101A-1107, 11th Floor, BPTP Park Centra, Jai Vayu Vihar, Sector 30, Gurgaon, Haryana-122001 Email: tarunveer.singh@sunsure.in sushant.sinha@sunsure.in
65. Sh. Ravi Damaraju, CEO, First Energy Private Limited, Unit No. 601, 6th Floor, Cello Platina, Fergusson College Road, Shivajinagar, Pune-411005 Email: ravi.damaraju@feplglobal.com Vasundhara.sen@feplglobal.com	66. Mohammad Farrukh Aamir, Director, Deshraj Solar Energy Private Limited, Plot no 51 & 51, M-Powered Building, Phase-IV, Udyog Vihar, Gurgaon, Haryana Email: farrukh.aamir@rpsq.in sandeep.kashyap@rpsq.in
67. Sh. Ayush Jain, Senior Manager (Project Development), Solarcraft Power India 17 Private Limited, 109, First Floor, Rishabh IPEX Mall, IP Extension Patparganj, Delhi-110092 Email: ayush.jain@blupineenergy.com sharad.gangwar@blupineenergy.com	68. Sh. Karan Kishore Agrawal, Director, Shudh Solar Power Private Limited, Shop No. 303, City Pearl, Opp. Ganguar Hotel, M.I. Road, Jaipur, Rajasthan- 302001 Email: shudhsolar@gmail.com karunain2000@yahoo.com
69. Sh. Saurabh Mehta, Authorized Signatory, Furies Solren Private Limited, Hazel Hybren Private Limited, B-Block, 6th Floor, Embassy 247, Vikhroli West, Mumbai, Maharashtra – 400083 Email: mehta.saurabh2@mahindra.com pathak.ankur@mahindra.com gupta.abhinav@mahindra.com	70. Sh. Ashu Gupta, Authorized Signatory, Clean Max Gamma Private Limited, First Floor, Clean Max Enviro Energy Solutions Private Limited The Peach Tree Complex, Sushant Lok Phase I, Gurugram, Haryana-122009 Email: ashu.gupta@cleanmax.com vidisha.dubey@cleanmax.com
71. Sh. Vikram Malkotia Director, GAMMA RENEWABLES INDIA PROJECT ONE PRIVATE LIMITED, 208, Tower B, Pioneer Urban Square, Sector 62, Gurugram, Haryana 122005 Email: alok.nigam@upcrenewables.com; vikram.malkotia@upcrenewables.com	72. Sh. Vijay Singh Superintending Engineer, Bhakra Beas Management Board, Superintending Engineer O&M 400 KV GSS, Hansi Road, BBMB Premnagar, Bhiwani, Haryana Email: vivek.karthikeyan1@energrid.in; xenombwn@bbmb.nic.in; xenomhsr@bbmb.nic.in;
73. Sh. Pinkesh Kumar, Head, Regulatory and Corporate Affairs, Rajasthan BESS Pvt. Ltd., Unit No. 101, First Floor, Windsor, Village Kole, Kalyan, off CST Road, Vidyannagari Marg, Kalina, Santacruz (East), Mumbai-400098 Email: pinkesh.kumar@energrid.in; vivek.karthikeyan1@energrid.in;	74. Alok kumar Director, Vayuna Renewables India Project Private Limited 613, 614A, 614B, 6th Floor, Magnum Global Park, Tower 2, Golf Course Extension Road, Sector 58, Gurugram – 122011 Email: alok.nigam@upcrenewables.in vikram.malkotia@upcrenewables.in

B) Transmission Service Providers (TBCB Licensees):

1. Executive Director (TBCB), POWERGRID Ramgarh Transmission Ltd, POWERGRID Bhadla Transmission Ltd., POWERGRID Sikar Transmission Ltd., POWERGRID Aligarh Sikar Transmission Ltd, POWERGRID Bikaner Transmission System Ltd. Khetri-Narela Transmission Ltd. Bhadla Sikar Transmission Limited Bhadla III Transmission Ltd. Ramgarh II Transmission Ltd. Beawar Dausa Transmission Ltd. Bikaner III Neemrana Transmission Ltd. Neemrana II Bareilly Transmission Ltd. Sikar Khetri Transmission Ltd. Rajasthan IV C, & E Power Transmission Ltd. Beawar - Mandsaur Transmission Ltd. Sirohi Transmission Ltd. Bhadla III & Bikaner-III Transmission Ltd. Rajasthan IV H1, 4A Power Transmission Ltd. Rajasthan V Power Transmission Ltd. Fatehgarh-II Barmer-I Ps Transmission Ltd. Bikaner A, B Power Transmission Ltd. (subsidiaries of Power Grid Corporation of India Ltd.) Saudamini, Plot no.2, Sector-29, Gurugram-122001 Email: ppandey@powergrid.in	2. Sh. Raghu Kumar M. Khandukhal Rampura Transmission Ltd. (A subsidiary of MEIL Transmission Ltd.) C/o Megha Engineering & Infrastructure Ltd. S-2, Technocrat Industrial Estate, Balanagar, Hyderabad -500037 (Telangana) Ph.No.-+91-40-44336700 Email: raghukumar.m@meghaeng.com;
3. Shri Balaji Sivan, Director – Policy, Regulatory Affairs & BD Kishtwar Transmission Ltd. Fatehgarh III Beawar Transmission Ltd. Beawar Transmission Ltd. Neemrana II Kotputli Transmission Ltd. (a subsidiary of Sterlite Power Transmission Ltd.) DLF Cyber Park, Tower-B, 9th Floor, Udyog Vihar Phase-III, Sector-20, Gurugram-122008 Email: vishal.sharma3@sterlite.com; praveen.verma@sterlite.com; yash.tandon@sterlite.com;	4. Shri Naveen Munjal, Director Business Development & Commercial Fatehgarh III Transmission Ltd. Fatehgarh IV Transmission Ltd. Rajasthan IV A Power Transmission Ltd. (a subsidiary of Apraava Energy Pvt. Ltd.) 7th Floor, Fulcrum, Sahar Road, Andheri (East), Mumbai-99 Email: naveen.munjal@apraava.com; sumit.sinha@apraava.com;

5. Shri Piyush Kumar Project Incharge Bikaner III Neemrana II Transmission Ltd. C/o The TATA Power Company Ltd. Shatabdi Bhawan, B-12/13, Sec-4, NOIDA-2013019 Uttar Pradesh Email: piyushkumar@tatapower.com; haatre@tatapower.com;	6. Shri Vivek karthikeyan RTM (Projects) Unit No. 101, 1st Floor, Windsor Village, Kolekalyan Off CST Road, Vidhyanagari Marg, Santacruz (East), Mumbai – 400 098, Maharashtra. Email: lokendra.ranawat@indigrid.com; vivek.karthikeyan1@indigrid.com;
7. Sh. Sandeep Mahabale, CEO, CEO – NRSS XXXVI Tr. Ltd. Shatabdi Bhawan, B-12/13, Sec-4, NOIDA-2013019 Uttar Pradesh Email: smmahabale@tatapower.com;	Shri Amarjeet Singh Joint Vice President Shree Cement Limited SB-187, Shree Cement Limited, JLN Marg, Bapu Nagar, Opposite Rajatshan University, Jaipur, Rajasthan-302015 Ph.: 9116102490, 9214337406 Email: shyam.khandelwal@shreecement.com;
8. Sh. Amit Kumar, Project Head, Rajasthan IV 4B Power Transmission Ltd. (Subsidiary of DRA Infracon Pvt. Ltd.) DRAIPL, 2nd Floor, Plot No. 17, 2nd floor, Incuspaze Building, Phase 4, Udyog Vihar, Sec-18, Gurugram, 122015 Email: kumar.amit@draipl.com; atul.duggal@draipl.com	

C) Central Government Owned Transmission Company/ State Utility:

1. Executive Director (PMD) Power Grid Corporation of India Limited Plot No.2, Near, IFFCO Chowk, Sector 29, Saudamini, Haryana 122001 Email rajil@powergrid.in;	2. ED (NR-I) Power Grid Corporation of India Ltd. Power Grid Corporation of India Limited, Northern Region Transmission System I, Regional Headquarter, SCO Bay No. 5 to 10, Sector- 16A, Faridabad-121002, Haryana. Email: aloksharma99@powergrid.in;
3. Executive Director (NR-II) Power Grid Corporation of India Ltd. Northern Region Transmission System-II OB-26, Grid Bhawan, Near Bahu Plaza, Jammu. Email: tarunbajaj@powergrid.in;	4. Executive Director (NR-III) Power Grid Corporation of India Ltd. 12, Rana Pratap Marg, Lucknow, Uttar Pradesh - 226001 Email: javeri@powergrid.in;
5. Director (Projects) Power Transmission Corporation of Uttarakhand Limited (PTCUL) Vidyut Bhawan, Near ISBT Crossing, Saharanpur Road, Majra, Dehradun- 248002. Email: director_project@ptcul.org; ce_candr@ptcul.org	6. Director (Technical) HP Power Transmission Corporation Ltd. Boravalias Khalini Shimla-171002 Email: dgmplgit.tcl@hpmail.in harmanjeet.tcl@hpmail.in

Minutes of 35th JCC Meeting with Generation developers and Transmission system developers for upcoming Generation projects granted Connectivity in Northern Region (NR) held on 24/09/2025

1. CTUIL welcomed all the participants in 35th Quarterly Joint Coordination Committee (JCC) meeting with Generation & Transmission Developers for their upcoming projects granted connectivity in NR.
2. It was informed that last meeting of 34th JCC of Northern Region was held on 25.06.2025 through video conference and the minutes of the meeting were circulated vide letter Ref: CTU/CMG/34th NR-JCC/MoM dated 01.09.2025.

In this regard, it was informed that M/s Grian Energy Private Limited – 62 MW (1200003625) has represented that in the Minutes of Meeting (MoM) of the 33rd JCC, "Phase-IV Part 1" transmission system under the section titled "Connectivity Transmission System under GNA" had been inadvertently mentioned for the said grantee. Also, M/s Green Infra Clean Wind Technology Private Limited had requested for rectification of the route from L&A to this and start date of connectivity for Connectivity Nos. 2200000054 and 2200000410.

With this modification, the MoM of 34th JCC were confirmed.

3. Further, it was informed that status of different Transmission schemes, which are under bidding stage by BPCs (i.e. RECPDCL & PFCCL), is mentioned in Bidding Calendar uploaded on CTUIL website under the tab: ISTS Planning and Coordination->> Bidding Calendar.
4. CTUIL requested Generators to update their Generation progress on CTU Monitoring portal on monthly basis by 5th day of every month and also 7 days prior to every JCC meeting. Further, Generators were also requested to coordinate with TSP regularly for updated schedule of transmission projects.
5. It was informed that SCOD of generation project as per REIA/Distribution Licensee/ authorized agency on behalf of distribution licensee, as applicable, was to be filled mandatorily in the CTU Monitoring portal henceforth. In case of any extension or delayed commissioning permitted by respective REIAs/Distribution Licensees/ authorized agency on behalf of distribution licensee, the same must be informed by concerned Grantee to CTUIL with supporting documents within 7 days. In case of non- receipt of supporting documents, revised SCOD date would not be considered. Further, to achieve project completion within SCOD, RE generators were requested to provide the timelines for critical milestones of their respective project to CTU by 15th Oct'2025.
6. Entities covered under Regulation 4.1 and clause (iii) of Regulation 17.1 of CERC (Connectivity and GNA to the ISTS) Regulations, 2022 shall furnish one-time GNA charge for Rs. one lakh per MW for the quantum of GNA one month prior to the start date of GNA.
7. Generators and TSPs (Transmission Service Providers) were requested to adhere to their respective SCOD schedule for timely completion of the project & corrective actions to be taken by Generators and TSPs for any anticipated delays. They were also requested to send the COD certificates within 7 days to CTU after declaration of the same.
8. Connectivity/GNA Grantees (RE Developers / RPPDs) are required to achieve COD as per Regulation 24.6 of CERC Connectivity & GNA Regulations, 2022 (as amended from time to time), failing which their Connectivity is liable for revocation in terms of above Regulation.
9. It was informed that wherever generation projects & associated ISTS network had been commissioned and Connectivity/GNA had been operationalised, such generation projects would not to be monitored from next JCC onwards.

Status of various generation projects and transmission projects based on the submissions made through e-mail and as per deliberations in the meeting are summarized as follows:

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
1	Fatehgarh	Adani Renewable Energy Park Rajasthan Limited (Jaisalmer/ Fatehgarh) (1200000287) Earlier LTA : (1200000337 (4 MW) 1200002949 (296 MW) 1200003348 (700 MW)	1000	Balance 4 MW: 30/09/2025, Generation (MW): 117.77-09.12.21 49.92- 31.12.21 57.22- 29.01.22 74.88- 05.02.22 50.80- 19.02.22 74.88- 04.03.22 63.43- 07.03.22 47.52- 18.06.22 102.35-22.07.22 110.81-10.08.22 61.21- 30.08.22 64.38- 27.09.22 72.03- 01.10.22 996 MW: (Commissioned) Balance (under revocation) 04 MW - 30.09.25 Dedicated system: DTL: (Commissioned)	Balance 4 MW: 30.09.2025 Generation (MW): 117.77-09.12.21 49.92- 31.12.21 57.22- 29.01.22 74.88- 05.02.22 50.80- 19.02.22 74.88- 04.03.22 63.43- 07.03.22 47.52- 18.06.22 102.35-22.07.22 110.81-10.08.22 61.21- 30.08.22 64.38- 27.09.22 72.03- 01.10.22 996 MW: (Commissioned) Balance (under revocation) 04 MW - 31-Mar-26 Dedicated system: DTL: (Commissioned)	Connectivity System under GNA: Commissioned Intrastate system (MSETCL): a. 220 kV Boisar (PG) to Boisar (MSEDCL)- Commissioned-March'22 b. 220 kV Solapur (PG)-Bale D/c line (29 km on D/C + 13 km on M/C). Stringing of D/C tower completed. 13km Stringing of M/C tower is balance. Anticipated Completion: Dec'24 (latest status not provided). 220 kV D/c line from 220 kV Deoli (PG) upto LILO for 220 kV Yavatmal S/s (Balance portion of Deoli (PG)-Ghatodi) Work Completed on 07/10/2023 and line commissioned.	Start date of Connectivity under GNA: 31.12.2017 or availability of ISTS whichever is later. Deemed GNA already effective w.e.f. 01.08.2021	Transmission charges are payable by the grantee for the delayed generation capacity as per CERC Regulations. CERC petition 244/MP/2021 under adjudication before Hon'ble CERC, Interim direction vide RoP dated 09.03.2022 to continue till issuance of Order.
2	Fatehgarh-II	Eden Renewable Passy Private Limited (1200002629) "LOA NHPC" Earlier LTA: (1200002890)	300	Generation: 300 MW: 30.06.2026 (GIB issue) Dedicated system: Eden Renewable Passy Private Limited Power plant – Fatehgarh-II PS 220 kV S/c line	Generation: 300 MW: 31.12.2026 (GIB issue) Dedicated system: Eden Renewable Passy Private Limited Power plant – Fatehgarh-II PS 220 kV S/c line DTL: 31.12.2025	Connectivity System: 1 no 220 kV Bay at Fatehgarh-II PS: as a part of Rajasthan SEZ Phase-II Bay no. - A203 Charged on 12.08.24 Connectivity System under GNA: Part of Rajasthan SEZ Transmission System Phase-II Part C (Charged on 17.12.2024) DOCO 19.12.2024	Start date of Connectivity under GNA: 28.05.2022 or system whichever is later. Connectivity operationalized upon commissioning of required Transmission	Grantee informed Revised SCOD: 31.07.2025 CON-4 not received. Grantee informed that GIB clearance rejected by 1st SC appointed GIB committee and suggested for underground cable instead of overhead line. New SC appointed GIB Expert Committee has

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				DTL:31-12-2025 Generation Pooling Station: 31-01-2026	Generation Pooling Station: 31.01.2026		system or i.e. 22.01.2025	presented its report before the Hon'ble Supreme Court for Rajasthan, the Committee is yet to provide its report for the State of Gujarat. Subsequent to the 21.03.2024 SC GIB Grantee has filed Section 68 (1) application and same is pending with CEA/MoP. After adjudication from SC in GIB matter and Section 68(1) approval, Grantee will provide schedule of Generation. Petition No. 317/MP/2025 under adjudication before the Hon'ble Central Commission. Transmission charges are payable by the grantee for the delayed generation capacity as per applicable CERC Regulations.
3	Fatehgarh-II	Eden Renewable Bercy Private Limited (1200002688) "LOA SECI (ISTS IX)"	300	Generation: 300 MW: 30.06.2026 (GIB affected) Tentative Dedicated system: Eden Renewable Bercy Private Limited Power	Generation: 300 MW: 31.12.2026 (GIB affected) Dedicated system: Eden Renewable Bercy Private Limited Power	Connectivity System: 220 kV Bay at Fatehgarh-II PS: Under Implementation as a part of Rajasthan SEZ Phase-II. Bay no.- A202 Charged on 12.08.24 Connectivity System under GNA:	Start date of Connectivity under GNA: 28.09.2024 (Final) Connectivity likely to be operationalized	Grantee informed Revised SCOD: 29.11.2025 (60 days from start date of operationalization of connectivity/LTA)

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		Earlier LTA: 1200003947		plant – Fatehgarh-II PS 220 kV S/c line- DTL: 31/12/2025 Generation Pooling Station: NA	plant – Fatehgarh-II PS 220 kV S/c line- DTL: 31/12/2025 Generation Pooling Station: NA	Part of Rajasthan SEZ Transmission System Phase-II Part C (Charged on 17.12.2024) Ph-II Part-E: 30.11.2025 Ph-II part-G: 30.11.2025 Ph-II part-G1: 31.12.2025	upon commissioning of required Transmission system or i.e. 31.12.2025	Remarks referred at sl. No. 6 also applicable for this project.
4	Fatehgarh-II	Adani Renewable Energy Holding Four Limited (erstwhile Adani Green Energy Four Limited) (1200002430) "LOA SECI (Manufacturing)" Earlier LTA: (1200003684)	500	Generation: 238 MW: 02.01.2025 167 MW: 20.02.2025 95 MW: 19.03.2025 (COD) Commissioned Dedicated system: Adani Renewable Energy Holding Four Limited Power plant – Fatehgarh-II PS 220 kV D/c line DTL: 15/10/2024 Generation Pooling Station:	Generation: 238 MW: 02.01.2025 (CoD) 167 MW: 20.02.2025 (CoD) 95 MW: 19.03.2025 (COD) Dedicated system: Adani Renewable Energy Holding Four Limited Power plant – Fatehgarh-II PS 220 kV D/c line DTL: 15/10/2024 Generation Pooling Station:	Connectivity System: 220 kV Bays at Fatehgarh-II PS: Under implementation as part of Rajasthan SEZ Phase-II Part B1 Bay no.- A209 & A210 (Charged) Connectivity System under GNA: 500 MVA 8th ICT :(charged-27.03.23) 9th ICTs at Fatehgarh-II: (Charged by 31.07.23) Part of Rajasthan SEZ Transmission System Phase-II Part C (Charged on 17.12.2024, DOCO: 19.12.202) and Phase-II Part- G expected by 30.11.2025 Ph-II part-G1: 31.12.2025.	Start date of Connectivity under GNA: 01.12.2024 (final). Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	Grantee informed Revised SCOD: 15.04.2025 (15 days subsequent to the operationalisation of LTA/connectivity) PPA Signed with SECI. PSA signed between SECI and AP Discoms. GIB clearance rejected by committee and suggested for underground cable instead of overhead line. Grantee informed that they will be constructing underground DTL.
5	Fatehgarh-II	NTPC Limited 1200003124 (44.17 MW out of 150 MW: 1200002339) "LOA SECI (CPSU Tranche-I)" Earlier LTA Details: (LTA (150 MW)	44.17	Generation: 44.17 MW: 12/12/2022 (Commissioned) Dedicated system: 150 MW Solar Project at Devikoot – Fatehgarh-II PS 220kV S/c line –	Generation: 44.17 MW: 12/12/2022 (Commissioned) Dedicated system: 150 MW Solar Project at Devikoot – Fatehgarh-II PS 220kV S/c line – (Commissioned) (15.12.21)	Connectivity System under GNA: Part of Rajasthan SEZ Phase-II Transmission System incl Part C & G: Augmentation of 7th & 8th ICT 2x500MVA Fatehgarh-II. (7th ICT charged on 16.12.22 & 8th ICT charged on 27.03.2023) Ph-II Part C (Charged on 17.12.2024, DOCO	Start date of Connectivity under GNA: 28.05.2022 (Interim) Connectivity likely to be operationalized upon commissioning of	Power is being evacuated under TGNA.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		(TSSPDCL) 1200002903 (TSNPDCL) 1200003124)		(Commissioned) (15.12.21) 220kV Bay at Fatehgarh-II PS under the scope of grantee Bay no.- A222 DTL: (Completed) Generation Pooling Station: 15.12.2021 (Completed)	220kV Bay at Fatehgarh-II PS under the scope of grantee Bay no.- A222 DTL: (Completed) Generation Pooling Station: 15.12.2021 (Completed)	19.12.2024) Ph-II Part G Expected: 30.11.2025 Ph-II part-G1: 31.12.2025	required Transmission system i.e. 31.12.2025	
6	Fatehgarh-II	NTPC Limited 1200003248 (63.5 MW out of 90 MW: 1200002497) "LOA SECI (CPSU Tranche-I & II)" Earlier LTA : 1200003248 (TSSPDCL) 1200003314 (TSNPDCL)	63.5	Generation: 63.5 MW: 12/12/2022 (Commissioned) Dedicated system: NTPC Ltd. 90 MW Powerplant–Common PS of NTPC’s 150 MW & 90 MW Solar Project at Devikoot – Fatehgarh-II PS 220 kV S/c line (already granted for 150 MW plant) (Appl.No.1200002339) - DTL: (Completed) Generation Pooling Station: (Completed)	Generation: 63.5 MW: 12/12/2022 (Commissioned) Dedicated system: NTPC Ltd. 90 MW Powerplant–Common PS of NTPC’s 150 MW & 90 MW Solar Project at Devikoot – Fatehgarh-II PS 220 kV S/c line (already granted for 150 MW plant) (Appl.No.1200002339) - DTL: (Completed) Generation Pooling Station: (Completed)	Connectivity System under GNA: Part of Rajasthan SEZ Transmission system including Phase-II Part- C Augmentation of 8th ICT 500MVA Fatehgarh-II (charged on 27.03.2023) Ph-II Part C (Charged on 17.12.2024, DOCO 19.12.2024) Phase-II part-G: (expected by 30.11.2025.) Ph-II part-G1: 31.12.2025	Start date of Connectivity under GNA: 19.02.2022 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2025	Power being evacuated under TGNA.
7	Fatehgarh-II	NTPC Limited 1200003314: (26.5 MW out of 90 MW:	26.5	Generation: 26.5 MW: 12/12/2022 (Commissioned)	Generation: 26.5 MW: 12/12/2022 (Commissioned)	Connectivity System under GNA: Augmentation of 8th ICT 500MVA Fatehgarh-II (charged on 27.03.2023) Part of Rajasthan SEZ Transmission	Start date of Connectivity under GNA: 19.02.2022 or	Power being evacuated under TGNA.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		1200002497) "LOA SECI (CPSU Tranche-I & II)" LTA 1200003248 (TSSPDCL) 1200003314 (TSNPDCL)		Dedicated system: NTPC Ltd. 90 MW Powerplant–Common PS of NTPC’s 150 MW & 90 MW Solar Project at Devikoot – Fatehgarh-II PS 220 kV S/c line (already granted for 150 MW plant) (Appl.No.1200002339) - DTL: (Completed) Generation Pooling Station: (Completed)	Dedicated system: NTPC Ltd. 90 MW Powerplant–Common PS of NTPC’s 150 MW & 90 MW Solar Project at Devikoot – Fatehgarh-II PS 220 kV S/c line (already granted for 150 MW plant) (Appl.No.1200002339) - DTL: (Completed) Generation Pooling Station: (Completed)	system Ph-II Part C (Charged on 17.12.2024, DOCO 19.12.2024) & Phase-II part-G: (expected by 30.11.2025.) Ph-II part-G1: 31.12.2025	ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2025	
8	Fatehgarh-II	ACME Cleantech Solutions Private Limited 2200001065	150	Generation: 150 MW: 24-03-2027 Dedicated system: Common Pooling Station for Acme Cleantech Solutions Pvt Ltd. (App. No. 2200000387(600 MW), 2200000396(250 MW) & 22000001065 (150MW)) Solar Power Projects– Fatehgarh-II PS 400 kV S/c line on D/c tower (suitable to carry minimum 1000 MW per circuit at nominal voltage) DTL: 30-11-2026	Generation: 150 MW: 24.03.2027 Dedicated system: Common Pooling Station for Acme Cleantech Solutions Pvt Ltd. (App. No. 2200000387(600 MW), 2200000396(250 MW) & 22000001065 (150MW)) Solar Power Projects– Fatehgarh-II PS 400 kV S/c line on D/c tower (suitable to carry minimum 1000 MW per circuit at nominal voltage) DTL: 30.11.2026	Connectivity System under GNA: 400 kV bay at Fatehgarh-II Main:438, Tie:437 (Existing) (SLD already shared with applicant) Augmentation at Fatehgarh-II PS, Fatehgarh-IV PS(Section-II) and Barmer-I PS: 31.03.2027 Ph-II Part-B1 Ph-II Part-E: 30.11.2025 Ph-III Part-D Phase-I: 30.06.2026 Ph-III Part-D Phase-II: 31.12.2026 Ph-III Part-J: 31.07.2026 Ph-V (Part-1)[Sirohi/Nagpur] Complex: 31.03.2027	Start date of Connectivity under GNA: 24.03.2027 Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station: 30-11-2026	Generation Pooling Station: 30.11.2026			
9	Fatehgarh-II	ACME Cleantech Solutions Private Limited 2200000387	600	Generation: 280 MW: 21-12-2026 320 MW: 21-01-2027 Dedicated system: Common Pooling Station for ACME Cleantech Solutions Pvt Ltd. (App. No. 2200000387(600 MW), 2200000396(250 MW) & 22000001065 (150MW)) Solar Power Projects– Fatehgarh-II PS 400 kV S/c line on D/c tower# (suitable to carry minimum 1000 MW at nominal voltage) along with associated bay at generation end DTL: 30-11-2026 Generation Pooling Station: 30-11-2026	Generation: 280 MW: 21.12.2026 320 MW: 21.01.2027 Dedicated system: Common Pooling Station for ACME Cleantech Solutions Pvt Ltd. (App. No. 2200000387(600 MW), 2200000396(250 MW) & 22000001065 (150MW)) Solar Power Projects– Fatehgarh-II PS 400 kV S/c line on D/c tower# (suitable to carry minimum 1000 MW at nominal voltage) along with associated bay at generation end DTL: 30.11.2026 Generation Pooling Station: 30.11.2026	Connectivity System: 400 kV bay at Fatehgarh-II Main Bay: 438, Tie Bay: 437 (Existing) Connectivity System under GNA: Augmentation with 765/400kV, 1x1500 MVA Transformer (7th) at Fatehgarh-II PS: 31.03.2027 Ph-II part-B1 Ph-II part-B Ph-II part-E: 30.11.2025 Ph-III part-D Phase-I: 30.06.2026 Ph-III part-D Phase-II: 31.12.2026 Ph-III part-J: 31.07.2026 Additional system: Ph-IV (Part-2) Part-D: 22.08.2026 Ph-IV (Part-2) Part-C: 31.12.2026 or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 21.12.2026 Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
10	Fatehgarh-II	ACME Cleantech Solutions Private Limited 2200000396	250	Generation: 250 MW: 21-01-2027 Dedicated system: Common Pooling Station for ACME Cleantech Solutions Pvt Ltd. (App. No. 2200000387(600	Generation: 250 MW: 21.01.2027 Dedicated system: Common Pooling Station for ACME Cleantech Solutions Pvt Ltd. (App. No. 2200000387(600 MW), 2200000396(250	Connectivity System: 400 kV bay at Fatehgarh-II Main Bay: 438, Tie Bay: 437 (Existing) On sharing basis with 400 kV bay(Main-438, Tie-437) of connectivity for 600 MW (App. No. 2200000387) Connectivity System under GNA:	Start date of Connectivity under GNA: 21.12.2026 Connectivity likely to be operationalized upon commissioning of	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				MW), 2200000396(250 MW) & 22000001065 (150MW)) Solar Power Projects– Fatehgarh-II PS 400 kV S/c line on D/c tower (suitable to carry minimum 1000 MW at nominal voltage) along with associated bay at generation end DTL: 30-11-2026 Generation Pooling Station: 30-11-2026	MW) & 22000001065 (150MW)) Solar Power Projects– Fatehgarh-II PS 400 kV S/c line on D/c tower (suitable to carry minimum 1000 MW at nominal voltage) along with associated bay at generation end DTL: 30.11.2026 Generation Pooling Station: 30.11.2026	Augmentation with 765/400kV, 1x1500 MVA Transformer (7th) at Fatehgarh-II PS: 31.03.2027 Ph-II part-B1 Ph-II part-B Ph-II part-E: 30.11.2025 Ph-III part-D Phase-I: 30.06.2026 Ph-II part-D Phase-II: 31.12.2026 Ph-III part-J: 31.07.2026 Additional system: Ph-IV (Part-2) Part-D: 22.08.2026 Ph-IV (Part-2) Part-C: 31.12.2026 or Ph-IV (Part-2) Part-H1: 31.03.2027	required Transmission system i.e. 31.03.2027	
11	Fatehgarh-III	Adani Renewables Energy Holding Seventeen Limited (formerly SBE Renewables Seventeen Private Limited) (Stage-II 1200002635) "LOA NHPC "earlier LTA: (1200002789)"	600	Generation: 280 MW: 31.12.2025 320 MW: 31.03.2026 Dedicated system: SBE Renewables Seventeen Private Limited solar power plant – Fatehgarh-III PS 220 kV D/c line DTL: 15.12.2025 Generation Pooling Station: NA	Generation: 280 MW: 28.02.2026 320 MW: 31.03.2026 Dedicated system: SBE Renewables Seventeen Private Limited solar power plant – Fatehgarh-III PS 220 kV D/c line DTL: 15.12.2025 Generation Pooling Station: NA	Connectivity System: 2 nos. of 220kV bays under Rajasthan SEZ Phase-II (no.- 206 & 208): Commissioned. Connectivity System under GNA: Part of Rajasthan SEZ Transmission System Phase-II Part C (Charged on 17.12.2024, DOCO: 19.12.2024)	Start date of Connectivity under GNA: 03.01.2022 (final) Connectivity operationalized from 22.12.2024	Transmission charges are payable by the grantee for the delayed generation capacity as per applicable CERC Regulations.
12	Fatehgarh-III	ABC Renewable Energy Private Limited 1200002699	400	Generation: 400 MW: 31.07.2025	Generation: 400 MW: 19.10.2025	Connectivity System: 220 kV Bay at Fatehgarh-III PS as part of Rajasthan SEZ Phase-III Bay No. 233	Start date of Connectivity under GNA: 04/04/2022 or	CON-4 not received.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		"LOA NHPC" Earlier LTA : 1200003096		Dedicated system: ABC Renewable Energy Private Limited solar power plant – Fatehgarh-III PS 220 kV S/c line on D/c line. DTL: 22.07.2025 Generation Pooling Station: 22.07.2025	Dedicated system: ABC Renewable Energy Private Limited solar power plant – Fatehgarh-III PS 220 kV S/c line on D/c line. DTL: 15.10.2025 Generation Pooling Station: 30.09.2025	Exp.- 19.10.2025 Connectivity System under GNA: Part of Rajasthan SEZ Phase-III Part F Transmission system: 31.03.2026. STATCOM at Fatehgarh -III Schedule: 31.03.2026	system whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.03.2026	
13	Fatehgarh-III	Renew Surya Roshni Private Limited 1200002628 "LOA SECI (RTC)" Earlier LTA 1200003269	400	Generation: 285 MW: 31.03.2024 115 MW: 21.06.2024 (Commissioned) Dedicated system: ReNew Surya Roshni Private Limited hybrid power plant – Fatehgarh-III PS 220 kV S/c high capacity line on D/c tower – DTL: 17/02/2024 Generation Pooling Station: 17/02/2024	Generation: 285 MW: 31.03.2024 (Commissioned) 115 MW: 21.06.2024 (Commissioned) Dedicated system: ReNew Surya Roshni Private Limited hybrid power plant – Fatehgarh-III PS 220 kV S/c high capacity line on D/c tower – DTL: 17.02.2024 Generation Pooling Station: 17.02.2024	Connectivity System: 220 kV Bay at Fatehgarh-III PS as part of Rajasthan SEZ Phase-II Bay no.- 202 (Commissioned) Connectivity System under GNA: Part of Rajasthan SEZ Transmission System Phase-II Part C (Charged on 17.12.2024, DOCO: 19.12.202) & Phase-II Part-G Expected by 30.11.2025. Ph-II part-G1: 31.12.2025	Start date of Connectivity under GNA: 31.12.2022 or commissioning of ISTS, whichever is later. Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	Grantee liable to pay applicable bilateral charges as per CERC Regulations
14	Fatehgarh-III	ReNew Dinkar Jyoti Private Limited 1200003879 (1200003813)	100	Generation: 100 MW: 21.08.2025 Dedicated system: Sharing of dedicated transmission system of	Generation: 100 MW: 30.12.2025 Dedicated system: Sharing of dedicated transmission system of	Connectivity System: 400 kV Bay at Fatehgarh-III PS (No. 423) Expected: 31.12.2025 Connectivity System under GNA: Part of Rajasthan SEZ Phase-III, Part A1:	Start date of Connectivity under GNA: 19.09.2025 (final) Connectivity likely to be operationalized	Grantee informed Revised SCOD: 31/01/2024 or 30 days subsequent to the readiness of power evacuation infrastructure/

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		"LOA (PSPCL)"		M/s ReNew Samir Shakti Pvt. Ltd. (300 MW) – Fatehgarh-III PS 400 kV S/c line (DTL is in scope of Samir Shakti Pvt. Ltd) DTL: 15.08.2025 Generation Pooling Station: 15.08.2025	M/s ReNew Samir Shakti Pvt. Ltd. (300 MW) – Fatehgarh-III PS 400 kV S/c line (DTL is in scope of Samir Shakti Pvt. Ltd) DTL: 30.11.2025 Generation Pooling Station: 30.11.2025	15.10.2025 Phase-III, Part A3: 30.06.2026 Phase-III, Part F: 31.03.2026 STATCOM at Fatehgarh -III Schedule: 31.03.2026	upon commissioning of required Transmission system. i.e. 30.06.2026	operationalisation of of LTA/GNA, whichever is earlier. Relocated from Fatehgarh-IV to Fatehgarh-III PS
15	Fatehgarh-III	IB VOGT Solar Seven Private Limited (1200002700) "LOA SECI (ISTS IX)" Earlier LTA: (1200003931)	300	Generation: 300 MW: 29.11.2025 Dedicated system: IB VOGT Solar Seven Private Limited solar power plant – Fatehgarh-III PS 220 kV S/c line DTL: 30.09.2025 Generation Pooling Station: 30.09.2025	Generation: 300 MW: 28.02.2026 Dedicated system: IB VOGT Solar Seven Private Limited solar power plant – Fatehgarh-III PS 220 kV S/c line DTL: 31.12.2025 Generation Pooling Station: 30.09.2025	Connectivity System: 220 kV Bay at Fatehgarh-III PS as part of Rajasthan SEZ Phase-III Expected: 31.12.2025 Connectivity System under GNA: (ii)Augmentation of 1x500 MVA 2nd, 400/220kV ICT at Fatehgarh-3 pooling station (Section-II) (iii) Augmentation of 2x1500 MVA 3rd and 4th, 765/400kV ICT at Fatehgarh-3 pooling station PS (Section-II) Part of Rajasthan SEZ Phase-III Transmission System Phase-III, Part G: 31.12.2025 Phase-III, Part A3: 30.06.2026 Phase-III, Part F: 31.03.2026 STATCOM at Fatehgarh -III Schedule: 31.03.2026	Start date of Connectivity under GNA: 19.09.2025 (final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	CON-4 not received. PPA signed.
16	Fatehgarh-III	Azure Power India Private Limited 1200003532 LOA SECI	100	Generation: 100 MW: 30.09.2025 (Surrendered) Dedicated system: Azure Power India Private Limited Solar	Generation: 100 MW: 30.09.2025 (Surrendered) Dedicated system: Azure Power India Private Limited Solar	Connectivity System: 400 kV bay at Fatehgarh-III PS under ISTS Bay No. 449 Exp. 30.09.2025 (awarded on 29.05.2024) Connectivity System under GNA:	Start date of Connectivity under GNA: 20.09.2025 (final) Connectivity is likely to be operationalized	Capacity relinquished

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		Earlier LTA : 0412100002		Power Project – Fatehgarh-III PS 400 kV S/c line on D/c tower (400 kV line to be clubbed with Application No. 1200002402 of M/s Azure for 500 MW) DTL:31.08.2025 Generation Pooling Station: 30.09.2024	Power Project – Fatehgarh-III PS 400 kV S/c line on D/c tower (400 kV line to be clubbed with Application No. 1200002402 of M/s Azure for 500 MW) DTL:31.08.2025 Generation Pooling Station: 30.09.2024	Aug. of 2x1500 MVA 1st & 2nd ICT at Fatehgarh-III PS (Sec-II Fatehgarh-III PS as part of Rajasthan SEZ Phase-III Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-G: 31.12.2025 STATCOM at Fatehgarh -III Schedule: 31.03.2026	upon commissioning of required Transmission system. i.e. 30.06.2026	
17	Fatehgarh-III	XL Xergi Power Pvt. 0412100020 (200 MW out of 400 MW: 1200002847) L&FC Earlier LTA : 0412100007	200	Generation: 200 MW: 15.04.2025 (Commissioned) Dedicated system: XL Xergi Power Pvt. Limited Solar Power Project - Fatehgarh-III PS 220 kV S/c (high capacity) line along with associated bay at generation end: DTL:31/03/2025 Generation Pooling Station:	Generation: 111.8 MW: 19.05.2025 (Commissioned) 88.2 MW: 01.06.2025 (Commissioned) Dedicated system: XL Xergi Power Pvt. Limited Solar Power Project - Fatehgarh-III PS 220 kV S/c (high capacity) line along with associated bay at generation end: DTL:31.03.2025 Generation Pooling Station:	Connectivity System under GNA: 220 kV Bay at Fatehgarh-III PS Bay No. 231 Expected- 10.10.2025 Connectivity System under GNA: Rajasthan SEZ Phase-III Part-F Exp: 31.03.2026 & STATCOM: 31.03.2026	Start date of Connectivity under GNA: 19.09.2025 (Final) Connectivity is likely to be operationalized upon commissioning of required Transmission system. i.e. 31.03.2026	PPA has been signed. TSP was requested for expediting the Bay & associated ISTS implementation within SCOD. Grantee is using Adani Bay No. 206) as interim arrangement.
18	Fatehgarh-III	XL Xergi Power Pvt. 0412100007 (200 MW out of 400 MW: 1200002847)	200	Generation: 200 MW: 07/05/2025 Dedicated system:	Generation: 200 MW: 30.06.2025 (Commissioned) Dedicated system:	Connectivity System under GNA: 220 kV Bay at Fatehgarh-III PS Bay No. 231 Expected- 10.10.2025 Connectivity System under GNA:	Start date of Connectivity under GNA: 19.09.2025 (Final)	PPA has been signed. Grantee requested for expediting the Bay & associated ISTS implementation within SCOD.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		L&FC LTA: 0412100007		XL Xergi Power Pvt. Limited Solar Power Project - Fatehgarh-III PS 220 kV S/c (high capacity) line along with associated bay at generation end: DTL: 31/03/2025 Generation Pooling Station:	XL Xergi Power Pvt. Limited Solar Power Project - Fatehgarh-III PS 220 kV S/c (high capacity) line along with associated bay at generation end: DTL: 31.03.2025 Generation Pooling Station:	Rajasthan SEZ Phase-III Part-A3: 30.06.2026 Phase-III Part-G: 31.12.2025 Phase-III Part-F: 31.03.2026 STATCOM Schedule: 31.03.2026	Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	Grantee is using Adani Bay No. 206) as interim arrangement.
19	Fatehgarh-III	Renew Surya Jyoti Private Limited (1200002746) L&A	210	Generation: 184.88 MW: 15.05.2025 25.12 MW: 25.05.2025 (Commissioned) Dedicated system: Common Pooling Station of ReNew Surya Jyoti Pvt. Ltd. Solar Power Plant (210 MW) & ReNew Surya Pratap Pvt. Ltd. Solar Power Plant (200 MW) at ReNew Surya Jyoti – Fatehgarh-III PS (Section-II) 220 kV S/c line DTL: 20/03/2025 Generation Pooling Station: 13/03/2025	Generation: 184.88 MW: 15.05.2025 (Commissioned) 25.12 MW: 25.05.2025 (Commissioned) Dedicated system: Common Pooling Station of ReNew Surya Jyoti Pvt. Ltd. Solar Power Plant (210 MW) & ReNew Surya Pratap Pvt. Ltd. Solar Power Plant (200 MW) at ReNew Surya Jyoti – Fatehgarh-III PS (Section-II) 220 kV S/c line DTL: 20.03.2025 Generation Pooling Station: 13.03.2025	Connectivity System under GNA : 220 kV Bay at Fatehgarh-III PS: Bay No. 239 Exp- 30.09.2025 · Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) · Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · REZ in Rajasthan (20GW) under following: Phase-III Part-H: 31.01.2026 Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 STATCOM at Fatehgarh-III Exp- 31.03.2026 Additional scheme: NR-WR Corridor: Charged on 27.06.2024	Start date of Connectivity under GNA: 19.09.2025 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	CON-4 submitted Grantee is using JSW Bay (No. 212) as interim arrangement, -
20	Fatehgarh-III	Renew Surya Pratap Private Limited	210 *	Generation: 158.3 MW: 04.05.2025	Generation: 158.3 MW: 04.05.2025	Connectivity System under GNA: 220 kV Bay at Fatehgarh-III PS: as part of	Start date of Connectivity under GNA:	CON-4 -Submitted

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		(1200002778) L&A		41.7 MW: 21.05.2025 (Commissioned) Dedicated system: Common Pooling Station of ReNew Surya Jyoti Pvt. Ltd. Solar Power Plant (210 MW) & ReNew Surya Pratap Pvt. Ltd. Solar Power Plant (200 MW) at ReNew Surya Jyoti – Fatehgarh-III PS (Section-II) 220 kV S/c line DTL: 30.04.2025 Generation Pooling Station: 13/03/2025	(Commissioned) 41.7 MW: 21.05.2025 (Commissioned) Dedicated system: Common Pooling Station of ReNew Surya Jyoti Pvt. Ltd. Solar Power Plant (210 MW) & ReNew Surya Pratap Pvt. Ltd. Solar Power Plant (200 MW) at ReNew Surya Jyoti – Fatehgarh-III PS (Section-II) 220 kV S/c line DTL: 30.04.2025 Generation Pooling Station: 13.03.2025	Rajasthan SEZ Phase-III Bay No. 239 Exp- 30.09.2025 · Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) · Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · REZ in Rajasthan (20GW) under Following: Phase-III Part-H: 31.01.2026 Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 STATCOM at Fatehgarh-III Exp- 31.03.2026 Additional scheme: NR-WR Corridor: Charged on 27.06.2024	19.09.2025 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	*Connectivity for 10 MW relinquished. Grantee is using JSW Bay (No. 212) as interim arrangement.
21	Fatehgarh-III	ReNew Solar (Shakti Three) Private Limited 1200003447 L&A	300	Generation: 300 MW: 21.08.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II)	Generation: 300 MW: 30.11.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers	Connectivity System under GNA: 400 kV bay at Fatehgarh-III PS as a part of Rajasthan SEZ Phase-III Bay No. 423 Exp. 31.12.2025 · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · REZ in Rajasthan (20GW) under following Phase-III Part-A1: 15.10.2025 Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III: 31.03.2026	Start date of Connectivity under GNA: 19.09.25 (Final). Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	Reallocated to Fatehgarh-III

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				400 kV S/c line on D/c towers DTL: 15.08.2025 Generation Pooling Station: 31.07.2025	DTL: 15.11.2025 Generation Pooling Station: 15.11.2025			
22	Fatehgarh-III	ReNew Samir Shakti Private Limited 1200003514 L&A	100	Generation: 100 MW: 21.08.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL: 15.08.2025 Generation Pooling Station: 31.07.2025	Generation: 100 MW: 30.11.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL: 15.11.2025 Generation Pooling Station: 15.11.2025	Connectivity System under GNA: 400 kV bay at Fatehgarh-III PS as a part of Rajasthan SEZ Phase-III Bay No. 423 Exp. 31.12.2025 · Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III: 31.03.2026 Additional scheme: NR-WR Corridor: Charged 27.06.2024	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	Reallocated to Fatehgarh-III
23	Fatehgarh-III	ReNew Samir Shakti Private Limited 1200003562 L&A	100	Generation: 100 MW: 30.09.2025 Dedicated system: Common PS for ReNew Dinkar	Generation: 100 MW: 30.11.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100	400 kV bay at Fatehgarh-III PS as a part of Rajasthan SEZ Phase-III Bay No. 423 Exp. 31.12.2025 ·Augmentation of 2x1500 MVA (3rd & 4th) 765/400kV ICT at Fatehgarh-III pooling station (Section-II) ·Transmission system for evacuation of	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be operationalized	Reallocated to Fatehgarh-III

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL: 31/08/2025 Generation Pooling Station: 31/08/2025	MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL:15.11.2025 Generation Pooling Station: 15.11.2025	power from REZ in Rajasthan (20GW) under following Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III : 31.03.2026 Additional scheme: NR-WR Corridor : Charged 27.06.2024	upon commissioning of required Transmission system. i.e. 30.06.2026	
24	Fatehgarh-III	ReNew Samir Shakti Private Limited 1200003504 L&A	100	Generation: 100 MW: 30.09.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL:15.09.2025 Generation Pooling Station: 31.08.2025	Generation: 100 MW: 30.11.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL:15.11.2025 Generation Pooling Station: 15.11.2025	Connectivity System under GNA: 400 kV bay at Fatehgarh-III PS as a part of Rajasthan SEZ Phase-III Bay No. 423 Exp. 31.12.2025 · Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III: 31.03.2026 Additional scheme: NR-WR Corridor : Charged 27.06.2024	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	Reallocated to Fatehgarh-III

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
25	Fatehgarh-III	ReNew Solar (Shakti Five) Private Limited 1200003496 L&A	100	Generation: 100 MW: 31.12.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL: 31.10.2025 Generation Pooling Station: 31.10.2025	Generation: 100 MW: 30.11.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL: 15.11.2026 Generation Pooling Station: 15.11.2026	Connectivity System under GNA: 400 kV bay at Fatehgarh-III PS as a part of Rajasthan SEZ Phase-III Bay No. 423 Exp: 31.12.2025 · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III: 31.03.2026 Additional scheme: NR-WR Corridor: Charged 27.06.2024	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	Reallocated to Fatehgarh-III
26	Fatehgarh-III	ReNew Solar (Shakti Five) Private Limited 1200003488 L&A	200	Generation: 200 MW: 31.12.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers	Generation: 200 MW: 30.11.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers	Connectivity System under GNA: 400 kV bay at Fatehgarh-III PS as a part of Rajasthan SEZ Phase-III Bay No. 423 Exp. 31.12.2025 · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	Reallocated to Fatehgarh-III

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				400 kV S/c line on D/c towers DTL: 31.10.2025 Generation Pooling Station: 31.10.2025	DTL: 15.11.2025 Generation Pooling Station: 15.11.2025	Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III : 31.03.2026		
27	Fatehgarh-III	ReNew Solar (Shakti Five) Private Limited 1200003749 L&FC	100	Generation: 100 MW: 31.12.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL: 31.10.2025 Generation Pooling Station: 31.10.2025	Generation: 100 MW: 30.11.2025 Dedicated system: Common PS for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c towers DTL: 15.11.2025 Generation Pooling Station: 15.11.2025	Connectivity System under GNA: 400 kV bay at Fatehgarh-III PS as a part of Rajasthan SEZ Phase-III Bay No. 423 Exp. 31.12.2025 · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III : 31.03.2026	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	Reallocated to Fatehgarh-III
28	Fatehgarh-III	Energizent power private limited. 1200002907) L&FC	125	Generation: 100 MW: 30.07.2025 25 MW: 30.10.2025 Dedicated system: Energizent Power Pvt. Ltd Hybrid Power	Generation: 70 MW: 20.10.2025 55 MW: 31.01.2026 Dedicated system: Energizent Power Pvt. Ltd Hybrid Power Project – Fatehgarh-III PS(Sec-II)	Connectivity System under GNA: 220 kV Bay at Fatehgarh-III PS Bay No. 229 Exp. 10.10.2025 · Augmentation of 1x500 MVA (4th), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) · Augmentation of 2x1500 MVA (3rd &	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be operationalized upon	Grantee requested to TSP to expedite bay implementation.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Project – Fatehgarh-III PS(Sec-II) 220 kV S/c line on D/c tower Common DTL- 125 MW (1200002907) 80 MW(1200002939) to M/s Energizent) & 95 MW(2200000123) to M/s Teq Green bay DTL: 31/05/2025 Generation Pooling Station: 30.06.2025	220 kV S/c line on D/c tower Common DTL- 125 MW (1200002907) 80 MW(1200002939) to M/s Energizent) & 95 MW(2200000123) to M/s Teq Green bay DTL: 31.05.2025 Generation Pooling Station: 30.06.2025	4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission System for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III : 31.03.2026	commissioning of required Transmission system. i.e. 30.06.2026	
29	Fatehgarh-III	Energizent Power Private Limited 1200002939 L&FC	80	Generation: 80 MW: 30.10.2025 Dedicated system: Energizent Power Pvt. Ltd. HPP (80 MW) – Fatehgarh-III PS 220 kV S/c line (already granted with App no. 1200002907(125 MW) (along with associated bay under the scope of applicant DTL: 31/05/2025 Generation Pooling Station: NA	Generation: 65 MW: 31.01.2026 15 MW: 31.03.2026 Dedicated system: Energizent Power Pvt. Ltd. HPP (80 MW) – Fatehgarh-III PS 220 kV S/c line (already granted with App no. 1200002907(125 MW) (along with associated bay under the scope of applicant DTL: 31.05.2025 Generation Pooling Station: NA	Connectivity System under GNA: 220 kV Bay at Fatehgarh-III PS: Rajasthan SEZ Phase-III (common for 1200002907. & 1200002939 at Fatehgarh-III PS Bay No. 229 Exp. 10.10.2025 · Augmentation of 1x500 MVA (4th), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission System for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III : 31.03.2026	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	
30	Fatehgarh-III	Teq Green Power XV Private Limited	95	Generation: 95 MW: 31-08-2025	Generation: 95 MW: 31.03.2026	Connectivity System under GNA: 220 kV Bay at Fatehgarh-III PS under ISTS (Section-II): Bay No. 229 Exp. 15.06.2025	Start date of Connectivity under GNA: 22.08.2026 (Final)	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		2200000123 "Land BG"		Dedicated system: Through sharing of dedicated transmission system of M/s Energizent Power Private Limited. (125 +80 MW) – Fatehgarh-III PS(Sec-II) 220 kV S/c line on D/c towers DTL: 31/05/2025 Generation Pooling Station: 30.06.2025	Dedicated system: Through sharing of dedicated transmission system of M/s Energizent Power Private Limited. (125 +80 MW) – Fatehgarh-III PS(Sec-II) 220 kV S/c line on D/c towers DTL: Generation Pooling Station:	· 2x500 MVA (4th & 5th), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) · Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission System for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part- A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III part-G: 31.12.2025 Phase-III Part-H: 31.01.2026 Additional: Phase-IV (Part 2) Part- D: 22.08.2026 Phase-IV (Part 2) Part -C: 31.12.2026 or Phase-IV (Part 2) Part-H1: 31.03.2027	Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	
31	Fatehgarh-III	JSW Renew Energy Five Limited 02121000040 SECI LOA (BESS)	250 MW	Generation: 250 MW: 15.06.2025 Dedicated system: JSW Renew Energy Five Limited BESS Project-1 (250 MW) – Fatehgarh-III PS (Sec-1) 220 kV cable DTL: Generation Pooling Station:	Generation: 250 MW: 15.06.2025 Dedicated system: JSW Renew Energy Five Limited BESS Project-1 (250 MW) – Fatehgarh-III PS (Sec-1) 220 kV cable DTL: Generation Pooling Station:	Connectivity System under GNA: 220 kV Bay at Fatehgarh-III PS: Bay No. 218 – Exp. 31.12.2026 Transmission system of Fatehgarh-III is already existing.	Start date of Connectivity under GNA: 30.06.2025 (Final) Connectivity likely to be operationalized on 31.12.2026	Not attended and status not updated Petition No. 657/MP/2025 under adjudication before the Hon'ble Central Commission.
32	Fatehgarh-III	Sprng Power Private Limited 2200000024 "L&A"	300 MW	Generation: 50 MW: 31.12.2025 200 MW: 25.04.2026 50 MW: 31.12.2027	Generation: 100 MW: 22.08.2026 150 MW: 22.08.2026 50 MW: 31.12.2027	Connectivity System under GNA: 400kV Bay at Fatehgarh-III PS: to be implemented under ISTS. Bay No. 446 (Exp. 31.01.2026)	Start date of Connectivity under GNA: 22.08.2026 (final)	Land acquired 500/1200 acres. 250 MW PPA signed with SCOD as 26.04.26.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Dedicated system: Common Pooling point for Sprng Power Private Limited (No. 2200000024 :300 MW), Sprng Akshaya Urja Private Limited (No. 2200000065 :100 MW) & Sprng Energy Private Limited (No. 2200000116: 400 MW) Solar Project - Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c tower DTL: 28.06.2025 Generation Pooling Station:	Dedicated system: Common Pooling point for Sprng Power Private Limited (No. 2200000024 :300 MW), Sprng Akshaya Urja Private Limited (No. 2200000065 :100 MW) & Sprng Energy Private Limited (No. 2200000116: 400 MW) Solar Project - Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c tower DTL: 22.08.2026 Generation Pooling Station:	· Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 30.06.25 · Transmission System for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-A1:15.10.2025 Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 Phase-III Part- E1: 30.12.2025 Phase-III Part-E2: 31.03.2026 Phase-IV (Part-2) Part-D: 22.08.2026 Phase-IV (Part-2) Part-C: 31.12.2026 or Phase-IV (Part-2) Part-H1: 31.03.2027	Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	
33	Fatehgarh-III	Sprng Akshaya Urja Private Limited 2200000065 "LOA/PPA"	100 MW	Generation: 100 MW: 21.10.2026 Dedicated system: Common Pooling point for Sprng Power Private Limited (No. 2200000024 :300 MW), Sprng Akshaya Urja Private Limited (No. 2200000065 :100 MW) & Sprng Energy Private Limited (No. 2200000116: 400 MW) Solar Project - Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c	Generation: 100 MW: 22.08.2026 Dedicated system: Common Pooling point for Sprng Power Private Limited (No. 2200000024 :300 MW), Sprng Akshaya Urja Private Limited (No. 2200000065 :100 MW) & Sprng Energy Private Limited (No. 2200000116: 400 MW) Solar Project - Fatehgarh-III PS(Sec-II) 400 kV S/c line on D/c	Connectivity System under GNA: 400 kV Bay at Fatehgarh-III PS: to be implemented under ISTS. Bay No. 446 (Exp. 31.01.2026) · Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission System for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 Phase-III Part-G: 31.12.2025 Phase-III Part-E1: 31.12.2025 Phase-III Part-E2: 31.03.2026 Phase-IV (Part-2) Part-D: 22.08.2026	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	Land acquired 278/400 acres. 100 MW PPA signed with SCOD as 26.06.25.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				towe DTL: 28.06.2025 Generation Pooling Station:	towe DTL: 22.08.2026 Generation Pooling Station: 22.08.2026	Phase-IV (Part-2) Part-C: 31.12.2026 Or, Phase-IV (Part-2) Part-H1: 31.03.2027		
34	Fatehgarh-III	Aditya Birla Renewables Subsidiary Limited 2200000138 "Land BG Hybrid"	390 (Solar: 180 & Wind: 210)	Generation: 390 MW: 15.06.2025 Dedicated system: Common Pooling station of M/s ABREL (RJ) Projects Limited Solar Power Project (Appl. Nos. 2200000140(260 MW)) & Aditya Birla Renewables Subsidiary Limited (2200000138 (390 MW)– Fatehgarh-IV PS (Section-II) 220 kV D/c line DTL: 31.05.2025 Generation Pooling Station: 31.05.2025	Generation: 365.85 MW: 31.03.2026 24.15 MW: 31.12.2026 Dedicated system: Common Pooling station of M/s ABREL (RJ) Projects Limited Solar Power Project (Appl. Nos. 2200000140(260 MW)) & Aditya Birla Renewables Subsidiary Limited (2200000138 (390 MW)– Fatehgarh-IV PS (Section-II) 220 kV D/c line DTL: 31.03.2026 Generation Pooling Station: 31.12.2025	Connectivity System under GNA: 220kV Common Bay for (2200000140, (2200000138) at Fatehgarh-III PS : 31.03.2026 Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission System for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part- A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part -G: 31.12.2025 Phase-III Part-H :31.01.2026 STATCOM: Fatehgarh – III: 31.03.2026 Additional: Phase-IV (Part 2) (Jaisalmer/Barmer Complex): Part- D: 22.08.2026 Phase-IV (Part 2) (Jaisalmer/Barmer Complex): Part- C: 31.12.2026 Or, Phase-IV (Part 2) (Jaisalmer/Barmer Complex): Part- H1: 31.03.2027	Start date of Connectivity under GNA: 12.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	
35	Fatehgarh-III	ABREL (RJ) PROJECTS LIMITED 2200000140 "Land BG"	260	Generation: 260 MW: 15.06.2025 Dedicated system: Common Pooling station of M/s ABREL (RJ) Projects Limited Solar Power Project (Appl. Nos.	Generation: 260 MW: 31.03.2026 Dedicated system: Common Pooling station of M/s ABREL (RJ) Projects Limited Solar Power Project (Appl. Nos. 2200000140(260 MW))	Connectivity System under GNA: 220kV Common Bay for (2200000140, (2200000138) at Fatehgarh-III PS: 31.03.2026 Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II): · Transmission System for evacuation of power from REZ in Rajasthan (20GW)	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				2200000140(260 MW)) & Aditya Birla Renewables Subsidiary Limited (2200000138 (390 MW)– Fatehgarh-IV PS (Section-II) 220 kV D/c line DTL: 31.05.2025 Generation Pooling Station: 31.05.2025	& Aditya Birla Renewables Subsidiary Limited (2200000138 (390 MW)– Fatehgarh-IV PS (Section-II) 220 kV D/c line DTL: 31.03.2026 Generation Pooling Station: 31.12.2025	under Phase-III Part- A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part -G: 31.12.2025 Phase-III Part-H: 31.01.2026 STATCOM: Fatehgarh – III: 31.03.2026 Additional: Phase-IV (Part 2) (Jaisalmer/Barmer Complex): Part- D: 22.08.2026 Phase-IV (Part 2) (Jaisalmer/Barmer Complex): Part- C: 31.12.2026 Or, Phase-IV (Part 2) (Jaisalmer/Barmer Complex): Part- H1: 31.03.2027	required Transmission system i.e. 31.12.2026	
36	Fatehgarh-III	Sprng Energy Private Limited 2200000116	400	Generation: 100 MW: 31.10.2026 50 MW: 31.12.2026 100MW : 30.06.2027 50 MW: 31.12.2027 100 MW: 31.12.2028 Dedicated system: Common Pooling point for Sprng Power Private Limited (App No.2200000024 - 300 MW), Sprng Akshaya Urja Private Limited (App No. 220000065-100 MW) Solar Power Project & Sprng Energy Private Limited (App No. 2200000116-400 MW) RE Power Park - Fatehgarh- III PS (Sec-II) 400 KV S/c Line on D/C tower	Generation: 50 MW: 31.12.2026 100 MW: 30.06.2027 100 MW: 30.06.2027 50 MW : 31.12.2027 100 MW: 31.12.2028 Dedicated system: Common Pooling point for Sprng Power Private Limited (App No.2200000024 - 300 MW), Sprng Akshaya Urja Private Limited (App No. 220000065-100 MW) Solar Power Project & Sprng Energy Private Limited (App No. 2200000116-400 MW) RE Power Park - Fatehgarh- III PS (Sec-II) 400 KV S/c Line on D/C tower	Connectivity System under GNA: 400kV Bay at Fatehgarh-III PS to be implemented under ISTS. Bay No. 446: 31.01.2026 · Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission System for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-A3 : 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 Phase-III Part- E1: 31.12.2025 Phase-III Part- E2: 31.03.2026 Phase III Part-G: 31.12.2025 STATCOM: Fatehgarh – III: 31.03.2026 Additional: Phase-IV (Part 2) (Jaisalmer/Barmer Complex): Part- D: 22.08.2026 Phase-IV (Part 2) (Jaisalmer/Barmer Complex): Part- C: 31.12.2026	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				DTL: 31.08.2026 Generation Pooling Station: 31.08.2026	DTL: 31.08.2026 Generation Pooling Station: 31.08.2026	Or, Phase-IV (Part 2) (Jaisalmer/Barmer Complex): Part- H1: 31.03.2027		
37	Fatehgarh-III	Serentica Renewable India Pvt. Ltd. 0212100034	300	Generation: Nov-25 – 50MW* Dec-25 – 100 MW* Jan-26 – 200 MW Feb-26 – 150 MW Mar-26 – 200 MW Apr-26 – 100 MW Jun-26 – 100 MW Dedicated system: Serentica Renewables India Pvt Ltd Solar Power Projects - Fatehgarh-III PS (Sec-II) 400 kV S/c line on D/c towers# (suitable to carry minimum 900 MW at nominal voltage). Connectivity of 300 MW (App no.- 0212100036) & 300 MW (App No. 2200000020) to M/s Serentica Renewables India Pvt. Ltd is granted in sharing with application of 300 MW (0212100034) through same DTL & bay DTL:	Generation: 230 MW – Mar'26 250 MW - May'26 200 MW - Jul'26 220 MW - Aug'26 Dedicated system: Serentica Renewables India Pvt Ltd Solar Power Projects - Fatehgarh-III PS (Sec-II) 400 kV S/c line on D/c towers# (suitable to carry minimum 900 MW at nominal voltage). Connectivity of 300 MW (App no.- 0212100036) & 300 MW (App No. 2200000020) to M/s Serentica Renewables India Pvt. Ltd is granted in sharing with application of 300 MW (0212100034) through same DTL & bay DTL: Generation Pooling Station:	Connectivity System under GNA: 400kV Bay at Fatehgarh-III (Sec-II) PS to be implemented under ISTS. Main Bay No. 453, Tie Bay 454: 31.12.2025 Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) Transmission System for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-F: 31.03.2026 Phase-III Part-G: 31.12.2025 Phase-III Part-A3: 30.06.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III: 31.03.2026 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	Delay in project progress due to uncertainty on grant of section 68.1 approval
38	Fatehgarh-III	Serentica Renewable India Pvt. Ltd. 0212100036	300	0212100036) & 300 MW (App No. 2200000020) to M/s Serentica Renewables India Pvt. Ltd is granted in sharing with application of 300 MW (0212100034) through same DTL & bay DTL:	Generation Pooling Station:	Connectivity System under GNA: 400kV Bay at Fatehgarh-III (Sec-II) PS to be implemented under ISTS. Main Bay No. 453, Tie Bay 454: 31.12.2025 Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) Transmission System for evacuation of	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required	Delay in project progress due to uncertainty on grant of section 68.1 approval

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station:		power from REZ in Rajasthan (20GW) under Phase-III Part-F: 31.03.2026 Phase-III Part-G: 31.12.2025 Phase-III Part-A3: 30.06.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III: 31.03.2026 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Transmission system i.e. 31.12.2026	
39	Fatehgarh-III	Serentica Renewable India Pvt. Ltd. 2200000020	300			Connectivity System under GNA: 400kV Bay at Fatehgarh-III (Sec-II) PS to be implemented under ISTS. Main Bay No. 453, Tie Bay 454: 31.12.2025 Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) Transmission System for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-F: 31.03.2026 Phase-III Part-G: 31.12.2025 Phase-III Part-A3: 30.06.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III: 31.03.2026 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	Delay in project progress due to uncertainty on grant of section 68.1 approval
40	Fatehgarh-IV	ABC Renewable Energy Pvt Ltd	380	Generation:	Generation:	Connectivity System GNA: 220 kV Bay at Fatehgarh-IV PS as a part	Start date of Connectivity	Not attended and status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		1200003002 "LOA SECI (Hybrid Tr.-III)" LTA:1200003531		380 MW: 30/09/2025 Dedicated system: ABC Renewable Energy Pvt Ltd- Fatehgarh-IV PS 220 kV S/c line. (High capacity) along with associated bay at generation end: under the scope of grantee DTL: 20/08/2025 Generation Pooling Station: 19/08/2025	380 MW: 30/09/2025 Dedicated system: ABC Renewable Energy Pvt Ltd- Fatehgarh-IV PS 220 kV S/c line. (High capacity) along with associated bay at generation end: under the scope of grantee DTL: 20/08/2025 Generation Pooling Station: 19/08/2025	of Rajasthan SEZ Phase-III Part A1: 15.10.2025 Connectivity System under GNA: Fatehgarh-III PS as part of Rajasthan SEZ Phase-III- Part F: 31.03.2026	under GNA: 19.03.2025(Final). Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.03.2026	PPA signed. Land acquisition under progress. PSA/NOC to be received. Grantee informed that generation schedule will be matched with ISTS system.
41	Fatehgarh-IV	AMPIN Energy Green Private Limited 1200003416 (1200003022) "LOA SECI (Hybrid Tr.-III)" Earlier LTA : (1200003416)	130	Generation: 130 MW: 31/08/2025 Dedicated system: Amp Energy Green Private Limited - Fatehgarh-IV PS 220 kV S/c line along with associated bay at generation end: under the scope of grantee- DTL: 31/08/2025 Generation Pooling Station: 31/08/2025	Generation: 130 MW: 31.10.2025 Dedicated system: Amp Energy Green Private Limited - Fatehgarh-IV PS 220 kV S/c line along with associated bay at generation end: under the scope of grantee- DTL: 31.08.2025 Generation Pooling Station: 31.08.2025	Connectivity System: 220 kV Bay at Fatehgarh-IV PS as part of Rajasthan SEZ Phase-III Part A1 : 15.10.2025 Connectivity System under GNA: Rajasthan SEZ Phase-III Part A1: 15.10.2025 & Rajasthan SEZ Phase-III Part F: 31.03.2026 respectively.	Start date of Connectivity under GNA: 19.01.2023 or system whichever is later. Connectivity is likely to be operationalized upon commissioning of required Transmission system. i.e. 31.03.2026	Grantee informed Revised SCOD: 30/07/2025 PPA signed. Representative of AEGPL informed that generation schedule shall be matched with ISTS system.
42	Fatehgarh-IV	ABC RJ Land 01 Private Limited 1200003332 L&FC	110	Generation: 110 MW: 31.03.2026 Dedicated system: Common PS of ABC RJ Land 01 Private Limited	Generation: 110 MW: 31.03.2026 Dedicated system: Common PS of ABC RJ Land 01 Private Limited	Connectivity System under GNA: 220 kV bay at Fatehgarh-IV PS shall be implemented under ISTS as a part of Rajasthan SEZ Phase-III Bay No. 205 · Augmentation of 2x500 MVA (2nd &	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be	Land acquisition for generation park 215/440 acres pooling station: 8/8 acres

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Solar Power Project (110 MW & 270 MW for 1200003332 & 1200003575) – Fatehgarh-IV PS(Sec-I) 220 kV S/c line on D/c tower DTL: 16.03.2026 Generation Pooling Station: 17.03.2026	Solar Power Project (110 MW & 270 MW for 1200003332 & 1200003575) – Fatehgarh-IV PS(Sec-I) 220 kV S/c line on D/c tower DTL: 16.03.2026 Generation Pooling Station: 17.03.2026	3rd) 400/220 kV ICTs at Fatehgarh-IV PS(Sec-I) · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part- A3: 30.06.2026 Phase-III Part- A1: 15.10.2025 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III : 31.03.2026	operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	
43	Fatehgarh-IV	ABC RJ Land 01 Private Limited 1200003575 L&FC	270	Generation: 270 MW: 31.03.2026 Dedicated system: Common pooling station of ABC RJ Land 01 Private Limited Solar Power Project (110 MW & 270 MW for Application Nos. 1200003332 & 1200003575) – Fatehgarh-IV PS 220 kV S/c (high capacity) line on D/c tower DTL: 16.03.2026 Generation Pooling Station: 17.03.2026	Generation: 270 MW: 31.03.2026 Dedicated system: Common pooling station of ABC RJ Land 01 Private Limited Solar Power Project (110 MW & 270 MW for Application Nos. 1200003332 & 1200003575) – Fatehgarh-IV PS 220 kV S/c (high capacity) line on D/c tower DTL: 16.03.2026 Generation Pooling Station: 17.03.2026	Connectivity System under GNA: 220 kV bay Common for Application Nos. Application Nos. 1200003332 & 1200003575) at Fatehgarh-IV PS as a part of Rajasthan SEZ Phase-III Bay No. 205 Bay No. 205 · Augmentation of 2x500 MVA 3rd 400/220 kV ICTs at Fatehgarh-IV PS(Sec-I) · Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part- A1: 15.10.2025 Phase-III Part- A3 : 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III: 31.03.2026	Start date of Connectivity under GNA: 19.09.25 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	Land acquisition 542/1100 acres pooling station: 8/8 acres
44	Fatehgarh-IV	Khaba Renewable Energy Private Limited	250	Generation: 125 MW: 15.10.2025	Generation: 125 MW: 15.10.2025	Connectivity System under GNA: 220 kV bay at Fatehgarh-III PS as a part of Rajasthan SEZ Phase-III.	Start date of Connectivity under GNA: 19.09.25 (Final)	Not attended Reallocated to Fatehgarh-III from Fatehgarh-IV PS.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		1200003502 L&FC LOA (NHPC)		125 MW: 15.11.2025 Dedicated system: Khaba Renewable Energy Private Limited Solar Power Project – Fatehgarh-IV PS 220 kV S/c line on D/c tower DTL: 15.07.2025 Generation Pooling Station: 31.10.2025	125 MW: 15.11.2025 Dedicated system: Khaba Renewable Energy Private Limited Solar Power Project – Fatehgarh-IV PS 220 kV S/c line on D/c tower DTL: 15.07.2025 Generation Pooling Station: 31.10.2025	Bay No. 227 · Augmentation of 1x500 MVA (4th), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) · Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part-A3: 30.06.2026 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 STATCOM at Fatehgarh-III : 31.03.2026	Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 30.06.2026	PPA has been signed with NHPC for 250 MW. 80% Land acquired for the project. DTL Work started at site.
45	Fatehgarh-IV	Juniper Green Stellar Pvt. Ltd. 0412100009 (100 MW: 1200003827 50 MW out of 100 MW: 1200003910) L&FC	150	Generation: 150 MW: 19.09.2025 (Subject to commissioning of Common Transmission System ISTS) Dedicated system: Common PS for Juniper Green Stellar of 1200003827(100 MW), 1200003910(100 MW), 1200003958(60 MW), 0312100010(45 MW) & 0312100012(60 MW) – Fatehgarh-IV PS(Sec-1) 220 kV S/c (high capacity) line on D/c tower DTL: Solar to ISTS PS-30.08.2025 and Wind to Solar (Section-68	Generation: 150 MW: 31.12.2025 (Subject to commissioning of Common Transmission System ISTS) Dedicated system: Common PS for Juniper Green Stellar of 1200003827(100 MW), 1200003910(100 MW), 1200003958(60 MW), 0312100010(45 MW) & 0312100012(60 MW) – Fatehgarh-IV PS(Sec-1) 220 kV S/c (high capacity) line on D/c tower DTL: Solar to ISTS PS-30.08.2025 and Wind to Solar (Section-68	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 207 · Augmentation of 1x500 MVA (2nd) 400/220 kV ICT at Fatehgarh-IV PS · Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part A1: 15.10.2025 Phase-III Part-F: 31.03.2026 Phase-III Part-F STATCOM: 31.03.2026	Start date of Connectivity under GNA: 19.09.25. (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.03.2026	Grantee informed that GIB Committee approval received. Land Acquired (Acres) for 365 MW: Solar- 496/496 wind – 38/66 PPA with SJVNL signed. Section 68 approval for modification (Wind PS to Solar PS) of DTL approval is awaited. Grantee requested TSP (Apraava) to expedite commissioning of STATCOM. TSP informed that they will review the same.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Application on hold by CEA since 04th July 2024) Generation Pooling Station: 30-08-2025	Application on hold by CEA since 04th July 2024) Generation Pooling Station: 30-08-2025			
46	Fatehgarh-IV	Juniper Green Stellar Pvt. Ltd. 0412100010 (50 MW out of 100 MW: 1200003910 60 MW: 1200003958 40 MW out of 45 MW: 0312100010)	150	Generation: 150 MW: 31.03.2026 (Subject to commissioning of Common Transmission System ISTS) Dedicated system: Common PS for Juniper Green Stellar of 1200003827(100 MW), 1200003910(100 MW), 1200003958(60 MW), 0312100010(45 MW) & 0312100012(60 MW) – Fatehgarh-IV PS(Sec-1) 220 kV S/c (high capacity) line on D/c tower DTL: Solar to ISTS PS-30.08.2025 and Wind to Solar (Section-68 Application on hold by CEA since 04th July-2024. Generation Pooling Station: 31.03.2026 (Subject to commissioning of Common Transmission System ISTS)	Generation: 150 MW: 31.03.2026 (Subject to commissioning of Common Transmission System ISTS) Dedicated system: Common PS for Juniper Green Stellar of 1200003827(100 MW), 1200003910(100 MW), 1200003958(60 MW), 0312100010(45 MW) & 0312100012(60 MW) – Fatehgarh-IV PS(Sec-1) 220 kV S/c (high capacity) line on D/c tower DTL: Generation Pooling Station:	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 207 · Augmentation of 1x500 MVA (2nd) 400/220 kV ICT at Fatehgarh-IV PS · Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part A1: 15.10.2025 Phase-III Part-F: 31.03.2026 Phase-III Part-F STATCOM: 31.03.2026	Start date of Connectivity under GNA: 31.03.26 (Final) Connectivity likely to be operationalized on 31.03.2026	Land acquired: Included in above at Sr. No. 43

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
47	Fatehgarh-IV	Juniper Green Stellar Pvt. Ltd. 0412100011 (5 MW out of 45 MW: 0312100010 60 MW: 0312100012)	65	Generation: 65 MW: 30.06.2026 (Subject to commissioning of Common Transmission System ISTS) Dedicated system: Common PS for Juniper Green Stellar of 1200003827(100 MW), 1200003910(100 MW), 1200003958(60 MW), 0312100010(45 MW) & 0312100012(60 MW) – Fatehgarh-IV PS(Sec-1) 220 kV S/c (high capacity) line on D/c tower DTL: Solar to ISTS PS- 30.08.2025 and Wind to Solar (Section-68 Application on hold by CEA since 04th July- 2024. Generation Pooling Station: 30.06.2026 (Subject to commissioning of Common Transmission System ISTS)	Generation: 65 MW: 30.06.2026 (Subject to commissioning of Common Transmission System ISTS) Dedicated system: Common PS for Juniper Green Stellar of 1200003827(100 MW), 1200003910(100 MW), 1200003958(60 MW), 0312100010(45 MW) & 0312100012(60 MW) – Fatehgarh-IV PS(Sec-1) 220 kV S/c (high capacity) line on D/c tower DTL: Generation Pooling Station:	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 207 • Augmentation of 1x500 MVA (2nd) 400/220 kV ICT at Fatehgarh-IV PS • Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) • Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following Phase-III Part A1: 15.10.2025 Phase-III Part-F: 31.03.2026 Phase-III Part-F STATCOM: 31.03.2026	Start date of Connectivity under GNA: 30.06.26 (Final) Connectivity likely to be operationalized on 30.06.2026	Land acquired: Included in above at Sr. No. 43
48	Fatehgarh-IV	AMPIN Energy Green Private Limited 412100019 (0312100005) “LOA SECI”	120 (Enh.)	Generation: 120 MW: 30/09/2025 Dedicated system: Common pooling	Generation: 120 MW: 28.11.2025 Dedicated system: Common pooling station	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 212 • Augmentation of 1x500 MVA (3rd) 400/220 kV ICT at Fatehgarh-IV PS (Sec-I)	Start date of Connectivity under GNA: 19.09.2025 (Final) Connectivity likely	Grantee informed Revised SCOD: 18.11.2025

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				station of Amp Energy Green Eight, Ten & Three Hybrid power projects – Fatehgarh-IV PS (Sec-I) 220 kV S/c line Connectivity of 130 & 50 MW to M/s AMP Energy 1200003022 & 0312100007 respectively) at Fatehgarh-IV PS (Sec-I) DTL: 31.08.2025 Generation Pooling Station: 31.08.2025	of Amp Energy Green Eight, Ten & Three Hybrid power projects – Fatehgarh-IV PS (Sec-I) 220 kV S/c line Connectivity of 130 & 50 MW to M/s AMP Energy 1200003022 & 0312100007 respectively) at Fatehgarh-IV PS (Sec-I) DTL: 31.08.2025 Generation Pooling Station: 31.08.2025	- Augmentation of 2x1500 MVA (4th & 5 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) - Transmission system for evacuation of power from REZ in Rajasthan (20GW) under following: Phase-III Part F: 31.03.2026 Phase-III- Part-F STATCOM: 31.03.2026 Phase-III Part A1: Exp- 15.10.2025 Phase-III Part A3: Exp- 30.06.2026	to be operationalized on 30.06.2026	
49	Fatehgarh-IV	AMPIN Energy Green Private Limited 0312100007 “L&FC”	50	Generation: 50 MW: 31.07.2025 Dedicated system: Common PS of Amp Energy Green Eight, Ten & Three Hybrid power projects – Fatehgarh-IV PS (Sec-I) Connectivity of 120 & 50 MW to M/s AMP Energy 0412100019 & 0312100007 respectively) at Fatehgarh-IV PS (Sec-I) is granted in sharing with App. No. 1200003416(130 MW) DTL: 31.08.2025	Generation: 50 MW: 28.11.2025 Dedicated system: Common PS of Amp Energy Green Eight, Ten & Three Hybrid power projects – Fatehgarh-IV PS (Sec-I) Connectivity of 120 & 50 MW to M/s AMP Energy 0412100019 & 0312100007 respectively) at Fatehgarh-IV PS (Sec-I) is granted in sharing with App. No. 1200003416(130 MW) DTL: 31.08.2025	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 212 - Augmentation of 1x500 MVA (2nd) (Sec-I) 400/220 kV ICT at Fatehgarh-IV PS - Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) - Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV Part 2 : 15.10.2026 Additional Transmission Scheme: - Phase-IV (part 2) (Jaisalmer/Barmer Complex): Part D: 22.08.2026 - Phase-IV (part 2) (Jaisalmer/Barmer Complex): Part C: 31.12.2026 Or	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station: 31.08.2025	Generation Pooling Station: 31.08.2025	Phase-IV (part 2) (Jaisalmer/Barmer Complex): Part H1: 31.03.2027		
50	Fatehgarh-IV	BN Hybrid Power-1 Private Limited 2200000003 Land Route	119.2 (Wind-79.2 & Solar- 40)	Generation: 119.2 MW: 22.08.2026 Dedicated system: Common PS of M/s BN Hybrid Power-1 Private Limited 2200000003 2200000102 for Solar Power Projects - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower. DTL: 30.07.2026 Generation Pooling Station: 30.07.2026	Generation: 119.2MW: 29.07.2027 Dedicated system: Common PS of M/s BN Hybrid Power-1 Private Limited 2200000003 2200000102 for Solar Power Projects - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower. DTL: 30.07.2026 Generation Pooling Station: 30.07.2026	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 216 Implementation under Phase-III part A1 (Bay Schedule desired by applicant – 30.06.2025) · Augmentation of 2x500 MVA (4th &5th) 400/220 kV ICT at Fatehgarh-IV PS (Sec-1) · Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-III Part- A3: 30.06.2026 Phase-III Part- A1: 15.10.2025 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 Phase-III Part-G: 31.12.2025 · Additional: Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part C: 31.12.2026, Or Phase-IV (part 2) Part H1 31.03.2027	Start date of Connectivity under GNA: 22.08.26 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	Section 68 pending due to GIB issues.
51	Fatehgarh-IV (Sec-I)	BN Hybrid Power-1 Private Limited 2200000102 Land BG Route	180.8	Generation: 180.8 MW: 22.08.2026 Dedicated system: Common PS of M/s BN Hybrid Power-1 Private Limited 2200000003 2200000102	Generation: 180.8 MW: 29.07.2027 Dedicated system: Common PS of M/s BN Hybrid Power-1 Private Limited 2200000003 2200000102	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 216 Implementation under Phase-III part A1 (Bay Schedule desired by applicant – 30.06.2025) · Augmentation of 2x500 MVA (4th &5th) 400/220 kV ICT at Fatehgarh-IV PS	Start date of Connectivity under GNA: 22.08.26 (Final) Connectivity likely to be operationalized upon commissioning of	Section 68 pending due to GIB issues.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				for Solar Power Projects - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower. DTL: 30.07.2026 Generation Pooling Station: 30.07.2026	for Solar Power Projects - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower. DTL: 30.07.2026 Generation Pooling Station: 30.07.2026	(Sec-1) · Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-III Part- A3: 30.06.2026 Phase-III Part- A1: 15.10.2025 Phase-III Part-F: 31.03.2026 Phase-III Part-H: 31.01.2026 Phase-III Part-G: 31.12.2025 · Additional: Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part C: 31.12.2026, Or Phase-IV (part 2) Part H1 31.03.2027	required Transmission system i.e. 31.12.2026	
52	Fatehgarh-IV	Luceo Solar Private Limited 0212100032 "L&FC"	200	Generation: 200 MW: 31.12.2025 Dedicated system: Common PS of M/s Luceo Solar Private Limited for Solar Power Projects with Appl. Nos. 0212100032 (200 MW) & 0312100018 (100 MW) – Fatehgarh-IV (Sec-I) PS 220 kV S/c line on D/c tower# DTL: 31.07.2025 Generation Pooling Station: 25.10.2025	Generation: 200 MW: 31.12.2025 Dedicated system: Common PS of M/s Luceo Solar Private Limited for Solar Power Projects with Appl. Nos. 0212100032 (200 MW) & 0312100018 (100 MW) – Fatehgarh-IV (Sec-I) PS 220 kV S/c line on D/c tower# DTL: 31.07.2025 Generation Pooling Station: 25.10.2025	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 214 · Augmentation of 2x500 MVA (3rd & 4th) 400/220 kV ICT at Fatehgarh-IV PS · Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) ·Phase-III Part-F: 31.03.2026 ·Phase-III Part-H: 31.01.2026 Additional: Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part C: 31.12.2026 Or Phase-IV (part 2) Part H1: 31.03.2027	Start date of Connectivity under GNA: 22.08.26 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	Not attended Reallocated to Fatehgarh-IV (Section-I). LOA Received on 28-07-2023 from NTPC. 70% Land acquired for the project.
53	Fatehgarh-IV	Luceo Solar Private Limited	100	Generation: 100 MW: 31.03.2026	Generation: 100 MW: 31.03.2026	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I)	Start date of Connectivity under GNA:	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		0312100018 "L&FC" Enhance		Dedicated system: Common PS of M/s Luceo Solar Private Limited for Solar Power Projects with Appl. Nos. 0212100032 (200 MW) & 0312100018 (100 MW) – Fatehgarh-IV (Sec-I) PS 220 kV S/c line on D/c tower# DTL: 31.07.2025 Generation Pooling Station: 25.10.2025	Dedicated system: Common PS of M/s Luceo Solar Private Limited for Solar Power Projects with Appl. Nos. 0212100032 (200 MW) & 0312100018 (100 MW) – Fatehgarh-IV (Sec-I) PS 220 kV S/c line on D/c tower# DTL: 31.07.2025 Generation Pooling Station: 25.10.2025	Bay No. 214 · Augmentation of 2x500 MVA (4th) 400/220 kV ICT at Fatehgarh-IV PS · Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) ·Phase-III Part-F: 31.03.2026 ·Phase-III Part-H: 31.01.2026 Phase-III- Part-F STATCOM: 31.03.2026 Additional: Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part C: 31.12.2026 Or Phase-IV (part 2) Part H1: 31.03.2027	22.08.26 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	
54	Fatehgarh-IV	Juniper Green Stellar Private Limited (RPPD) 2200000063 Land BG Route	300	Generation: 300 MW: 07.11.2026 Dedicated system: Common Pooling Station for Juniper Green Steller Pvt. Ltd. Renewable Power Park (App. No. 2200000063-300 MW) & Juniper Green Energy Pvt. Ltd. Solar Power Project (App. No. 2200000485-50 MW)– Fatehgarh-IV PS(Sec-II) 220 kV S/c line (10km) DTL: 30.09.2026 Generation Pooling Station: 30.09.2026	Generation: 300 MW: 31.12.2026 Dedicated system: Common Pooling Station for Juniper Green Steller Pvt. Ltd. Renewable Power Park (App. No. 2200000063-300 MW) & Juniper Green Energy Pvt. Ltd. Solar Power Project (App. No. 2200000485-50 MW)– Fatehgarh-IV PS(Sec-II) 220 kV S/c line (10km) DTL: Generation Pooling Station:	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-II) Bay No. 235 · Augmentation of 1x500 MVA (2nd) 400/220 kV ICT at Fatehgarh-IV (Section-II) PS · Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-IV pooling station (Section-II) · REZ Ph-IV (Part-2) Part A : 21.08.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1: 31.03.2027	Start date of Connectivity under GNA: 31.12.26 (Final) Connectivity likely to be operationalized on 31.06.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
55	Fatehgarh-IV	Green Infra Clean Wind Tech. PVT. Ltd. 2200000054 "Land route"	300	Generation: 300 MW: 07-Nov-2026 Dedicated system: Common Pooling station of M/s Green Infra Clean Wind Technology Limited Power Project (App. No. 2200000054 - 300 MW) & Green Infra Clean Solar Farms Limited (App. No. 220000135 - 110 MW) – Fatehgarh-IV (Section-II) PS 220 kV S/c line on D/c tower DTL: 31-Oct-2026 Generation Pooling Station: 31-Oct-2026	Generation: 300 MW: 07.11.2026 Dedicated system: Common Pooling station of M/s Green Infra Clean Wind Technology Limited Power Project (App. No. 2200000054 - 300 MW) & Green Infra Clean Solar Farms Limited (App. No. 220000135 - 110 MW) – Fatehgarh-IV (Section-II) PS 220 kV S/c line on D/c tower DTL: 31.10.2026 Generation Pooling Station: 31.10.2026	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-II) · Augmentation of 2x500 MVA (3rd & 4th) 400/220 kV ICT at Fatehgarh-IV PS (Sec-II) · Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part C: 31.12.2026, Or Phase-IV (part 2) Part H1: 31.03.2027	Start date of Connectivity under GNA: 07.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	Not attended
56	Fatehgarh-IV	Cannice Renewables Energy Private Limited 0212100004 "L&FC"	80	Generation: 80 MW MW: 15-10-2026 Dedicated system: Common PS of M/s Cannice Renewables Energy Pvt. Ltd. for Solar Power Projects with Appl. Nos. 0212100004 (80 MW) , 1671600589106 (150 MW) & 0312100019 90 MW - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower.	Generation: 80 MW: 15-10-2026 Dedicated system: Common PS of M/s Cannice Renewables Energy Pvt. Ltd. for Solar Power Projects with Appl. Nos. 0212100004 (80 MW) , 1671600589106 (150 MW) & 0312100019 90 MW - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower.	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) under Phase-III Part-A1 Bay No.: 220 · Augmentation of 1x500 MVA (1st & 2nd) (Sec-I) 400/220 kV ICT at Fatehgarh-IV PS · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1: 31.03.2027	Start date of Connectivity under GNA: 15.10.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				line on D/c tower. DTL: 28.02.2026 Generation Pooling Station: 31.01.2026	DTL: 28.02.2026 Generation Pooling Station: 31.01.2026			
57	Fatehgarh-IV	Cannice Renewables Energy Private Limited 0212100004 “L&FC”	90	Generation: 80 MW MW: 15-10-2026 Dedicated system: Common PS of M/s Cannice Renewables Energy Pvt. Ltd. for Solar Power Projects with Appl. Nos. 0212100004 (80 MW) , 1671600589106 (150 MW) & 0312100019 90 MW - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower. DTL: 30 June 2026 Generation Pooling Station: 30 June 2026	Generation: 80 MW: 15-10-2026 Dedicated system: Common PS of M/s Cannice Renewables Energy Pvt. Ltd. for Solar Power Projects with Appl. Nos. 0212100004 (80 MW) , 1671600589106 (150 MW) & 0312100019 90 MW - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower. DTL: 30.06.2026 Generation Pooling Station: 30.06.2026	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 220 · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1: 31.03.2027	Start date of Connectivity under GNA: 15.10.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
58	Fatehgarh-IV	Cannice Renewables Energy Private Limited SW9986583176 - M029_D001_A0 03- 1671600589106 (Enhancement) “L&FC”	150	Generation: 150 MW: 15.10.2026 Dedicated system: Common PS of M/s Cannice Renewables Energy Pvt. Ltd. for Solar Power Projects with Appl. Nos. 0212100004 (80 MW) ,	Generation: 150 MW: 15.10.2026 Dedicated system: Common PS of M/s Cannice Renewables Energy Pvt. Ltd. for Solar Power Projects with Appl. Nos. 0212100004 (80 MW) ,	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) Bay No. 220 · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026	Start date of Connectivity under GNA: 15.10.2026 (Final) Connectivity likely to be operationalized upon commissioning of required	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		1671600589106		1671600589106 (150 MW) & 0312100019 90 MW - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower. DTL: 30.06.2026 Generation Pooling Station: 30.06.2026	1671600589106 (150 MW) & 0312100019 90 MW - Fatehgarh-IV (sec-1) PS 220kV S/c line on D/c tower. DTL: 30.06.2026 Generation Pooling Station: 30.06.2026	Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1: 31.03.2027	Transmission system i.e. 31.03.2027	
59	Fatehgarh-IV	Helia Energy Park Private Limited 0212100035 “L&A”	200	Generation: 200 MW: 15.10.2026 Dedicated system: Common pooling station of M/s Helia Energy Renewable Power Park (Appl. Nos. 2200000120 (100 MW) & Appl. Nos. 212100035 (200 MW)) – Fatehgarh-IV PS (Section-II) 220 kV S/c line DTL: 25.09.2026 Generation Pooling Station:	Generation: 200 MW: 15.10.2026 Dedicated system: Common pooling station of M/s Helia Energy Renewable Power Park (Appl. Nos. 2200000120 (100 MW) & Appl. Nos. 212100035 (200 MW)) – Fatehgarh-IV PS (Section-II) 220 kV S/c line DTL: 25.09.2026 Generation Pooling Station:	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) 220kV Bay no.- 226 Augmentation of 2x500 MVA (1st & 2nd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station Augmentation of 2x1500 MVA (1st & 2nd), 765/400 kV ICTs at Fatehgarh-IV (Section-2) Pooling Station · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1: 31.03.2027	Start date of Connectivity under GNA: 15.10.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
60	Fatehgarh-IV	Radiant Star Solar Park Private Limited 0212100037 L&A	200	Generation: 200 MW: 15.10.2026 Dedicated system: Common Pooling	Generation: 200 MW: 15.10.2026 Dedicated system: Common Pooling Station	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-II) 220kV Bay no.- 224 Transmission system for evacuation of	Start date of Connectivity under GNA: 15.10.2026 (Final) Connectivity likely	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Station of Radiant Star RE Power Park (App no. 0212100037 (200 MW) & 2200000212 (100 MW)) – Fatehgarh-IV PS(Sec-II) PS 220 kV S/c line on DTL: 25.09.2026 Generation Pooling Station:	of Radiant Star RE Power Park (App no. 0212100037 (200 MW) & 2200000212 (100 MW)) – Fatehgarh-IV PS(Sec-II) PS 220 kV S/c line on DTL: 25.09.2026 Generation Pooling Station:	power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1: 31.03.2027	to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
61	Fatehgarh-IV	EG Saur Urja Pvt. Ltd. (earlier Tepsol Saur Urja Private Limited) " 0212100043 L&FC	300	Generation: 300 MW: 15.10.2026 Dedicated system: EG Saur Urja Private Limited RE Park Pooling Station – Fatehgarh-IV PS(Sec-II) 220 kV S/c line DTL: 31.05.2026 Generation Pooling Station: 31.05.2026	Generation: 300 MW: 15.10.2026 Dedicated system: EG Saur Urja Private Limited RE Park Pooling Station – Fatehgarh-IV PS(Sec-II) 220 kV S/c line DTL: 15.09.2026 Generation Pooling Station: 15.09.2026	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-II) 220kV Bay no.- 229 Augmentation of 2x500 MVA (1st & 2nd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station Augmentation of 2x1500 MVA (1st & 2nd), 765/400 kV ICTs at Fatehgarh-IV (Section-2) Pooling Station · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1:31.03.2027	Start date of Connectivity under GNA: 15.10.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
62	Fatehgarh-IV	Sprng Pavana Urja Pvt. Ltd. (1200003719)	50	Generation: 50 MW: 30.06.2027 Dedicated system:	Generation: 50 MW: 30.06.2027	Connectivity System under GNA: 220kV Common Bay at Fatehgarh-IV PS (Section-II)	Start date of Connectivity under GNA: 30.06.27 (Final).	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		"L&FC"		Common PS of M/s Sprng Pavana Urja Pvt. Ltd for Solar Projects with 1200003719 (50 MW), 2200000018 (100 MW) & 2200000034 (150 MW) – Fatehgarh-IV PS (Sec-II) 220 kV S/c line on D/c tower DTL: 31.03.2027 Generation Pooling Station: 31.03.2027	Dedicated system: Common PS of M/s Sprng Pavana Urja Pvt. Ltd for Solar Projects with 1200003719 (50 MW), 2200000018 (100 MW) & 2200000034 (150 MW) – Fatehgarh-IV PS (Sec-II) 220 kV S/c line on D/c tower DTL: 31.03.2027 Generation Pooling Station: 31.03.2027	220kV Bay no.- 228 Augmentation of 2x500 MVA (1st & 2nd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station Augmentation of 2x1500 MVA (1st & 2nd), 765/400 kV ICTs at Fatehgarh-IV (Section-2) Pooling Station · Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1:31.03.2027	Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	
63	Fatehgarh-IV	Sprng Pavana Urja Private Limited (Enhancement) 2200000018 "L&A"	100	Generation: 100 MW: 30.06.2027 Dedicated system: Common PS of M/s Sprng Pavana Urja Pvt. Ltd for Solar Projects with 1200003719 (50 MW), 2200000018 (100 MW) & 2200000034 (150 MW) – Fatehgarh-IV PS (Sec-II) 220 kV S/c line on D/c tower	Generation: 100 MW: 30.06.2027 Dedicated system: Common PS of M/s Sprng Pavana Urja Pvt. Ltd for Solar Projects with 1200003719 (50 MW), 2200000018 (100 MW) & 2200000034 (150 MW) – Fatehgarh-IV PS (Sec-II) 220 kV S/c line on D/c tower DTL: 31.06.2027	Connectivity System under GNA: 220kV Common Bay at Fatehgarh-IV PS (Section-II) 220kV Bay no.- 228 · Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026	Start date of Connectivity under GNA: 30.06.27 (Final). Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				DTL: 31.03.2027 Generation Pooling Station: 31.03.2027	Generation Pooling Station: 31.06.2027	Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1:31.03.2027		
64	Fatehgarh-IV	Sprng Pavana Urja Private Limited 2200000034 (Enhancement)	150	Generation: 150 MW: 30.06.2027 Dedicated system: Common PS of M/s Sprng Pavana Urja Pvt. Ltd for Solar Projects with 1200003719 (50 MW), 2200000018 (100 MW) & 2200000034 (150 MW) – Fatehgarh-IV PS (Sec-II) 220 kV S/c line on D/c tower DTL: 31.03.2027 Generation Pooling Station: 31.03.2027	Generation: 150 MW: 30.06.2028 Dedicated system: Common PS of M/s Sprng Pavana Urja Pvt. Ltd for Solar Projects with 1200003719 (50 MW), 2200000018 (100 MW) & 2200000034 (150 MW) – Fatehgarh-IV PS (Sec-II) 220 kV S/c line on D/c tower DTL: 30.06.2028 Generation Pooling Station: 30.06.2028	Connectivity System under GNA: 220kV Common Bay at Fatehgarh-IV PS (Section-II) 220kV Bay no.- 228 · Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2x1500 MVA(1st & 2nd), 765/400 kV ICT at Fatehgarh-IV (Section-II) Pooling Station ·Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027	Start date of Connectivity under GNA: 30.06.27 (Final). Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	
65	Fatehgarh-IV	Utkrisht Solar Energy Private Limited 2200000067	300	Generation: 300 MW: 07-11-2026 Dedicated system: Utkrisht Solar Energy Private Limited RE Power Park – Fatehgarh-IV (Section-II) PS 220 kV S/c line on D/c tower# (Suitable to	Generation: 50 MW: 07.11.2026 250 MW: 31-01-2027 Dedicated system: Utkrisht Solar Energy Private Limited RE Power Park – Fatehgarh-IV (Section-II) PS 220 kV S/c	Connectivity System under GNA: 220kV Bay at Fatehgarh-IV PS (Section-II) 220kV Bay no.- 237 Augmentation of 2x500 MVA (4th & 5th), 400/220kV ICT at Fatehgarh-IV (Section-II) Pooling Station	Start date of Connectivity under GNA: 07.11.2026 (final) Connectivity likely to be operationalized on commissioning	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				carry minimum 300 MW at nominal voltage) DTL: -07-11-2026 Generation Pooling Station: 07-11-2026	line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 07-11-2026 Generation Pooling Station: 07-11-2026	·Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027	of required identified tr. System i.e 30.06.2027	
66	Fatehgarh-IV	Renew Solar Power Private Limited 2200000186	300	Generation: 300 MW: 07.11.2026 Dedicated system: Common Pooling station of M/s Renew Solar Power Private Limited RE Power Projects (Appl. No. 2200000186 (300 MW) & Appl. No. 2200000187 (300 MW))– Fatehgarh-IV PS (Section-II) 400 kV S/c line on D/c towers# (Suitable to carry minimum 900 MW at nominal voltage) DTL: 30.09.2026 Generation Pooling Station: 30.09.2026	Generation: 300 MW: 07.11.2026 Dedicated system: Common Pooling station of M/s Renew Solar Power Private Limited RE Power Projects (Appl. No. 2200000186 (300 MW) & Appl. No. 2200000187 (300 MW))– Fatehgarh-IV PS (Section-II) 400 kV S/c line on D/c towers# (Suitable to carry minimum 900 MW at nominal voltage) DTL: 30.09.2026 Generation Pooling Station: 30.09.2026	Connectivity System under GNA: 400 kV Bay at Fatehgarh-IV PS (Section-II) Main Bay:448, Tie Bay:449 · Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station ·Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027	Start date of Connectivity under GNA: 07.11.2026 (final) Connectivity likely to be operationalized on commissioning of required identified tr. System i.e 30.06.2027	
67	Fatehgarh-IV	Renew Solar Power Private Limited 2200000187	300	Generation: 300 MW: 07.11.2026 Dedicated system:	Generation: 300 MW: 07.11.2026 Dedicated system:	Connectivity System under GNA: 400 kV Bay at Fatehgarh-IV PS (Section-II) Main Bay:448, Tie Bay:449	Start date of Connectivity under GNA: 07.11.2026 (final) Connectivity likely	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Common Pooling station of M/s Renew Solar Power Private Limited RE Power Projects (Appl. No. 2200000186 (300 MW) & Appl. No. 2200000187 (300 MW))– Fatehgarh-IV PS (Section-II) 400 kV S/c line on D/c towers# (Suitable to carry minimum 900 MW at nominal voltage) DTL: 30.09.2026 Generation Pooling Station: 30.09.2026	Common Pooling station of M/s Renew Solar Power Private Limited RE Power Projects (Appl. No. 2200000186 (300 MW) & Appl. No. 2200000187 (300 MW))– Fatehgarh-IV PS (Section-II) 400 kV S/c line on D/c towers# (Suitable to carry minimum 900 MW at nominal voltage) DTL: 30.09.2026 Generation Pooling Station: 30.09.2026	· Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station ·Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027	to be operationalized on commissioning of required identified tr. System i.e. 30.06.2027	
68	Fatehgarh-IV	Cannice Renewables Energy Private Limited 312100019	90	Generation: 90 MW: 15.10.2026 Dedicated system: Common Pooling Station for M/s Cannice Renewable Projects of 320 MW (80 MW (0212100004) + 150 MW (SW..671600589106)+ 90 MW(0312100019) – Fatehgarh-IV PS(Sec-I) 220 kV S/c line on D/c towers (Suitable to carry minimum 320 MW at nominal voltage)	Generation: 90 MW: 15.10.2026 Dedicated system: Common Pooling Station for M/s Cannice Renewable Projects of 320 MW (80 MW (0212100004) + 150 MW (SW..671600589106)+ 90 MW(0312100019) – Fatehgarh-IV PS(Sec-I) 220 kV S/c line on D/c towers (Suitable to carry minimum 320 MW at nominal voltage) DTL: 30.06.2026	Connectivity System under GNA: 220 kV Bay at Fatehgarh-IV PS (Section-I) Bay No. 220 Augmentation of 2x500 MVA (2nd & 3rd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2x1500 MVA, 765/400 kV ICTs at Fatehgarh-IV (Section-2) Pooling Station ·Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-D: 22.08.2026 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-F: 30.06.2027	Start date of Connectivity under GNA: 15.10.2026 (final) Connectivity likely to be operationalized on commissioning of required identified tr. System i.e. 30.06.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				DTL:30.06.2026 Generation Pooling Station: 30.06.2026	Generation Pooling Station: 30.06.2026	Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027		
69	Fatehgarh-IV PS (Sec-II)	Green Infra Clean Solar Farms Private Limited 2200000135	110	Generation: 110 MW: 07.11.2026 Dedicated system: Green Infra Clean Solar Farms Private Limited shall share Dedicated Transmission System for Connectivity granted to Green Infra Clean Wind Technology Private Limited under App. No.: 2200000054: • Pooling station of M/s Green Infra Clean Wind Technology Private Limited (App. No. 2200000054 - 300 MW) & Green Infra Clean Common Solar Farms Private Limited (App. No. 2200000135 - 110 MW) – Fatehgarh-IV (Section-II) PS 220 kV S/c line on D/c tower along with associated bay at generation end DTL: 31-10-26 Generation Pooling Station: 31-10-26	Generation: 110 MW: 07.11.2026 Dedicated system: Green Infra Clean Solar Farms Private Limited shall share Dedicated Transmission System for Connectivity granted to Green Infra Clean Wind Technology Private Limited under App. No.: 2200000054: • Pooling station of M/s Green Infra Clean Wind Technology Private Limited (App. No. 2200000054 - 300 MW) & Green Infra Clean Common Solar Farms Private Limited (App. No. 2200000135 - 110 MW) – Fatehgarh-IV (Section-II) PS 220 kV S/c line on D/c tower along with associated bay at generation end DTL: 31.10.2026 Generation Pooling Station: 31.10.2026	Connectivity System: 220 kV Bay at Fatehgarh-IV PS (Sec-II) shall be shared by 220kV by (Bay No.:233) Green Infra Clean Wind Technology Private Limited under App. No.: 2200000054. Connectivity System under GNA: Augmentation of 1x500 MVA (7th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station: 31.03.2027 Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027	Start date of Connectivity under GNA: 07.11.2026 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
70	Fatehgarh-IV PS (Sec-II)	Avaada Energy Private Limited 2200000077	50	Generation: 50 MW: 07.11.2026 Dedicated system: Common Pooling station for Avaada Energy Private Limited Hybrid Power Projects (App No. 2200000077 (50 MW) & App. No. 2200000290 (250 MW)) – Fatehgarh-IV PS (Sec-II) 220 kV S/c line on D/c tower along with associated bay at generation end DTL: Generation Pooling Station:	Generation: 50 MW: 07.11.2026 Dedicated system: Common Pooling station for Avaada Energy Private Limited Hybrid Power Projects (App No. 2200000077 (50 MW) & App. No. 2200000290 (250 MW)) – Fatehgarh-IV PS (Sec-II) 220 kV S/c line on D/c tower along with associated bay at generation end DTL: Generation Pooling Station:	Connectivity System: 220 kV Bay at Fatehgarh-IV PS (Sec-II) shall share 220kV bay (Bay No.: 241) allocated for grant of connectivity to AEPL under App. No.: 2200000290. 30.12.2026 Connectivity System under GNA: Augmentation of 1x500 MVA (6th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station : 31.03.2027 Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1: 31.03.2027	Start date of Connectivity under GNA: 07.11.2026 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
71	Fatehgarh-IV PS (Sec-II)	Avaada Energy Private Limited 2200000290	250	Generation: 250 MW: Dedicated system: Common Pooling station for Avaada Energy Private Limited Solar Power Projects (App No. 2200000077(50 MW) & App. No. 2200000290(250 MW)) – Fatehgarh-IV PS(Sec-II) 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal	Generation: 250 MW: 30.11.2026 Dedicated system: Common Pooling station for Avaada Energy Private Limited Solar Power Projects (App No. 2200000077(50 MW) & App. No. 2200000290(250 MW)) – Fatehgarh-IV PS(Sec-II) 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at	Connectivity System: 220 kV Bay at Fatehgarh-IV PS (Sec-II) (bay in sharing): 30.12.2026 Connectivity System under GNA: Augmentation of 2x500 MVA (6th & 7th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station :31.03.2027 Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027	Start date of Connectivity under GNA: 07.11.2026 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				voltage) along with associated bay at generation end DTL: Generation Pooling Station:	generation end DTL: Generation Pooling Station:	Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027		
72	Fatehgarh-IV PS (Sec-II)	BN Dispatchable-1 Private Limited 2200000103	300	Generation: MW: 30.04.2027 Dedicated system: BN Dispatchable-1 Private Limited Hybrid Power Project – Fatehgarh-IV (Section-II) PS 220 kV S/c line on D/c towers# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 30.04.2027 Generation Pooling Station: 30.04.2027	Generation: 300 MW: 10.04.2027 Dedicated system: BN Dispatchable-1 Private Limited Hybrid Power Project – Fatehgarh-IV (Section-II) PS 220 kV S/c line on D/c towers# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 30.04.2027 Generation Pooling Station: 30.04.2027	Connectivity System: 220 kV Bay at Fatehgarh-IV PS (Sec-II) bay No- 239: 30.12.2026 Connectivity System under GNA: Augmentation of 1x500 MVA (6th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station :31-03-2027 Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027	Start date of Connectivity under GNA: 07.11.2026 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	GIB issue. Section 68 still pending
73	Fatehgarh-IV PS (Sec-II)	Gamma Renewables India Project One Private Limited 2200000355	300	Generation: 300 MW: 30-12-2026 Dedicated system: Gamma Renewables India Project One Private Limited RE Power Park–Fatehgarh-IV PS(Sec-II) 220 kV S/c	Generation: 300 MW: 30-12-2026 Dedicated system: Gamma Renewables India Project One Private Limited RE Power Park–Fatehgarh-IV PS(Sec-II) 220 kV S/c line on D/c tower#	Connectivity System: 220 kV Bay at Fatehgarh-IV PS (Sec-II) bay No- 243: 30.12.2026 Connectivity System under GNA: Augmentation of 1x500 MVA (7th), 400/220kV ICTs at Fatehgarh-IV (Section-2) Pooling Station :31.03.2027	Start date of Connectivity under GNA: 30.12.2026 or ISTS whichever is later Connectivity likely to be operationalized	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 30-12-2026 Generation Pooling Station: 31-12-2026	(Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 30-12-2026 Generation Pooling Station: 31-12-2026	Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1: 31.03.2027 Ph-IV (Part-4) Part-A: 31.03.2027 Ph-IV (Part-4) Part-B: 30.04.2027	upon commissioning of required Transmission system i.e. 30.06.2027	
74	Fatehgarh-IV PS (Sec-II)	Helia Energy Park Private Limited 2200000120	100	Generation: 100 MW: 15.10.2026 Dedicated system: Common pooling station of M/s Helia Energy Park Private Limited Renewable Power Park (Appl. Nos. 2200000120 (100 MW) & Appl. Nos. 0212100035(200 MW)) – Fatehgarh-IV PS (Section-2) 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 25.09.2026 Generation Pooling Station: 25.09.2026	Generation: 100 MW: 15.10.2026 Dedicated system: Common pooling station of M/s Helia Energy Park Private Limited Renewable Power Park (Appl. Nos. 2200000120 (100 MW) & Appl. Nos. 0212100035(200 MW)) – Fatehgarh-IV PS (Section-2) 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 25.09.2026 Generation Pooling Station: 25.09.2026	Connectivity System: 220 kV Bay at Fatehgarh-IV PS (Sec-II) shall be shared (Bay No.:226) with HEPL under App. No. 0212100035. Connectivity System under GNA: Augmentation of 1x500 MVA (6th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling : 31.03.2027 Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027	Start date of Connectivity under GNA: 07.11.2026 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	
75	Fatehgarh-IV PS (Sec-II)	Juniper Green Energy Private Limited	50	Generation: 50 MW: 31-12-2027	Generation: 50 MW: 31.12.2027	Connectivity System: 220 kV Bay at Fatehgarh-IV PS (Sec-II) in sharing	Start date of Connectivity under GNA: 31.12.2027 or	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		2200000485		Dedicated system: Common Pooling Station for Juniper Green Steller Pvt. Ltd. Renewable Power Park (App. No. 2200000063-300 MW) & Juniper Green Energy Pvt. Ltd. Solar Power Project (App. No. 2200000485-50 MW)– Fatehgarh-IV PS(Sec-II) 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	Dedicated system: Common Pooling Station for Juniper Green Steller Pvt. Ltd. Renewable Power Park (App. No. 2200000063-300 MW) & Juniper Green Energy Pvt. Ltd. Solar Power Project (App. No. 2200000485-50 MW)– Fatehgarh-IV PS(Sec-II) 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage) along with associated bay at generation end DTL: 30.06.2026 Generation Pooling Station: 30.06.2026	with Juniper Green Steller Pvt. Ltd. under App. No. 2200000063 Connectivity System under GNA: Augmentation of 1x500 MVA (7th), 400/220kV ICTs at Fatehgarh-IV (Section-2) Pooling Station : 31.03.2027 Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027 Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027	ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2027	
76	Fatehgarh-IV PS (Sec-II)	NTPC Renewable Energy Limited 2200000348	900	Generation: 900 MW: Dedicated system: NTPC Renewable Energy Limited Solar Power Project– Fatehgarh-IV PS (Sec-II) 400 kV S/c line on D/c tower# (Suitable to carry minimum 900 MW at nominal voltage) along with associated bay at generation end DTL:	Generation: 900 MW: Dedicated system: NTPC Renewable Energy Limited Solar Power Project– Fatehgarh-IV PS (Sec-II) 400 kV S/c line on D/c tower# (Suitable to carry minimum 900 MW at nominal voltage) along with associated bay at generation end DTL:	Connectivity System: 220 kV Bay at Fatehgarh-IV PS (Sec-II) Main Bay:451, Tie Bay:452: 30.12.2026 Connectivity System under GNA: Augmentation with 765/400 kV, 3x1500 MVA Transformer (3rd, 4th & 5th) at Barmer-I PS: 31.03.2027 Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027	Start date of Connectivity under GNA: 30.12.2026 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station:	Generation Pooling Station:	Phase-IV (part 2) Part F: 30.06.2027 Phase-IV (part 2) Part H1:31.03.2027 Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027	system i.e. 30.06.2027	
77	Fatehgarh-IV PS (Sec-II)	Radiant Star Solar Park Private Limited 2200000212	100	Generation: 100 MW: Dedicated system: Common Pooling Station for Radiant Star Solar Park Pvt. Ltd. Solar Power Park (App no. 0212100037(200 MW) & 2200000212 (100 MW)) – Fatehgarh-IV PS(Sec-II) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	Generation: 100 MW: Dedicated system: Common Pooling Station for Radiant Star Solar Park Pvt. Ltd. Solar Power Park (App no. 0212100037(200 MW) & 2200000212 (100 MW)) – Fatehgarh-IV PS(Sec-II) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	Connectivity System: 220 kV Bay at Fatehgarh-IV PS (Sec-II) in sharing with RSSPPL under App. No.: 0212100037. Connectivity System under GNA: Augmentation of 1x500 MVA (7th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station : 31.03.2027 Ph-IV (Part-2) Part-A: 21.08.2026 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-D: 22.08.2026 Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 07.11.2026 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	Not attended & status not updated
78	Bhadla	Essel Saurya Urja Company of Rajasthan Limited (750 MW) 1200000270 Earlier LTA : (300 MW) 1200000271	750	Generation: 300 MW: 18.07.2021 (COD) 150 MW: 01.07.2024 (COD) 150 MW: 31-07-2025 150 MW: 31-12-2025	Generation: 300 MW: 18.07.2021 (COD) 150 MW: 01.07.2024 (COD) 150 MW: 31-07-2025 150 MW: 31-12-2025	Connectivity System under GNA: Commissioned	Deemed GNA effective w.e.f. 01.06.2021	Not attended & status not updated Grantee liable to pay applicable bilateral charges as per CERC Regulations.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		(450 MW) 1200002846		Dedicated system: Essel (MSS)- Bhadla 220kV D/c Essel ISS-2- Essel MSS 220kV S/c Essel ISS-1 -Essel MSS 220kV S/c DTL: All (Completed) Generation Pooling Station: (Completed)	Dedicated system: Essel (MSS)- Bhadla 220kV D/c Essel ISS-2- Essel MSS 220kV S/c Essel ISS-1 -Essel MSS 220kV S/c DTL: (Completed) Generation Pooling Station: (Completed)			
79	Bhadla-II	Rajasthan Solar Park Development Company Ltd. (Stage-II: 1200002151) L&A Earlier LTA : (1200000913)	925 (Generation to be developed by NTPC in EPC/Development mode)	Generation: 164 MW: 27.10.2023 (COD) 26 MW: 31.03.2024 (COD) 245 MW: 26.03.2025 (COD) 193MW : 09.06.2025 (COD) 52 MW: 22.06.2025 (COD) 245 MW: 18.07.2025 - charged Dedicated system: · Nokh Solar Park (PS-1) - Bhadla-II Pooling Station 220 kV D/c · Nokh PS-4- Bhadla-II 220kV D/c · Nokh PS-1- Nokh PS-2 220kV D/c · Nokh PS-3 – Nokh PS-4 220kV D/c · Nokh PS-2- Nokh PS—	Generation: 164 MW: 27.10.2023 (COD) 26 MW: 31.03.2024 (COD) 245 MW: 26.03.2025 (COD) 193 MW: 09.06.2025 (COD) 52 MW: 22.06.2025 (COD) 167 MW: 26.09.2025 (COD) 78 MW: 30.11.2025 Dedicated system: · Nokh Solar Park (PS-1) - Bhadla-II Pooling Station 220 kV D/c · Nokh PS-4- Bhadla-II 220kV D/c · Nokh PS-1- Nokh PS-2 220kV D/c · Nokh PS-3 – Nokh PS-4 220kV D/c	Connectivity System: 4 nos. of 220kV bays under Rajasthan SEZ Bay no. – 202, 203, 205 & 206 All charged on 21.10.2023 Connectivity System under GNA: Part of Rajasthan SEZ Phase-I Transmission System and Moga bus Splitting incl 1st/2nd 400/220kV ICT at Bhadla-II: completed	Start date of Connectivity under GNA: 01.08.2022 or system whichever is later. Deemed GNA effective w.e.f. 21.10.2023	Not attended & status not updated 190 MW Power is being evacuated through one Bay. Grantee is liable to bear applicable transmission charges, till commissioning of generation units. Petition No. 104/MP/2022 under adjudication before the Hon'ble CERC. Revised report to be submitted to CTU by Guarantee for issuance of Con-5.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				3 220kV S/c Line along with associated bays at generation end: under the scope of grantee. DTL: 21.10.2023 Generation Pooling Station: 15/10/2024	· Nokh PS-2- Nokh PS—3 220kV S/c Line along with associated bays at generation end: under the scope of grantee. DTL: 21.10.2023 Generation Pooling Station: 15/10/2024			
80	Bhadla-II	NTPC Limited 1200003122 (73.625 MW out of 250 MW: 1200002340) "LOA SECI (CPSU Tranche-I)" Earlier LTA: 1200002904 (TSSPDCL) 1200003122 (TSNPDCL)	73.625	Generation: 73.625 MW: 22/08/2022 (Commissioned) Dedicated system: NTPC Limited – Bhadla-II PS 400 kV S/c line on D/c DTL: (Completed) Generation Pooling Station: (Completed)	Generation: 73.625 MW: 22/08/2022 (Commissioned) Dedicated system: NTPC Limited – Bhadla-II PS 400 kV S/c line on D/c DTL: (Completed) Generation Pooling Station: (Completed)	Connectivity System: 400 kV bay at Bhadla-II PS Bay no. 441 charged on 24.06.22 Connectivity System under GNA Part of Rajasthan SEZ Phase-II Transmission System incl. Phase-II Part C: 17.12.2024 (Charged) DOCO: 19.12.2024, Phase-II Part-D: 07.10.2024 (Charged) DCOC: 10.10.2024 Phase-II Part-G: 30.11.2025 Ph-II Part-G1: 31.12.2025	Start date of Connectivity under GNA: 28.05.22 or system whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	Power being evacuated under TGNA.
81	Bhadla-II	NTPC Limited (1200002483) "LOA SECI (CPSU Tranche-I & II)" Earlier LTA : 1200003109 (TSSPDCL) 1200003120 (TSNPDCL)	300	Generation: 150 MW: 27-09-2022 150 MW: 20-06-2023 (Commissioned) Dedicated system: NTPC Ltd. 300 MW Power plant – Common PS of NTPC's 250 MW	Generation: 150 MW: 27-09-2022 (Commissioned) 150 MW: 20-06-2023 (Commissioned) Dedicated system: NTPC Ltd. 300 MW Power plant – Common PS of	Connectivity System: 400 kV Bay already granted for 250 MW plant (Appl. No. 1200002340) at Bhadla-II PS: Bay no.- 441 (charged on 24.06.22) Connectivity System under GNA: Part of Rajasthan SEZ Phase-II Transmission incl. Phase-II Part C: 17.12.2024 (Charged) DOCO: 19.12.2024, Phase-II Part-D: 07.10.2024 (Charged)	Start date of Connectivity under GNA: 20.07.2022 or system whichever is later Connectivity likely to be operationalized upon	Power being evacuated under T-GNA.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				& 300 MW Solar Project located at Kolayat through 220 kV S/c line and Common PS – Bhadla-II PS through 400 kV S/c line (already granted for 250 MW plant) DTL: (Completed) Generation Pooling Station: (Completed)	NTPC's 250 MW & 300 MW Solar Project located at Kolayat through 220 kV S/c line and Common PS – Bhadla-II PS through 400 kV S/c line (already granted for 250 MW plant) DTL: (Completed) Generation Pooling Station: (Completed)	DCOC: 10.10.2024 Phase-II Part-G: 30.11.2025 Ph-II Part-G1: 31.12.2025	commissioning of required Transmission system. i.e. 31.12.2025	
82	Bhadla-II	NTPC Limited (1200002501) "LOA SECI (CPSU Tranche-I)" Earlier LTA : "1200003110 (TSSPDCL) 1200003121 (TSNPDCL)"	300	Generation: 150 MW: 19/12/2022 150 MW: 20/04/2023 (Commissioned) Dedicated system: NTPC Limited Power Plant – Bhadla-II PS 220kVS/c line DTL: (Completed) Generation Pooling Station: (Completed)	Generation: 150 MW: 19/12/2022 (Commissioned) 150 MW: 20/04/2023 (Commissioned) Dedicated system: NTPC Limited Power Plant – Bhadla-II PS 220kVS/c line DTL: (Completed) Generation Pooling Station: (Completed)	Connectivity System: 220kV Bay at Bhadla-II PS: part of Rajasthan SEZ Phase-I Bay no. - 219 Connectivity System under GNA: Part of Rajasthan SEZ Phase-II Transmission incl. Phase-II Part C: 17.12.2024 (Charged) DOCO: 19.12.2024, Phase-II Part-D: 07.10.2024 (Charged) DCOC: 10.10.2024 Phase-II Part-G: 30.11.2025 Ph-II Part-G1: 31.12.2025	Start date of Connectivity under GNA: 28.05.2022 or system whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	
83	Bhadla-II	ABC Solar (India) Private Limited (erstwhile TBEA Solar (India) Pvt Ltd.)	300	Generation: 150 MW: 23/04/2022 150 MW: 02/06/2022 (Commissioned)	Generation: 150 MW: 23/04/2022 (Commissioned) 150 MW: 02/06/2022	Connectivity System under GNA: 220kV Bay at Bhadla-II PS: Part of Rajasthan SEZ Phase-I Bay no. – 209 (Commissioned on 08.04.2022) Connectivity System under GNA:	Start date of Connectivity under GNA: 15.04.2022 or system whichever	Power is being evacuated under T -GNA.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		(1200002359) LOA NTPC Earlier LTA : 1200003357		Dedicated system: ABC Solar (India) Private Limited Solar Power Plant – Bhadla-II PS 220kV S/c line DTL: 06/04/2022 Generation Pooling Station: 04/04/2022	(Commissioned) Dedicated system: ABC Solar (India) Private Limited Solar Power Plant – Bhadla-II PS 220kV S/c line DTL: 06/04/2022 Generation Pooling Station: 04/04/2022	Common Transmission system Phase-II scheme Phase-II Phase-II Part C: 17.12.2024 (Charged) DOCO: 19.12.2024, Phase-II Part-G: 30.11.2025 Ph-II Part-G1: 31.12.2025	is later Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	
84	Bhadla-II	ACME Solar Holdings Limited (1200002471) LOA (MSEDCL) LTA 1200003505	300	Generation: 50 MW: 30/03/2022 50 MW: 14/04/2022 100 MW: 02/05/2022 100 MMW : 23/05/2022 (Commissioned) Dedicated system: ACME Solar Holdings Limited Power Plant – Bhadla-II PS 220kV S/c line DTL: 10.11.2021 Generation Pooling Station: 30.01.2022	Generation: 50 MW: 30/03/2022 (Commissioned) 50 MW: 14/04/2022 (Commissioned) 100 MW: 02/05/2022 (Commissioned) 100MW : 23/05/2022 (Commissioned) Dedicated system: ACME Solar Holdings Limited Power Plant – Bhadla-II PS 220kV S/c line DTL: 10.11.2021 Generation Pooling Station: 30.01.2022	Connectivity System under GNA: 220kV Bay at Bhadla-II PS: Part of Rajasthan SEZ Phase-I Bay no-218 (Commissioned on 02.04.22) Connectivity System under GNA: Part of Rajasthan SEZ Phase-II Transmission incl. Part-E & G: (expected by 30.11.2025) Phase-II Part E: 30.11.2025 Phase-II Part-G: 30.11.2025 Ph-II Part-G1: 31.12.2025	Start date of Connectivity under GNA: 14.03.2022 or system whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	Power is being evacuated under T -GNA.
85	Bhadla-II	Azure Power India Private Ltd	267	Generation: 267 MW: 20-06-2027	Generation:	Connectivity System: 400kV Bay at Bhadla-II PS under ISTS	Start date of Connectivity	In advance stage of signing PPA.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		1200003586 (267 MW out of 500 MW: 1200002401) "LOA SECI (Manufacturing)"		Dedicated system: Azure Power India Private Limited Power Plant –Bhadla-II PS 400kV S/c line DTL: 31-04-2027 Generation Pooling Station: 31-04-2027	267 MW: 20-06-2027 Dedicated system: Azure Power India Private Limited Power Plant – Bhadla-II PS 400kV S/c line DTL: 46507 Generation Pooling Station: 30-04-2027	Tie Bay no. – 411 Main Bay no.- 412 (Charged on 07.07.24) Connectivity System under GNA: 1500 MVA 3rd ICT at Bhadla-2-Commissioned on 04.10.22 Rajasthan SEZ under phase II –Part B1: 1500 MVA 4th ICT at Bhadla-2. Charged on 07.07.24 Phase-II Part E: 30.11.2025 Phase-II Part-G: 30.11.2025 Ph-II Part-G1: 31.12.2025	under GNA: 28.09.2024 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	
86	Bhadla-II	Azure Power India Private Ltd 1200003587 (233 MW out of 500 MW: 1200002401 100 MW out of 500 MW: 1200002403) "LOA SECI (Manufacturing)"	333	Generation: 333 MW: 30-06-2030 Dedicated system: Azure Power India Private Limited Power Plant –Bhadla-II PS 400kV S/c line DTL: 30-04-2030 Generation Pooling Station: 30-04-2030	Generation: 333 MW: 20-06-2030 Dedicated system: Azure Power India Private Limited Power Plant – Bhadla-II PS 400kV S/c line DTL: 30-04-2030 Generation Pooling Station: 30-04-2030	Connectivity System: 400kV Bay at Bhadla-II PS under ISTS Tie Bay no. – 411 Main Bay no.- 412 (Charged on 07.07.24) Connectivity System under GNA: 1500 MVA 3rd ICT at Bhadla-2-Commissioned on 04.10.22 Rajasthan SEZ under phase II –Part B1: 1500 MVA 4th ICT at Bhadla-2 Charged on 07.07.24 Phase-II Part E: 30.11.2025 Phase-II Part-G: 30.11.2025 Ph-II Part-G1: 31.12.2025	Start date of Connectivity under GNA: 28.09.2024 (final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	In advance stage of signing PPA
87	Bhadla-II	Azure Power India Private Ltd 1200003843 (50 MW out of 500 MW: 1200002403) "LOA SECI (Manufacturing)"	50	Generation: 50 MW: 20-06-2027 Dedicated system: Azure Power India Private Limited Power Plant –Bhadla-II PS 400kV S/c line DTL: 30-04-2027	Generation: 50 MW: 20-06-2027 Dedicated system: Azure Power India Private Limited Power Plant – Bhadla-II PS 400kV S/c line DTL: 30-04-2027	Connectivity: 400kV Bay at Bhadla-II PS Tie Bay no. – 411 Main Bay no.–412 (Charged on 07.07.24) Connectivity System under GNA: Augmentation of 2x1500 MVA, 765/400 kV ICT (4 th & 5 th) at Bhadla-II (Charged on 07.07.24) & 5th ICT- Expected completion by 31.03.2026 Augmentation of 1x1500 MVA ICT (3rd),	Start date of Connectivity under GNA: 28.09.24 (final) Connectivity likely to be operationalized upon commissioning of	In advance stage of signing PPA

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station: 30-04-2027	Generation Pooling Station: 30-04-2027	765/400kV ICT at Jhatikara- 31.03.2026 Jhatikara – Dwarka 400kV D/c line:- 30.09.2026 Phase-II Part-C to G: (30.11.2025) Ph-II Part-G1: 31.12.2025	required Transmission system i.e. 30.09.2026	
88	Bhadla-II	Adani Renewable Energy Holding Four Limited (erstwhile Adani Green Energy Four Limited) (1200002428) "LOA SECI (Manufacturing)" Earlier LTA : (1200003685)	500	Generation: 250 MW: 11.12.2024 107 MW: 03.03.2025 72 MW: 13.03.2025 71 MW : 21.03.2025 (Commissioned) Dedicated system: Adani Renewable Energy Holding Four Limited Power Plant – Bhadla-II PS 400kV S/c line DTL: 07/09/2024 Generation Pooling Station:	Generation: 250 MW: 11.12.2024 (Commissioned) 107 MW: 03.03.2025 (Commissioned) 72 MW: 13.03.2025 (Commissioned) 71 MW: 21.03.2025 (Commissioned) Dedicated system: Adani Renewable Energy Holding Four Limited Power Plant –Bhadla-II PS 400kV S/c line DTL: 07/09/2024 Generation Pooling Station:	Connectivity System under GNA: 400kV Bay at Bhadla-II PS Tie Bay no. – 414 Main Bay no. – 415 (Charged on 07.07.24) Connectivity System under GNA: 1500 MVA 3rd ICT at Bhadla-2- Commissioned on 04.10.22 Rajasthan SEZ under phase II –Part B1: 14.08.24 1500 MVA 4th ICT at Bhadla-2- (Charged on 07.07.24) Phase-II Part-C to G: Expected by 30.11.2025. Ph-II part-G1: 31.12.2025	Start date of Connectivity under GNA: 01.12.2024 (final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. - 31.12.2025	PSA Signed with SECI and AP Discoms. Bilateral charges shall be applicable as per CERC Regulations.
89	Bhadla-II	AMPIN Energy Green Private Limited (1200002676) "LOA (SECI) ISTS-IX" Earlier LTA : (1200003882)	100	Generation: 100 MW: 11/06/2024 (Commissioned) Dedicated system: Common Pooling Station of Amp Energy Green Four & Five Solar Power Plant - Bhadla-II PS 220 kV S/c	Generation: 100 MW: 11.06.2024 (Commissioned) Dedicated system: Common Pooling Station of Amp Energy Green Four & Five Solar Power Plant - Bhadla-II PS 220	Connectivity System under GNA: 220 kV Bay at Bhadla-II PS Under implementation as a part of Rajasthan SEZ Phase-II Bay no.- A205 (Charged in Aug'23) Connectivity System under GNA: 1500 MVA 3rd ICT at Bhadla-2- Commissioned on 04.10.22	Start date of Connectivity under GNA: 28.09.2024 (final) Connectivity likely to be operationalized upon	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				line (already granted for 100 MW plant)- DTL: Commissioned Generation Pooling Station: Commissioned	kV S/c line (already granted for 100 MW plant)- DTL: Commissioned Generation Pooling Station: Commissioned	Rajasthan SEZ under phase II –Part B1: 1500 MVA 4th ICT at Bhadla-2- (Charged on 07.07.24) and Scheme to relieve high loading of WR - NR Regional Corridor (Bhinmal Zerda) Charged on 27th Jun’24 & Phase-II Part-C, D & G: Expected by 30.11.2025. Ph-II part-G1: 31.12.2025	commissioning of required Transmission system. i.e. – 31.12.2025	
90	Bhadla-II	Eden Renewable Alma Private Limited (1200002554) LOA SECI (ISTS VIII)	300	Generation: 100 MW: 25.06.2025 (Commissioned) 100 MW: 15.07.2025 100 MW: 31.07.2025 Dedicated system: Eden Alma-ISTS solar power plant – Bhadla-II PS 220 kV S/c line DTL: 15.03.2025 Generation Pooling Station: 31.03.2025	Generation: 100 MW: 25.06.2025 (COD) 55.55 MW: 16.07.2025 (COD) 144.45 MW: 01.08.2025 (COD) Dedicated system: Eden Alma-ISTS solar power plant – Bhadla-II PS 220 kV S/c line DTL: 15.03.2025 Generation Pooling Station: 31.03.2025	Connectivity System under GNA: 220 kV Bays at Bhadla-II PS: as a part of Rajasthan SEZ Phase-I Bay no.- 221 (Commissioned on 14.11.22) · Augmentation of 1x500 MVA, 400/220 kV ICT (5th) at Bhadla-II Pooling station- · Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station- Charged on 07.07.2024 .& 5th ICT-Expected 31.03.2026 · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) - 31.03.2026 · Rajasthan Phase-II Part C: 17.12.2024 (Charged), DOCO: 19.12.2024 · Rajasthan Phase-II Part E: 30.11.2025 · Rajasthan Phase-III Part-D phase-I: 30.06.2026 Jhatikara – Dwarka 400kV D/c line (Quad) – under RTM Expected: 30.09.2026	Start date of Connectivity under GNA: 28.02.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 30.09.2026	Con-4 submitted, Grantee informed Revised SCOD: 30.03.2026 (30 days from start date of operationalization of connectivity/ LTA)
91	Bhadla-II	Solarpack Corporacion Technologica S.A. (1200002742)	300	Generation: 100 MW: 31.01.2025 100 MW: 28.02.2025 100 MW: 31.03.2025	Generation: 100 MW: 31.01.2025 (Commissioned) 100 MW: 28.02.2025 (Commissioned)	Connectivity System under GNA: · Augmentation of 1x500 MVA, 400/220 kV ICT (2nd in Sec-2) at Bhadla-II Pooling station · Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station- Charged-07.07.2024 & 5th ICT-	Start date of Connectivity under GNA: 28.02.2026 (final) Connectivity likely	Land has been finalized. Approval under Section 164 has been received. GIB clearance has been received.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		"LOA (SECI) ISTS-IX"		Dedicated system: Solarpack Corporation Technologica S.A solar power plant – Bhadla-II PS 220 kV S/c line along with bay at ISTS pooling station 220 kV Bays at Bhadla-II Generation Pooling Station: as a part of Rajasthan SEZ Phase-I Bay no.- A209 DTL:31/01/2025 Generation Pooling Station: as a part	100 MW: 31.03.2025 (Commissioned) Dedicated system: Solarpack Corporation Technologica S.A solar power plant – Bhadla-II PS 220 kV S/c line along with bay at ISTS pooling station 220 kV Bays at Bhadla-II Generation Pooling Station: as a part of Rajasthan SEZ Phase-I Bay no.- A209 DTL:31/01/2025 Generation Pooling Station:	Expected 31.03.2026 · Rajasthan Phase-II Part C: Charged on 17.12.2024, DOCO-19.12.2024 · Rajasthan Phase-III Part D: 09.08.2025 · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) - 31.03.2026 Jhatikara – Dwarka 400kV D/c line (Quad) – under RTM Expected: 30.09.2026 Additional Scheme: WR-NR Corridor: Charged on 27th Jun'24	to be operationalized upon commissioning of required Transmission system, i.e. 30.09.2026	PPA has been signed by SECI on 15.01.2024. Grantee requested to expedite the transmission system for evacuation of power.
92	Bhadla-II	AMPIN Energy Green Private Limited (1200002559) LOA SECI (ISTS VIII)	100	Generation: 84.62 MW: 15/02/2025 (Commissioned) 15.38 MW: 21/03/2025 (COD) Dedicated system: Amp Energy Green Four solar power plant - Bhadla-II PS 220 kV S/c line- 29/11/2023- Charged Connectivity common each to M/s Amp 1200002676 & 1200002987)	Generation: 84.62 MW: 15.02.2025 (COD) 15.38 MW: 21.03.2025 (COD) Dedicated system: Amp Energy Green Four solar power plant - Bhadla-II PS 220 kV S/c line- 29/11/2023- Charged Connectivity common each to M/s Amp 1200002676 & 1200002987)	Connectivity System under GNA: 220 kV Bay at Bhadla-II PS: a part of Rajasthan SEZ Phase-II Bay no.- A205 (Charged in Aug'23) · Augmentation of 2x500 MVA, 400/220 kV ICT (1st & 2nd in Sec-2) at Bhadla-II Pooling station · Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station - Charged-07.07.2024 & 5th ICT- Expected 31.03.2026 · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)- 31.03.2026	Start date of Connectivity under GNA: 28.02.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 30.09.2026	PPA not signed. Bilateral charges for bay shall be applicable on grantee for delayed generation. GIB approval granted for Overhead line.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				1200002559) DTL: (Charged) Generation Pooling Station: (Completed)	1200002559) DTL: (charged) Generation Pooling Station: (Commissioned)	· Rajasthan Phase-II Part C: Charged on 17.12.2024, DOCO-19.12.2024 · Rajasthan Phase-III Part D: 30.06.2026. Jhatikara – Dwarka 400kV D/c line (Quad) – under RTM Expected: 30.09.2026		
93	Bhadla-II	AMPIN Energy Green Private Limited 1200002987 L&FC	100 MW Enhancement	Generation: 100 MW: 24/01/2024 (Commissioned) Dedicated system: Common pooling station of Amp energy green four, five and six solar power plant - Bhadla-II PS 220 kV S/c line: DTL: (charged) Generation Pooling Station: (Commissioned)	Generation: 100 MW: 24.01.2024 (Commissioned) Dedicated system: Common pooling station of Amp energy green four, five and six solar power plant -Bhadla-II PS 220 kV S/c line: DTL: (charged) Generation Pooling Station: (Commissioned)	Connectivity System under GNA: 220 kV Bay at Bhadla-II PS: as part of Rajasthan SEZ Part-II (common for 1200002559. 1200002676 & 1200002987 at Bhadla-II PS Bay no.- A205 (Charged in Aug'23) · Augmentation of 2x500 MVA, 400/220 kV ICT (1st & 2nd in Sec-2) at Bhadla-II Pooling station · Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station - Charged-07.07.2024 & 5th ICT- Expected 31.03.2026 · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)- 31.03.2026 · Rajasthan Phase-II Part C: Charegd on 17.12.2024, DOCO-19.12.2024 · Rajasthan Phase-III Part D: 30.12.2025 Jhatikara – Dwarka 400kV D/c line (Quad) – under RTM Expected: 30.09.2026 Additional Scheme: WR-NR Corridor: Charged on 27th Jun'24	Start date of Connectivity under GNA: 28.02.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 30.09.2026	Bilateral charges for bay shall be applicable on grantee for delayed generation. GIB approval granted for Overhead line.
94	Bhadla-II	Project Nine Renewable Power Private Limited 2200000037	450	Generation: 100 MW: 30.09.2025 100 MW: 31.12.2025 250 MW: 31.03.2026	Generation: 200 MW: 31.12.2025 150 MW: 28.02.2026 150 MW: 31.03.2026 Dedicated system:	Connectivity System under GNA: 220 kV Bay at Bhadla-II PS Bay no.- A202, A203 · Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station - Charged-07.07.2024 & 5th ICT- Expected 31.03.2026	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Dedicated system: Project Nine Renewable Power Private Limited solar power project -Bhadla-II PS 220 kV D/c line on D/C Tower. Connectivity at At-Bhadla II Substation @ 220 KV 2 no's Line Bay. DTL: 15/08/2025 Generation Pooling Station: 30/08/2025	Project Nine Renewable Power Private Limited solar power project - Bhadla-II PS 220 kV D/c line on D/C Tower. Connectivity at At-Bhadla II Substation @ 220 KV 2 no's Line Bay. DTL: 31.12.2025 Generation Pooling Station: 31.12.2025	· Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)- 31.03.2026 · Rajasthan Phase-II Part C: 17.12.2024 (Charged) · Rajasthan Phase-II Part D: 07.10.2024 (Charged) · Rajasthan Phase-II Part E: 30.11.2025 · Rajasthan Phase-III part B1: 31.12.2025 · Rajasthan Phase-III Part D : 30.06.2026 Additional Scheme: Rajasthan Phase-IV (Part 2) (Jaisalmer/Barmer complex): Part D - 22.08.2026 Rajasthan Phase-IV (Part 2) (Jaisalmer/Barmer complex): Part C - 31.12.2026, or Rajasthan Phase-IV (Part 2) (Jaisalmer/Barmer complex): Part H1: 31.03.2027	operationalized upon commissioning of required Transmission system i.e. 31.12.2026	
95	Bhadla-II	Green Infra Clean Wind PVT Limited 2200000437	300	Generation: 300 MW: 01-June-2027 Dedicated system: Through sharing of dedicated transmission system of M/s Azure Power India Pvt. Ltd. (650 MW) (App. No. – 1200003586, 1200003587 & 1200003843)– Bhadla-II PS 400 kV S/c line (Suitable to carry minimum 1000 MW at nominal voltage) Gen Generation	Generation: 300 MW: 01.06.2027 Dedicated system: Through sharing of dedicated transmission system of M/s Azure Power India Pvt. Ltd. (650 MW) (App. No. – 1200003586, 1200003587 & 1200003843)– Bhadla-II PS 400 kV S/c line (Suitable to carry minimum 1000 MW at nominal voltage)	Connectivity System under GNA: 400 KV Bay at Bhadla-II PS Main Bay – 412, Tie bay – 411 · Additional Transmission system for evacuation of power from Bhadla-III PS as part of Rajasthan REZ Phase-III scheme (20 GW) · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)- 31.03.2026 · Rajasthan Phase-II Part C: 17.12.2024 (Charged), · Rajasthan Phase-III Part D: 30.06.2026 Jhatikara – Dwarka 400kV D/c line	Start date of Connectivity under GNA: 01.06.2027 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system on 01.06.2027	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Pooling Station: DTL: 01-April-2027 Generation Pooling Station: 01-April-2027	Gen Generation Pooling Station: DTL: 01.04.2027 Generation Pooling Station: 01.04.2027	(Quad) – under RTM Expected: 30.09.2026 Additional Scheme: WR-NR Corridor: Charged on 27th Jun’24 Additional Transmission system: Ph-IV (part:2) part-D: 22.08.2026 Ph-IV (part:2) part-C: 31.12.2026 OR ph-IV (part:2) part-H1: 31.03.2027		
96	Bhadla-II	Adani Renewable Energy Holding Eighteen Limited 2200001044	50	Generation: 50 MW: Dedicated system: Through sharing of dedicated transmission system of M/s Adani Renewable Energy Holding Four Limited (App. No. 1200003685 (500 MW)) Solar Power Project – Bhadla-II PS 400 kV S/c line on D/c tower (suitable to carry minimum 900 MW at nominal voltage) DTL: Generation Pooling Station:	Generation: 50 MW: Dedicated system: Through sharing of dedicated transmission system of M/s Adani Renewable Energy Holding Four Limited (App. No. 1200003685 (500 MW)) Solar Power Project – Bhadla-II PS 400 kV S/c line on D/c tower (suitable to carry minimum 900 MW at nominal voltage) DTL: Generation Pooling Station:	Connectivity System under GNA: 400 KV Bay at Bhadla-II PS Main Bay: 415, Tie Bay:414 (Existing) (SLD already shared with applicant) · Augmentation with 765/400kV, 1x1500 MVA Transformer (5th) at Bhadla-II PS Phase-II part E: 30.11.2025 Phase-III Part-D: 30.06.2026 Phase-III Part-D Phase-II: 31.12.2026 Phase-V (Part-1) [Sirohi/Nagaur] Complex: 31.03.2027	Start date of Connectivity under GNA: 24-03-2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	Not attended & status not updated
97	Bhadla-II	Solarcraft Power India 4 Private Limited 2200000152	150		Generation: 150 MW: Dedicated system: Through sharing of dedicated	Connectivity System under GNA: 220 KV Bay at Bhadla-II PS Bay No. : A202 & A203 Augmentation of 2x500 MVA, 400/220 KV ICTs (9th &10th) at Bhadla-II Pooling	Start date of Connectivity under GNA: Final Start date: 30.09.2026	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
					transmission system of M/s Project Nine Renewable Power Private Limited. (450 MW) - Bhadla-II PS 220 kV D/c line DTL: Generation Pooling Station:	station (3rd and 4th ICT in 220 kV Section-2) Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station Phase-II part C Phase-III Part-D: 30.06.2026 Phase-III Part-D Phase-II: 31.12.2026 Phase-III Part J: 31.07.2026	Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	
98	Bhadla-III	ReNew Solar Shakti Six Private Limited 1200003848 L&A	550	Generation: 550 MW: 31.03.2026 Dedicated system: Common PS for M/s ReNew Solar (Shakti Six) Pvt. Ltd Renewable Power Parks with 1200003848 (550 MW) & 0312100004(450 MW) – Bhadla-III PS 400 kV S/c line on D/c tower DTL: 28.02.2026 Generation Pooling Station: 28.02.2026	Generation: 550 MW: 31.03.2026 Dedicated system: Common PS for M/s ReNew Solar (Shakti Six) Pvt. Ltd Renewable Power Parks with 1200003848 (550 MW) & 0312100004(450 MW) – Bhadla-III PS 400 kV S/c line on D/c tower DTL: 28.02.2026 Generation Pooling Station: 28.02.2026	Connectivity System under GNA: 400kV bay at Bhadla-III PS: 30.06.2026 · Augmentation of 2x1500 MVA (1st & 2nd), 765/400kV ICT at Bhadla-III PS · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) --31.03.2026 · Rajasthan Phase-II Part C: 17.12.2024 (Charged), DOCO: 19.12.2024 · Rajasthan Phase-III Part D: 30.06.2026, Jhatikara – Dwarka 400kV D/c line (Quad) – under RTM : 30.09.2026	Start date of Connectivity under GNA: 31.03.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 30.09.2026	
99	Bhadla-III	ReNew Solar (Shakti Six) Private Limited 0312100004 “L&A”	450	Generation: 450 MW: 31.03.2026 Dedicated system: Common PS for M/s	Generation: 450 MW: 31.03.2026 Dedicated system: Common PS for M/s ReNew Solar (Shakti Six) Pvt. Ltd Renewable	Connectivity System under GNA: · 400kV bay at Bhadla-III PS: 30.06.2026 · Augmentation of 2x1500 MVA (1st & 2nd), 765/400kV ICT at Bhadla-III PS · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara	Start date of Connectivity under GNA: 31.03.2026 (Final) Connectivity likely to be	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				ReNew Solar (Shakti Six) Pvt. Ltd Renewable Power Parks with 1200003848 (550 MW) & 0312100004(450 MW) – Bhadla-III PS 400 kV S/c line on D/c tower DTL: 28.02.2026 Generation Pooling Station: 28.02.2026	Power Parks with 1200003848 (550 MW) & 0312100004(450 MW) – Bhadla-III PS 400 kV S/c line on D/c tower DTL: 28.02.2026 Generation Pooling Station: 28.02.2026	Substation (Bamnoli/Dwarka section) --31.03.2026 · Rajasthan Phase-II Part C: 17.12.2024 (Charged), DOCO: 19.12.2024 · Rajasthan Phase-III Part D: 30.06.2026, Jhatikara – Dwarka 400kV D/c line (Quad) – under RTM : 30.09.2026	operationalized upon commissioning of required Transmission system, i.e. 30.09.2026	
100	Bhadla-III	Prerak Greentech Solar Private Limited (Park) 0212100003 “L&A”	400	Generation: 400 MW: 16.06.2026 Dedicated system: Prerak Greentech Solar Private Limited Solar Power Project – Bhadla-III PS 220 kV S/c (high capacity) line on D/c tower DTL: 15.06.2026 Generation Pooling Station: 15.06.2026	Generation: 400 MW: 30.06.2026 Dedicated system: Prerak Greentech Solar Private Limited Solar Power Project – Bhadla-III PS 220 kV S/c (high capacity) line on D/c tower DTL: 15.06.2026 Generation Pooling Station: 15.06.2026	Connectivity System under GNA: 220kV bay at Bhadla-III PS Bay No. - 202 · Augmentation of 2x1500 MVA (1st & 2nd), 765/400kV ICT at Bhadla-III PS · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) --31.03.2026 · Rajasthan Phase-II Part C: 17.12.2024 (Charged), DOCO: 19.12.2024 · Rajasthan Phase-III Part D: 30.06.2026, Jhatikara – Dwarka 400kV D/c line (Quad) – under RTM : 30.09.2026	Start date of Connectivity under GNA: 28.02.2026 (Final). Connectivity likely to be operationalized upon commissioning of Common Transmission system, i.e. 30.09.2026	
101	Bhadla-III	Seven Renewable Power Pvt. Ltd. 0212100028 “L&FC”	300	Generation: 300 MW: 30.08.2026 Dedicated system: Seven Renewable Power Private Limited Solar Power Project — Bhadla-III PS 220 kV S/c	Generation: 300 MW: 30.08.2026 Dedicated system: Seven Renewable Power Private Limited Solar Power Project — Bhadla-III PS 220 kV S/c line	Connectivity System under GNA: 220 kV bay at Bhadla-III PS: implementation under ISTS Bay No- 208 · Augmentation of 2x500 MVA (3rd & 4th), 400/220kV ICT at Bhadla-III · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICTs at Bhadla-III: 30.06.2026	Start date of Connectivity under GNA: 30.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				line DTL: 30.08.2026 Generation Pooling Station: 30.08.2026	DTL: 30.08.2026 Generation Pooling Station: 30.08.2026	· Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)- 31.03.2026 · Phase-II Part-G: 30.11.2025 · Phase-III Part-D : 30.06.2026 · Phase-III Part-A3: 30.06.2026 · Phase-III part B1: 31.12.2025 Additional Transmission scheme: · Phase-IV Part-2 Part-D: 22.08.2026 · Phase-IV Part-2 Part-C: 31.12.2026 or · Phase-IV Part-2 Part H1: 31.03.2027	required Transmission system i.e. 31.12.2026	
102	Bhadla-III	Juniper Green Beta Pvt. Ltd. 0412100012 (0212100027) "L&FC"	300	Generation: 150 MW: 28-02-2026(Subject to commissioning of Common Transmission System ISTS) Dedicated system: Common PS of M/s Juniper Green Beta Private Limited Solar power projects of 300 MW ((0212100027(150 MW), 0312100013 (40 MW), SW...1670400777119 (70 MW) & 312100021(40 MW)) – Bhadla-III PS 220 kV S/c line DTL: 30-12-2025 Generation Pooling Station: 30-12-2025	Generation: 150 MW: 28-02-2026 (Subject to commissioning of Common Transmission System ISTS) Dedicated system: Common PS of M/s Juniper Green Beta Private Limited Solar power projects of 300 MW ((0212100027(150 MW), 0312100013 (40 MW), SW...1670400777119 (70 MW) & 312100021(40 MW)) – Bhadla-III PS 220 kV S/c line DTL: 30-12-2025 Generation Pooling Station: 30-12-2025	Connectivity System under GNA: 220 kV bay at Bhadla-III PS : under ISTS. Bay No.- 206 · Augmentation of 2x1500 MVA (1st & 2nd), 765/400kV ICT at Bhadla-III PS · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)- 31.03.2026 · Phase-III Part-D : 30.06.2026 · Jhatikara – Dwarka 400kV D/c line- RTM – 30.09.2026	Start date of Connectivity under GNA: 28.02.2026 (final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.09.2026	Land acquisition completed. GIB & section 68 approval granted.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
103	Bhadla-III	Tepsol Sun Sparkle Pvt. Ltd. 212100030 L&A	300	Generation: 300 MW: 30.06.2026 Dedicated system: Tepsol Sun Sparkle Pvt. Ltd.- Bhadla-III PS 220kV S/c line on D/c tower 220kV line bay at Bhadla-III PS – Under applicant scope DTL: 31.05.2026 Generation Pooling Station: 31.05.2026	Generation: 300 MW: 30.06.2026 Dedicated system: Tepsol Sun Sparkle Pvt. Ltd.- Bhadla-III PS 220kV S/c line on D/c tower 220kV line bay at Bhadla-III PS – Under applicant scope DTL: 31.05.2026 Generation Pooling Station: 31.05.2026	Connectivity System under GNA: 220 kV bay at Bhadla-III PS: Bay No. - 212 · 2x500MVA (1st & 2nd) 400/220kV & 2x1500 MVA (1st & 2nd), 765/400kV ICT at Bhadla-III PS. · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section- 31.03.2026 · Phase-III Part-D : 30.06.2026 · Phase-III Part-A3: 30.06.2026 · Phase-III part B1: 31.12.2025 Jhatikara – Dwarka 400kV D/c line- RTM – 30.09.2026	Start date of Connectivity under GNA: 01.10.2025 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.09.2026	
104	Bhadla-III	Frugal Energy Pvt. Ltd. 0212100031 L&A	50	Generation: 50 MW: 30.08.2026 Dedicated system: Common PS of M/s Frugal Energy Pvt. Ltd. Renewable Power Park (0212100031-50 MW & 2200000118-250 MW) – Bhadla-III PS 220 kV S/c line on D/c tower# DTL: 10.08.2026 Generation Pooling Station: 10.08.2026	Generation: 50 MW: 30.08.2026 Dedicated system: Common PS of M/s Frugal Energy Pvt. Ltd. Renewable Power Park (0212100031-50 MW & 2200000118-250 MW) – Bhadla-III PS 220 kV S/c line on D/c tower# DTL: 10.08.2026 Generation Pooling Station: 10.08.2026	Connectivity System under GNA: 220 kV line bay at Bhadla-III PS under Rajasthan SEZ Phase-III Part B1 Bay No- 210 · Augmentation of 1x500 MVA (4th) 400/220kV ICT at Bhadla-III: 30.06.2026 · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Bhadla-III: 30.06.2026 · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)- 31.03.2026 · Bhadla-III – Bikaner-III 765 kV D/c line: 31.12.2026 · Phase-III Part-D : 30.06.2026 · Phase-III Part-A3: 30.06.2026 · Phase-III part B1: 31.12.2025 Additional: · Phase-IV Part-2 Part-D: 22.08.2026 · Phase-IV Part-2 Part-C: 31.12.2026	Start date of Connectivity under GNA: 30.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
						or · Phase-IV Part-2 Part H1: 31.03.2027		
105	Bhadla-III	Bhadla Three SKP Green Ventures Pvt. Ltd. (0212100033)	300 MW	Generation: 300 MW: 30 Mar 2026 Dedicated system: Bhadla ThreGreen Ventures Pvt. Ltd. Renewable Power Park Project-Bhadla-III PS 220kV S/c line on D/c tower 220kV bay at Bhadla-III PS DTL: 28-Feb-2026 Generation Pooling Station: 28 Feb 2026	Generation: 300 MW: 30.03.2026 Dedicated system: Bhadla ThreGreen Ventures Pvt. Ltd. Renewable Power Park Project-Bhadla-III PS 220kV S/c line on D/c tower 220kV bay at Bhadla-III PS DTL: 28.02.2026 Generation Pooling Station: 28.02.2026	Connectivity System under GNA: · Augmentation of 1x500 MVA (4th) 400/220kV ICT at Bhadla-III: 30.06.2026 · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Bhadla-III: 30.06.2026 · Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)- 31.03.2026 · Bhadla-III – Bikaner-III 765 kV D/c line: 30.12.2026 · Phase-III Part-D : 30.06.2026 · Phase-III Part-A3: 30.06.2026 · Phase-III part B1: 31.12.2025 Additional: · Phase-IV Part-2 Part-D: 22.08.2026 · Phase-IV Part-2 Part-C: 31.12.2026 or · Phase-IV Part-2 Part H1: 31.03.2027	Start date of Connectivity under GNA: 30.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	Section 68 approval awaited. Grantee informed that delay is due to GIB Matter in Hon'ble Supreme Court.[RR1]
106	Bhadla-III	Abu Renewable India Pvt. Ltd. (0212100026) L&FC	340 MW	Generation: 340 MW: 31.03.2026 Dedicated system: Abu Renewable India Pvt. Ltd Project-Bhadla-III PS 220kV S/c line on D/c tower. DTL: 15.03.2026 Generation Pooling Station: 15.03.2026	Generation: 340 MW: 31.03.2026 Dedicated system: Abu Renewable India Pvt. Ltd Project-Bhadla-III PS 220kV S/c line on D/c tower. DTL: 15.03.2026 Generation Pooling Station: 15.03.2026	Connectivity System under GNA: 220kV bay at Bhadla-III PS · Augmentation of 1x500 MVA (4th) 400/220kV ICT at Bhadla-III: 30.06.2026 · Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Bhadla-III: 30.06.2026 Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) -31.03.2026 · Bhadla-III – Bikaner-III 765 kV D/c line: 31.12.2026 · Phase-III Part-D : 30.06.2026 · Phase-III Part-A3: 30.06.2026 · Phase-III part B1: 31.12.2025 Additional: · Phase-IV Part-2 Part-D: 22.08.2026	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.12.2026	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
						· Phase-IV Part-2 Part-C: 31.12.2026 or · Phase-IV Part-2 Part H1: 31.03.2027		
107	Bhadla-III	Rajasthan BESS Pvt. Ltd. (2200001994)	250 (BESS)	-	Generation: 250 MW: 23.06.2026 Dedicated system: Rajasthan BESS Pvt. Ltd. BESS Project – Bhadla-III PS 220 kV Cable along with associated bay at BESS end DTL: 20.05.2026 Generation Pooling Station: 20.05.2026	Connectivity System under GNA: 220kV bay at Bhadla-III PS Bay No. 233: 25.02.2027 · REZ Phase-III Part A3: 30.06.2026 · REZ Phase-III Part B1: 31.12.2025	Start date of Connectivity under GNA: 25.02.2027 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 25.02.2027	Not attended
108	Bikaner	Tata Power Company Limited 1200003027 LOA KSEBL Earlier LTA : (1200003583)	110	Generation: 110 MW: 20.06.2023 (Commissioned) Dedicated system: Tata Power Green Energy Limited Solar Power Plant – Bikaner (PG) S/s 220 kV S/c line (granted with App no 1200002728) with associated bay at generation end: under the scope of grantee DTL: 30/06/2022 Generation Pooling Station: 15/03/2022	Generation: 110 MW: 20.06.2023 (Commissioned) Dedicated system: Tata Power Green Energy Limited Solar Power Plant – Bikaner (PG) S/s 220 kV S/c line (granted with App no 1200002728) with associated bay at generation end: under the scope of grantee DTL: 30/06/2022 Generation Pooling Station: 15/03/2022	Connectivity System under GNA: 220 kV Bay at Bikaner (PG) S/s: (common for 1200003027 & 1200002728 at Bikaner PG) Bay no.- 204 (Charged on 07.02.22) Connectivity System under GNA: LTA System: Part of Rajasthan SEZ Phase-II Transmission System Part G: expected by 30.11.2025 Ph-II Part-G1: 31.12.2025	Start date of Connectivity under GNA: 11.11.2023 (Final) Connectivity to be operationalized on 31.12.2025	
109	Bikaner	Ayana Renewable	300	Generation:	Generation:	Connectivity System under GNA:	Start date of Connectivity	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		Power three Pvt. Ltd. 1200002986 "LOA SECI (ISTS IX)" Earlier LTA : (1200003933)		97.16 MW: 13.06.2024 (COD) 97.16 MW: 15.06.2024 (COD) 97.16 MW: 10.08.2024 (COD) 101.68 MMW : 01.02.2025 4 MW: 31.11.2024 Dedicated system: Ayana Renewable Power Three Power Plant- Common PS of Ayana Renewable Power One & Three Pvt. Ltd. - Bikaner PS 400 kV S/c line (granted with Application No. 1200002228) implemented by applicant along with bay at generation switchyard & Common PS DTL: 31.03.2024 Generation Pooling Station: 31.03.2024	97.16 MW: 13.06.2024 (COD) 97.16 MW: 15.06.2024 (COD) 97.16 MW: 10.08.2024 (COD) 101.68MW : 01.02.2025 4 MW: 08.02.2025 Dedicated system: Ayana Renewable Power Three Power Plant- Common PS of Ayana Renewable Power One & Three Pvt. Ltd. - Bikaner PS 400 kV S/c line (granted with Application No. 1200002228) implemented by applicant along with bay at generation switchyard & Common PS DTL: 31.03.2024 Generation Pooling Station: 31.03.2024	1 No. of 400 kV Bay (Common for 1200002228 & 1200002986) at Bikaner PS Tie Bay no.- 405 Main Bay no.- 406 Augmentation with 765/400kV, 1x1500MVA Transformer (3rd) at Bikaner (PG) Charged on 27.04.2023 Rajasthan SEZ Phase-II Part G: 30.11.2025 NR-WR Corridor: Charged on 27.06.2024	under GNA: 15.05.2024 (Final) Connectivity to be operationalized. on 30.11.2025	
110	Bikaner	Shikhar Surya (One) Private Limited	70	Generation: 70 MW:	Generation: 70 MW: 30.09.2025	Connectivity System under GNA: 1 no. 220 kV bay at Bikaner PS Bay no.- 207	Start date of Connectivity under GNA:	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		1200003115 L&FC		30/09/2025 Dedicated system: Shikhar Surya (One) Private Limited Solar Power Project - Bikaner 220 kV S/c line on D/c tower –along with bay at generation switchyard clubbed with Application Nos. 1200003115 & 1200003772 of M/s Shikhar Surya (One) Private Limited DTL: 15/09/2025 Generation Pooling Station: 30/06/2025	Dedicated system: Shikhar Surya (One) Private Limited Solar Power Project - Bikaner 220 kV S/c line on D/c tower –along with bay at generation switchyard clubbed with Application Nos. 1200003115 & 1200003772 of M/s Shikhar Surya (One) Private Limited DTL: 15/09/2025 Generation Pooling Station: 30/06/2025	(Charged on 07.02.22) · Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Bikaner (PG) Commissioned on 27.04.2023 · Augmentation of 1x1500 MVA (4th), 765/400kV ICT at Bikaner (PG) – 30.08.2025 (Charged) · Rajasthan (8.1 GW) under phase-II- Part G - Anticipated: 30.11.2025. Ph-II Part-G1: 31.12.2025	31.03.2025 (Final) Connectivity likely to be operationalized on 31.12.2025	Bilateral charges will be applicable on grantee for delayed generation.
111	Bikaner	Shikhar Surya (One) Private Limited 1200003772 L&A	105	Generation: 105 MW: 27.12.2025 Dedicated system: Shikhar Surya (One) Private Limited Solar Power Project – Bikaner PS 220 kV S/c line on D/c tower clubbed with Application Nos. 1200003115 & 1200003772 of M/s Shikhar Surya (One) Private Limited DTL: 15/09/2025	Generation: 105 MW: 27.12.2025 Dedicated system: Shikhar Surya (One) Private Limited Solar Power Project – Bikaner PS 220 kV S/c line on D/c tower clubbed with Application Nos. 1200003115 & 1200003772 of M/s Shikhar Surya (One) Private Limited DTL: 15/09/2025	Connectivity System under GNA: 1 no. 220 kV bay at Bikaner PS Bay no.- 207 (Charged on 07.02.22) · Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Bikaner (PG) Commissioned on 27.04.2023 · Augmentation of 1x1500 MVA (4th), 765/400kV ICT at Bikaner (PG) – 30.08.2025 (Charged) · Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station · Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s · Rajasthan (5.5GW) under Phase-IV Part-	Start date of Connectivity under GNA: 27.12.2025 (final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 31.08.2026	Not attended & status not updated Bilateral charges will be applicable on grantee for delayed generation.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				DTL: 15/09/2025 Generation Pooling Station: 10/10/2025	Generation Pooling Station: 10/10/2025	1: Exp- 31.08.2026		
112	Bikaner	ReNew Solar Energy (Jharkhand Four) Private Limited 1200003301 L&A	300	Generation: 100 MW: 06.02.2022 50 MW: 25.02.2022 150 MW: 31.03.2023 (Commissioned) Dedicated system: ReNew Solar Energy (Jharkhand Four) Private Limited Power Plant- Common Pooling Station of ReNew Solar Energy (Jharkhand Four) & ReNew Solar Power Pvt. Ltd. 400 kV S/c line on D/c tower (under applicant scope) 400 kV S/c line on D/c tower DTL: (Completed) Generation Pooling Station: (Completed)	Generation: 100 MW: 06.02.2022 (Commissioned) 50 MW: 25.02.2022 (Commissioned) 150 MW: 31.03.2023 (Commissioned) Dedicated system: ReNew Solar Energy (Jharkhand Four) Private Limited Power Plant- Common Pooling Station of ReNew Solar Energy (Jharkhand Four) & ReNew Solar Power Pvt. Ltd. 400 kV S/c line on D/c tower (under applicant scope) 400 kV S/c line on D/c tower DTL: (Completed) Generation Pooling Station: (Completed)	Connectivity System under GNA: Bikaner PS (PG) Bay Type – 400 kV AIS Bay No – 415- Main Bay, 414-Tie bay (Common for application No.1200001432 & 1200003301) · Augmentation of 1x1500MVA (4th) 765/400 kV ICTs at Bikaner PS- 30.08.2025 · Rajasthan (8.1 GW) under phase-II- Part G 30.11.2025 Ph-II Part-G1: 31.12.2025 Bhinmal – Zerda Line charged on 27th Jun '24.	Start date of Connectivity under GNA: 15.05.2024 (Final) Connectivity likely to be operationalized on 31.12.2025	Power evacuation under T-GNA.
113	Bikaner	Shikhar Surya (One) Pvt. Ltd. (Enh.) 312100003	125 (Enh.) On 70 MW	Generation: 125 MW: 27.12.2025 Dedicated system:	Generation: 125 MW: 27.12.2025 Dedicated system:	Connectivity System under GNA: 220 kV Common Bay (For application Nos. 1200003115, 1200003772 & 0312100003) at Bikaner PS. Bay No – 207	Start date of Connectivity under GNA: 27.12.2025 (Final)	Not attended & status not updated Bilateral charges will be

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Shikhar Surya (One) Private Limited Solar Power Project – Bikaner PS 220 kV S/c line on D/c tower. 220 kV line to be clubbed with Application Nos. 1200003115, 1200003772 & 0312100003 of M/s Shikhar Surya (One) Private Limited for 70 MW, 105 MW & 125 MW each respectively. DTL: 15/09/2025 Generation Pooling Station: 10/12/2025	Shikhar Surya (One) Private Limited Solar Power Project – Bikaner PS 220 kV S/c line on D/c tower. 220 kV line to be clubbed with Application Nos. 1200003115, 1200003772 & 0312100003 of M/s Shikhar Surya (One) Private Limited for 70 MW, 105 MW & 125 MW each respectively. DTL: 15/09/2025 Generation Pooling Station: 10/12/2025	(Charged on 07.02.22) · Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Bikaner (PG) Commissioned on 27.04.2023 · Augmentation of 1x1500 MVA (4th), 765/400kV ICT at Bikaner (PG) – 30.08.2025 · Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station · Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s Rajasthan REZ Phase-IV (Part-1) (Bikaner Complex: 7.7GW) Exp- 31.08.2026	Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 31.08.2026	applicable on grantee for delayed generation
114	Bikaner	AK Renewable Infra Private Limited (2200000284)	300	Generation: 300 MW: Dedicated system: Through sharing of dedicated transmission system of M/s Renew Solar Power Pvt. Ltd (App. No. 1200001432(250MW)). – Bikaner PS 400 kV S/c line on D/c towers (Suitable to carry minimum 900 MW at nominal voltage) DTL:	Generation: 300 MW: 22.08.2026 Dedicated system: Through sharing of dedicated transmission system of M/s Renew Solar Power Pvt. Ltd (App. No. 1200001432(250MW)). – Bikaner PS 400 kV S/c line on D/c towers (Suitable to carry minimum 900 MW at nominal voltage) DTL: 10.08.2026	Connectivity System under GNA: Bay No – 415, Tie bay – 414 Connectivity System under GNA: · Augmentation of 2x1500 MVA (5th & 6th)765/400 kV ICTs at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s REZ Ph-IV (Part1) (Bikaner Complex) Part-A: 30.06.2026 REZ Ph-IV (Part1) (Bikaner Complex) Part-B: 31.08.2026 REZ Ph-IV (Part1) (Bikaner Complex) Part-C: 30.06.2026	Start date of Connectivity under GNA: 22-08-2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.12.2026	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station:	Generation Pooling Station: 10.08.2026 REZ Ph-IV (Part1) (Bikaner Complex) Part-D: 30.06.2026 REZ Ph-IV (Part1) (Bikaner Complex) Part-E: 31.12.2025 Additional Transmission system for Inter-regional power transfer: REZ Ph-IV (Part-2) Part-D: 22.08.2026 REZ Ph-IV (Part-2) Part-C: 31.12.2026 OR REZ Ph-IV (Part-2) Part-H1: 31.03.2027			
115	Bikaner-II	ReNew Dinkar Urja Private Limited 1200003380 LOA * Earlier LTA: (1200003935)	200	Generation: 200 MW: 30/09/2025 Dedicated system: ReNew Dinkar Urja Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 30/08/2025 Generation Pooling Station: 30/08/2025	Generation: 200 MW: 30.11.2025 Dedicated system: ReNew Dinkar Urja Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL:31.10.2025 Generation Pooling Station: 31.10.2025	Connectivity System under GNA: 1 No. of 220 kV bay at Bikaner-II PS shall be under ISTS scope Charged on 25.01.24 Connectivity System under GNA: Extension of LILO section from Bikaner (PG) up to Bikaner-II PS to form Bikaner-II PS – Bikaner (PG) 400kV D/c(Quad) line Phase-II part F1 Commissioned on 11.07.2023. Rajasthan SEZ Phase-II Part G: 30.11.2025 Ph-II Part-G1: 31.12.2025 & NR-WR Corridor: Charged on 27.06.2024	Start date of Connectivity under GNA: 15.05.2024 (final) Connectivity to be operationalized on 31.12.2025	Connectivity has been converted from LOA based to land based by CTUIL.
116	Bikaner-II	SJVN Limited 1200003559 LOA (IREDA) Earlier LTA : 1200003937	1000	Generation: 241.77 MW: 02.04.2025 78.23 MW: 15.05.2025 80.77 MW: 19.06.2025 100.25 MWMW : 30.06.2025 250 MW: 31.07.2025 250 MW: 30.09.2025 Dedicated system:	Generation: 241.77 MW: 02.04.2025 Commissioned 78.23 MW: 15.05.2025 Commissioned 80.77 MW: 19.06.2025 Commissioned 100.25MW : 30.06.2025 Commissioned 229.12 MW: 28.09.2025 130 MW: 30.11.2025	Connectivity System under GNA: 400 kV bay at Bikaner-II PS Charged on 04.09.2024 Connectivity System under GNA: Extension of LILO section from Bikaner (PG) up to Bikaner-II PS to form Bikaner-II PS – Bikaner (PG) 400kV D/c(Quad) line Phase-II part F1– Commissioned on 11.07.2023	Start date of Connectivity under GNA: 15.05.2024(Final) Connectivity likely to be operationalized on 31.12.2025	Not attended Grantee informed Revised SCOD: 31/03/2025

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				SJVN Limited Solar Power Project – Bikaner-II PS 400 kV S/c line on D/c tower# (high capacity) line DTL: Transmission line completed and charged Generation Pooling Station: Generation Pooling Station charged	139.86 MW: 31.12.2025 Dedicated system: SJVN Limited Solar Power Project – Bikaner-II PS 400 kV S/c line on D/c tower# (high capacity) line DTL: Transmission line completed and charged Generation Pooling Station: Generation Pooling Station charged	Phase-II Part-F -commissioned Phase-II Part-G -30.11.2025 Ph-II Part-G1: 31.12.2025 NR-WR Corridor: Charged on 27.06.2024		
117	Bikaner-II	ACME Solar Holdings Pvt. Ltd. 1200003683 LOA MSedCL Earlier LTA : (1200003829)	300	Generation: 52.5 MW: 11-05-2025 112.5 MW: 21-05-2025 75 MW: 11-06-2025 60 MW : 25-06-2025 Dedicated system: ACME Solar Holdings Pvt. Ltd. Power Project – Bikaner-II PS 220 kV S/c line on D/c tower# DTL: 20-02-2025 (Completed) Generation Pooling Station: 17-03-2025 (Completed)	Generation: 52.5 MW: 11-05-2025 112.5 MW: 21-05-2025 75 MW: 11-06-2025 60 MW : 25-06-2025 (CoD) Dedicated system: ACME Solar Holdings Pvt. Ltd. Power Project – Bikaner-II PS 220 kV S/c line on D/c tower# DTL: 20-02-2025 (Completed) Generation Pooling Station: 17-03-2025 (Completed)	Connectivity System under GNA: 220 kV Bay at Bikaner-II PS –Status: 25-10-2024 (charged) Connectivity System under GNA: Extension of LILo section from Bikaner (PG) up to Bikaner-II PS to form Bikaner-II PS – Bikaner (PG) 400kV D/c(Quad) line Phase-II part F1– Commissioned on 11.07.2023 & Phase-II Part-F -commissioned Phase-II Part-G -30.11.2025 Ph-II Part-G1: 31.12.2025 NR-WR Corridor: Charged on 27.06.2024	Start date of Connectivity under GNA: 15.05.2024 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	Grantee is liable to pay bilateral charges as per applicable Regulations of CERC. Petition No. 452/MP/2025 under adjudication before the Hon'ble Central Commission.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
118	Bikaner-II	One Volt Energy Private Limited 1200003626 (38 MW out of 100 MW) “L&FC Earlier LTA : 0412100004	38	Generation: 38 MW: 31.01.2024 (Commissioned) Dedicated system: Common PS of Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	Generation: 38 MW: 31.01.2024 (Commissioned) Dedicated system: Common PS of Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	Connectivity System under GNA: Bay Charged Rajasthan SEZ Phase-IV Part-I Transmission System Expected – 31.08.2026	Start date of Connectivity under GNA: 27.12.2025 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.08.2026	
119	Bikaner-II	One Volt Energy Private Limited 412100004 (62 MW out of 100 MW: 1200003626) “L&FC Earlier LTA : 0412100004	62	Generation: 62 MW: 31.01.2024 (Commissioned) Dedicated system: Common PS of Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II	Generation: 62 MW: 31.01.2024 (Commissioned) Dedicated system: Common PS of Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II	Connectivity System under GNA: 1) Bay Charged Augmentation of 1x500MVA (2nd) 400/220 kV ICT at Bikaner –II PS – Nov’23 2) Removal of LILO of one circuit of Bhadla-Bikaner (RVPN) 400kV D/c(Quad) line at Bikaner (PG) Commissioned on 11.07.2023 3) Extension of above LILO section from Bikaner (PG) upto Bikaner-II PS to form Bikaner-II PS – Bikaner (PG) 400kV D/c(Quad) line	Start date of Connectivity under GNA: 08.12.2024 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2025	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				II PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	Phase-II part F1 Commissioned on 11.07.2023 Phase-II Part G: (expected by 30.11.2025) Ph-II Part-G1: 31.12.2025 NR-WR Corridor: Charged on 27.06.2024		
120	Bikaner-II	Amplus Ages Private Limited 1200003624 (38 MW out of 100 MW) “L&FC”	38	Generation: 38 MW: 06-02-2024 (Charging Completed) Dedicated system: Common PS of Onevolt Energy, Grian Energy & Amplus Ages Private Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	Generation: 38 MW: 06-02-2024 (Completed) Dedicated system: Common PS of Onevolt Energy, Grian Energy & Amplus Ages Private Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	Connectivity System under GNA: 220kV Bay Charged (Amplus Ages Private Ltd using the above Khidrat Bay: 207) · Augmentation of 1x500MVA (6th) 400/220 kV ICT at Bikaner –II PS · Augmentation of 1x1500 MVA (4th), 765/400kV ICT at Bikaner (PG) - 30.08.2025 (Charged) · Rajasthan REZ Phase-IV (Part-1) (Bikaner Complex: 7.7GW) Exp.- 31.08.2026 · Bhinmal – Zerda Line charged on 27th Jun’24	Start date of Connectivity under GNA: 08.12.2024 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 31.08.2026	CoD to be provided by grantee
121	Bikaner-II	Amplus Ages Private Limited SW9999482858 -	62	Generation: 62 MW: 06.02.2024 (Charging)	Generation: 62 MW: 06.02.2024 (Charging)	Connectivity System under GNA: 220kV Bay Charged (Amplus Ages Private Ltd using the	Start date of Connectivity under GNA: 08.12.2024 (Final)	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		M029_D001_A0 07-1671556542236 (62 MW out of 100 MW: 1200003624) "L&FC"		Dedicated system: Common PS of Onevolt Energy, Grian Energy & Amplus Ages Priv.te Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	Dedicated system: Common PS of Onevolt Energy, Grian Energy & Amplus Ages Priv.te Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	above Khidrat Bay : 207) · Rajasthan (8.1 GW) under phase-II- Part G: 30.11.2025 Ph-II Part-G1: 31.12.2025 · Augmentation of 1x500MVA (3rd) 400/220 kV ICT at Bikaner –II PS – · Bhinmal – Zerda Line charged on 27th June 24	Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2025	
122	Bikaner-II	Grian Energy Private Limited 1200003625 (38 MW out of 100 MW) L&FC	38	Generation: 38 MW: 02.02.2024 (Charging) Dedicated system: Common PS of Onevolt Energy, Grian Energy & Amplus Ages Private Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c	Generation: 38 MW: 02.02.2024 (Charging) Dedicated system: Common PS of Onevolt Energy, Grian Energy & Amplus Ages Private Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c	Connectivity System under GNA: 220kV Bay Charged (Amplus Ages Private Ltd using the above Khidrat Bay: 207) · Augmentation of 1x500MVA (6th) 400/220 kV ICT at Bikaner –II PS · Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - 30.08.2025 (Charged) · Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station · Rajasthan REZ Phase-IV (Part-1) (Bikaner Complex: 7.7GW) Exp.- 31.08.2026	Start date of Connectivity under GNA: 27.12.2025 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 31.08.2026	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				line on D/c tower. 220kV Bay- at Bikaner-II PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	tower. 220kV Bay- at Bikaner-II PS (No. 214) – (charged) DTL: 29.12.2023 (charged) Generation Pooling Station: 29.12.2023	· Bhinmal – Zerda Line charged on 27th June 24		
123	Bikaner-II	Grian Energy Private Limited SW9344227656 - M029_D001_A0 07- 1671544323119 (62 MW out of 100 MW: 1200003625) L&FC	62	Generation: 62 MW: 02.02.2024 (Commissioned) Dedicated system: Common PS of Onevolt Energy, Grian Energy & Amplus Ages Private Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II PS (No. 214) – Oct’24 DTL: 29.12.2023 ((charged) Generation Pooling Station: 29.12.2023	Generation: 62 MW: 02.02.2024 (Commissioned) Dedicated system: Common PS of Onevolt Energy, Grian Energy & Amplus Ages Private Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower 220kV Bay- at Bikaner-II PS (No. 214) – Oct’24 DTL: 29.12.2023 ((charged) Generation Pooling Station: 29.12.2023	Connectivity System under GNA: 220kV Bay Charged (Amplus Ages Private Ltd using the above Khidrat Bay: 207) · Bikaner-II 3rd ICT-07.12.2024 · Phase-II Part-F: commissioned · Phase-II Part-G: 30.11.2025 Ph-II Part-G1: 31.12.2025 · Bhinmal – Zerda - charged on 27th June ’24	Start date of Connectivity under GNA: 08.12.2024 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 31.12.2025	
124	Bikaner-II	NHPC Limited 1200003915	300 MW	Generation:	Generation:	Connectivity System under GNA:	Start date of Connectivity	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		“LOA (IREDA)” Earlier LTA: 0412100006		107 MW: 12.04.2025 53.57 MW: 07.06.2025 COD 53.57 MW: 30.06.2025 COD Commissioned 86 MW: 31.08.2025 Dedicated system: NHPC Limited Solar Power Project – Bikaner-II PS 220 kV S/c line DTL: 30.11.2024 Generation Pooling Station: 30.09.2024	107 MW: 12.04.2025 53.57 MW: 07.06.2025 53.57 MW: 30.06.2025 86 MW : 30.09.2025 Dedicated system: NHPC Limited Solar Power Project – Bikaner-II PS 220 kV S/c line DTL: 30.11.2024 Generation Pooling Station: 30.09.2024	220 kV Bay (common) at Bikaner-II PS - under ISTS Charged on 24.01.2025 Connectivity System under GNA: 1) Augmentation of 1x500MVA (2nd) 400/220 kV ICT at Bikaner –II PS –11th Jul’23 2) Removal of LILO of one circuit of Bhadla-Bikaner (RVPN) 400kV Rajasthan SEZ phase-II- Part F1 Commissioned 24.07.2023) & Phase-II Part-F -commissioned Phase-II Part-G -30.11.2025 Ph-II Part-G1: 31.12.2025 NR-WR Corridor: Charged on 27.06.2024	under GNA: 15.05.2024 (Final) Connectivity likely to be operationalized on 31.12.2025	
125	Bikaner-II	Juniper Green Cosmic Private Limited 1200003740 L&FC Earlier LTA :0412100008	100	Generation: 100 MW: 10.10.2024 (DOCO) Dedicated system: Through sharing dedicated system of M/s Sprng Nirjara Energy Private Limited (50 MW) - Bikaner-II PS 220 kV S/c line on D/c tower (220 kV line to be clubbed with 1200003623 of M/s Sprng Nirjara Energy Private Limited for 100 MW & 50 MW respectively)	Generation: 100 MW: 10.10.2024 (DOCO) Dedicated system: Through sharing dedicated system of M/s Sprng Nirjara Energy Private Limited (50 MW) - Bikaner-II PS 220 kV S/c line on D/c tower (220 kV line to be clubbed with 1200003623 of M/s Sprng Nirjara Energy Private Limited for 100 MW & 50 MW respectively) 220 kV Common Bay at	Connectivity System under GNA: 1) Augmentation of 1x500MVA (2nd) 400/220 kV ICT at Bikaner –II PS – 31st Jul’23 2) Removal of LILO of one circuit of Bhadla-Bikaner (RVPN) 400kV- 11th Jul’23 Connectivity System under GNA: ISTS is being developed under Rajasthan SEZ Phase-II- Part F Commissioned 24.07.2023) & Phase-II Part G (Expected – 30.11.2025 Ph-II Part-G1: 31.12.2025 & NR-WR Corridor: Charged on 27.06.2024	Start date of Connectivity under GNA: 31.01.2025 (final) Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2025	Grantee informed that 100% land acquired.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				220 kV Common Bay at Bikaner-II PS by M/s Sprng Nirjara DTL: 13.09.2024 Generation Pooling Station: 13.09.2024	Bikaner-II PS by M/s Sprng Nirjara DTL: 13.09.2024 Generation Pooling Station: 13.09.2024			
126	Bikaner-II	Juniper Nirjara Energy Private Ltd (Sprng Nirjara Energy Private Limited) 1200003623 L&F	50	Generation: 50 MW: 23.03.2025 (Commissioned) Dedicated system: Sprng Nirjara Energy Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower Sharing same DTL & bay with M/s Juniper Green Cosmic (App. No. 0412100008) & 100 MW to Surya Manthan (App. No. 0212100005) 220 kV Bay at Bikaner-II PS by the applicant DTL: 13.09.2024 (Completed) Generation Pooling Station: 13.09.2024 (Completed)	Generation: 50 MW: 23.03.2025 (Commissioned) Dedicated system: Sprng Nirjara Energy Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower Sharing same DTL & bay with M/s Juniper Green Cosmic (App. No. 0412100008) & 100 MW to Surya Manthan (App. No. 0212100005) 220 kV Bay at Bikaner-II PS by the applicant DTL: 13.09.2024 (Completed) Generation Pooling Station: 13.09.2024 (Completed)	Connectivity System under GNA: Bay No. 216 Augmentation of 1x500MVA (5th) 400/220 kV ICT at Bikaner –II PS Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - 30.08.2025 (Charged) Augmentation of 2x1500 MVA (3rd & 4th) 765/400 kV ICTs at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s Rajasthan REZ Phase-IV (Part-1) Exp.- 31.08.2026	Start date of Connectivity under GNA: 27.12.2025 (Final). Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.08.2026	100% land has been acquired. Con4 submitted.
127	Bikaner-II	Juna Renewable Energy Private Limited 1200003233	290	Generation: 167.5 MW MW: 13-June-2025 122.5 MW MW: 20-	Generation: 167.5 MW: 13.06.2025 (Commissioned)	Connectivity System under GNA: 1 no. 220 kV bay at Bikaner-II PS; awarded to PBTSL Bay No. 202	Start date of Connectivity under GNA: 31.12.2024 (Final)	Land acquisition completed.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		L&FC		June-2025 (Commissioned) Dedicated system: Juna Renewable Energy Pvt Ltd. Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 30.09.2024 (Completed) Generation Pooling Station: 31.01.2024 (Completed)	122.5 MW: 20.06.2025 (Commissioned) Dedicated system: Juna Renewable Energy Pvt Ltd. Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 30.09.2024 (Completed) Generation Pooling Station: 31.01.2024 (Completed)	charged on 02.09.24 · Augmentation of 2x500MVA (3rd & 4th) 400/220 kV ICTs at Bikaner –II PS · Augmentation of 1x1500 MVA (4th), 765/400kV ICT at Bikaner (PG) - 30.08.2025 (Charged) · Rajasthan (8.1 GW) under phase-II- Part G: 30.11.2025 Ph-II Part-G1: 31.12.2025 Bhinmal – Zerda Line charged on 27th Jun 24	Connectivity likely to be operationalized on 31.12.2025	Connectivity agreement signed (Cat - 1 transition signed. Final Technical data submitted which is currently being reviewed by CTUIL & Grid India. Main transformer: 01/02 received and Installed at site.
128	Bikaner-II	Juna Renewable Energy Pvt. Ltd 1200003389 L&FC	45 MW (Enhancement to 290 MW plant)	Generation: 45 MW MW: 20-June-2025 (Commissioned) Dedicated system: Juna Renewable Energy Pvt Ltd. Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 30.09.2024 (Completed) Generation Pooling Station: 31.01.2024 (Completed)	Generation: 45 MW: 20.06.2025 (Commissioned) Dedicated system: Juna Renewable Energy Pvt Ltd. Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 30.09.2024 (Completed) Generation Pooling Station: 31.01.2024 (Completed)	Connectivity System under GNA: 1 no. 220 kV bay at Bikaner-II PS; awarded to PBTS Bay No. 202 charged on 02.09.24 · Augmentation of 1x500MVA (4th) 400/220 kV ICTs at Bikaner –II PS · Augmentation of 1x1500 MVA (4th), 765/400kV ICT at Bikaner (PG) – 30.08.2025 (Charged) · Rajasthan (8.1 GW) under phase-II- Part G: 30.11.2025 Ph-II Part-G1: 31.12.2025 · Bhinmal – Zerda Line - charged on 27th Jun 24.	Start date of Connectivity under GNA: 31.12.2024 (Final) Connectivity likely to be operationalized on i.e. 31.12.2025	
129	Bikaner-II	Khidrat Renewable Energy Private Limited 1200003390	300	Generation: 250 MW: 26 June 2025 (COD) 50 MW: 30 June 2025 (COD)	Generation: 250 MW: 26.06.2025 (COD) 50 MW: 30.06.2025	Connectivity System under GNA: 220 kV bay at Bikaner-II PS: awarded to PBTS Bay No. 207 Charged on 01.01.2024	Start date of Connectivity under GNA: 27.12.2025 (final)	Bilateral charges will be applicable as per the CERC regulations

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		L&FC		Dedicated system: Khidrat Renewable Energy Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 28 Feb 2025 (Completed) Generation Pooling Station: 28 Feb 2025 (Completed)	(COD) Dedicated system: Khidrat Renewable Energy Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 28.02.2025 (Completed) Generation Pooling Station: 28.02.2025 (Completed)	· Rajasthan REZ Phase-IV (Part-1) (Bikaner Complex: 7.7GW)- Exp- 31.08.2026 · Bhinmal – Zerda Line charged on 27th Jun 24	Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 31.08.2026	Land acquired - 100%;
130	Bikaner-II	TP Saurya Limited 1200003582 L&A	300	Generation: 200 MW: 31.03.2024 (COD) 100 MW: 30.06.2024 (Commissioned) Dedicated system: TP Saurya Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 31.03.2024 Generation Pooling Station: 29.02.2024	Generation: 200 MW: 31.03.2024 (COD) 100 MW: 31.03.2024 Charged Dedicated system: TP Saurya Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 31.03.2024 Generation Pooling Station: 29.02.2024	Connectivity System under GNA: 220 kV bay at Bikaner-II PS Bay No. 208 charged on 14.03.2024 · Augmentation of 1x500MVA (5th) 400/220 kV ICT at Bikaner –II PS · Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG)- 30.08.2025 (Charged) · Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) - 31.12.2025 Rajasthan REZ Phase-IV (Part-1) Exp.-31.08.2026 Bhinmal – Zerda charged on 27th June '24.	Start date of Connectivity under GNA: 27.12.2025 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.08.2026	Land acquisition done. Transmission charges will be applicable as per the CERC regulations 100 MW: 31.03.2024 COD awaited by SECI as informed by Grantee
131	Bikaner-II	Serentica Renewables India Pvt. Ltd. 412100014 (180MW out of 300MW:	180	Generation: 388 MW (Commissioned) 12 MW: Sep'25	Generation: 388 MW (Commissioned) 12 MW: 31.10.2025	Connectivity System under GNA: Bay No. 218 Status: Charged · Augmentation of 1x500MVA (3rd) 400/220 kV ICTs at Bikaner –II PS-	Start date of Connectivity under GNA: 08.12.2024 (Final) Connectivity likely	Transmission Charges will be applicable for the bays as per CERC regulations

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		1200003838) “L&FC”		Dedicated system: Serentica Renewables India Pvt. Ltd Power Project – Bikaner-II PS 220 kV S/c line on D/c tower Sharing with 1200003628-100 MW, 1200003838 -120 MW & 412100014-180 MW 220 kV Bay at Bikaner-II PS by the applicant DTL: 31.03.2024 (Completed) Generation Pooling Station: (Completed)	Dedicated system: Serentica Renewables India Pvt. Ltd Power Project – Bikaner-II PS 220 kV S/c line on D/c tower Sharing with 1200003628-100 MW, 1200003838 -120 MW & 412100014-180 MW 220 kV Bay at Bikaner-II PS by the applicant DTL: 31.03.2024 (Completed) Generation Pooling Station: (Completed)	07.12.2024 · Rajasthan (8.1 GW) under phase-II- Part G Expected- 30.11.2025 Ph-II Part-G1: 31.12.2025 · Bhinmal – Zerda Charged on 27th Jun’24.	to be operationalized upon commissioning of required Transmission system, i.e. 31.12.2025	
132	Bikaner-II	Serentica Renewables India Pvt. Ltd. (erstwhile Sterlite Power Technologies Private Limited) 1200003628 L&FC	100			Connectivity System under GNA: Bay No. 218 Status: charged Augmentation of 2x500MVA (5th & 6th) 400/220 kV ICT at Bikaner –II PS Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - Dec’2024 Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s Augmentation of 3rd ICT 500MVA 400/220kV at Kotputli- 31.12.2025 Rajasthan REZ Phase-IV (Part-1) Exp.- 31.08.2026 Bhinmal – Zerda Charged on 27th Jun’24	Start date of Connectivity under GNA: 27.12.2025 (Final). Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.08.2026	Transmission Charges will be applicable for the bays as per CERC regulations
133	Bikaner-II	Serentica Renewables India Pvt. Ltd. 1200003838 (120 MW out of 300 MW) “L&FC”	120			Connectivity System under GNA: Bay No. 218 Status: Charged Augmentation of 1x500MVA (7th) 400/220 kV ICTs at Bikaner –II PS Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) : 30.08.2025 (Charged) Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III	Start date of Connectivity under GNA: 27.12.2025 (final) Connectivity likely to be operationalized upon commissioning of required	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
						Pooling Station Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s Rajasthan REZ Phase-IV (Part-1) Exp.- 31.08.2026 Bhinmal – Zerda Charged on 27th Jun'24	transmission system i.e. 31.08.2026	
134	Bikaner-II	Prerak Greentech Private Limited 412100025 (226 MW out of 340 MW: 1200003775) L&FC	226	Generation: 110 MW: 03.03.2024 (COD) 60 MW: 06.03.2024 (COD) 24.4 MW: 15.03.2024 (COD) 50 MMW : 01.06.2024 (COD) 100 MW: 07.06.2024 (COD) 55.6 MW: 01.11.2024 (COD) Dedicated system: Prerak Greentech Private Limited Project – Bikaner-II PS 220 kV S/c line on D/c tower (220 kV line to be clubbed with Application No. 1200003839) DTL: 30.11.2023	Generation: 110 MW: 03.03.2024 (COD) 60 MW: 06.03.2024 (COD) 24.4 MW: 15.03.2024 (COD) 50MW : 01.06.2024 (COD) 100 MW: 07.06.2024 (COD) 55.6 MW: 01.11.2024 (COD) Dedicated system: Prerak Greentech Private Limited Project – Bikaner-II PS 220 kV S/c line on D/c tower (220 kV line to be clubbed with Application No. 1200003839) DTL: 30.11.2023	Connectivity System under GNA: 220 kV Common Bay (For application Nos. 1200003770 & 1200003839) at Bikaner-II PS Bay No. 213: DOCO: 22.10.2024 · Rajasthan (8.1 GW) under phase-II- Part G Exp.- 30.11.2025 Ph-II Part-G1: 31.12.2025 · By passing of Bhinmal- Zerda Line charged on 27th Jun 2024	Start date of Connectivity under GNA: 08.12.2024 (Final) Connectivity likely to be operationalized on 31.12.2025	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station:	Generation Pooling Station:			
135	Bikaner-II	Prerak Greentech Private Limited 1200003770 (114 MW out of 340 MW: 1200003775) L&FC	114	Generation: 110 MW: 03.03.2024 (COD) 60 MW: 06.03.2024 (COD) 24.4 MW: 15.03.2024 (COD) 50 MMW : 01.06.2024 (COD) 100 MW: 07.06.2024 (COD) 55.6 MW: 01.11.2024 (COD) Dedicated system: Prerak Greentech Private Limited Project – Bikaner-II PS 220 kV S/c line on D/c tower (220 kV line to be clubbed with Application No. 1200003839) DTL: 30.11.2023 Generation Pooling Station:	Generation: 110 MW: 03.03.2024 (COD) 60 MW: 06.03.2024 (COD) 24.4 MW: 15.03.2024 (COD) 50MW : 01.06.2024 (COD) 100 MW: 07.06.2024 (COD) 55.6 MW: 01.11.2024 (COD) Dedicated system: Prerak Greentech Private Limited Project – Bikaner-II PS 220 kV S/c line on D/c tower (220 kV line to be clubbed with Application No. 1200003839) DTL: 30.11.2023 Generation Pooling Station:	Connectivity System under GNA: 220 kV Common Bay (For application Nos. 1200003770 & 1200003839) at Bikaner-II PS Bay No. 213: DOCO: 22.10.2024 Rajasthan REZ Phase-IV (Part-1) Exp.- 31.08.2026	Start date of Connectivity under GNA: 27.12.2025 (final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 31.08.2026	.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
136	Bikaner-II	Prerak Greentech Private limited 1200003839 "L&FC"	60 MW (Enhancement to 340 MW)	Generation: 110 MW: 03.03.2024 (COD) 60 MW: 06.03.2024 (COD) 24.4 MW: 15.03.2024 (COD) 50 MMW : 01.06.2024 (COD) 100 MW: 07.06.2024 (COD) 55.6 MW: 01.11.2024 (COD) Dedicated system: Prerak Greentech Private Limited Project – Bikaner-II PS 220 kV S/c line on D/c tower (220 kV line to be clubbed with Application No. 1200003839) DTL: 30.11.2023 Generation Pooling Station:	Generation: 110 MW: 03.03.2024 (COD) 60 MW: 06.03.2024 (COD) 24.4 MW: 15.03.2024 (COD) 50MW : 01.06.2024 (COD) 100 MW: 07.06.2024 (COD) 55.6 MW: 01.11.2024 (COD) Dedicated system: Prerak Greentech Private Limited Project – Bikaner-II PS 220 kV S/c line on D/c tower (220 kV line to be clubbed with Application No. 1200003839) DTL: 30.11.2023 Generation Pooling Station:	Connectivity System under GNA: 220 kV Common Bay (For application Nos. 1200003770 & 1200003839) at Bikaner-II PS Bay No. 213: DOCO: 22.10.2024 2 Nos. of 220 kV Bays at Bikaner-II PS · Rajasthan REZ Phase-IV (Part-1) Exp.- 31.08.2026 By passing Bhinmal – Zerda Line- Charged on by 27th Jun'24	Start date of Connectivity under GNA: 27.12.2025 (final) Connectivity likely to be operationalized upon commissioning of required Transmission system, i.e. 31.08.2026	
137	Bikaner-II	ALF Solar Amarsar Private limited	400	Generation: 450 MW: 27.12.2025 Dedicated system:	Generation: 400 MW: 27.12.2025	Connectivity System under GNA: 2 Nos. of 220 kV Bays at Bikaner-II PS Common with 1200003785, 1200003831& 0312100008	Start date of Connectivity under GNA: 27.12.2025 (Final)	Section 68 received.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		1200003785 “L&FC”		ALF Solar Amarsar Private Limited Solar Power Project – Bikaner-II PS 220 kV D/c line (220 kV line to be clubbed with Application No. 1200003785, 1200003831, 0312100008 of M/s ALF for 400 MW) DTL: 30-11-2025 Generation Pooling Station: 30-11-2025	Dedicated system: ALF Solar Amarsar Private Limited Solar Power Project – Bikaner-II PS 220 kV D/c line (220 kV line to be clubbed with Application No. 1200003785, 1200003831, 0312100008 of M/s ALF for 400 MW) DTL: 30-11-2025 Generation Pooling Station: 30-11-2025	Expected - 31.03.2026 · Rajasthan REZ Phase-IV (Part-1) Exp.- 31.08.2026 By passing Bhinmal – Zerda Line- Charged on 27th Jun’24	Connectivity likely to be operationalized upon commissioning of required transmission system, i.e. 31.08.2026	
138	Bikaner-II	ALF Solar Amarsar Private limited 1200003831 “L&FC” (sharing)	150	Generation: 150 MW: 27.12.2025 Dedicated system: ALF Solar Amarsar Private Limited Solar Power Project – Bikaner-II PS 220 kV D/c line (220 kV line to be clubbed with Application No. 1200003785, 1200003831, 0312100008 of M/s ALF for 400 MW) DTL: 30.11.2025 Generation Pooling Station: 30.11.2025	Generation: 150 MW: 27.12.2025 Dedicated system: ALF Solar Amarsar Private Limited Solar Power Project – Bikaner-II PS 220 kV D/c line (220 kV line to be clubbed with Application No. 1200003785, 1200003831, 0312100008 of M/s ALF for 400 MW) DTL: 30.11.2025 Generation Pooling Station: 30.11.2025	Connectivity System under GNA: 2 Nos. of 220 kV Bays at Bikaner-II PS Common with 1200003785, 1200003831& 0312100008 Expected - 31.03.2026 · Rajasthan REZ Phase-IV (Part-1) Exp.- 31.08.2026 · By passing Bhinmal – Zerda Line- Charged on by 27th Jun’24	Start date of Connectivity under GNA: 27.12.2025 (final) Connectivity likely to be operationalized upon commissioning of required transmission system, i.e. 31.08.2026	Section 68 received.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
139	Bikaner-II	ALF Solar Amarsar private limited 0312100008 “L&FC” (sharing)	50	Generation: 50 MW: 27.12.2025 Dedicated system: ALF Solar Amarsar Private Limited Solar Power Project – Bikaner-II PS 220 kV D/c line (220 kV line to be clubbed with Application No. 1200003785, 1200003831, 0312100008 of M/s ALF for 400 MW) DTL: 30.11.2025 Generation Pooling Station: 30.11.2025	Generation: 50 MW: 31.08.2026 Dedicated system: ALF Solar Amarsar Private Limited Solar Power Project – Bikaner-II PS 220 kV D/c line (220 kV line to be clubbed with Application No. 1200003785, 1200003831, 0312100008 of M/s ALF for 400 MW) DTL: 30.11.2025 Generation Pooling Station: 30.11.2025	Connectivity System under GNA: 2 Nos. of 220 kV Bays at Bikaner-II PS Common with 1200003785 1200003831 0312100008 Expected - 31.03.2026 · Rajasthan REZ Phase-IV (Part-1 & 2) REZ Phase-IV Part-1: Exp.- 31.08.2026 Phase-IV Part 2: Exp.- 30.06.2027 By passing Bhinmal – Zerda Line- Charged on 27th Jun’24	Start date of Connectivity under GNA: 28.02.2026 (Interim) Connectivity likely to be operationalized upon commissioning of required transmission system i.e. 30.06.2027	Section 68 received.
140	Bikaner-II	Litsolaire Energy private Limited 1200003893 “L&FC”	100	Generation: 100 MW: 31.03.2026 Dedicated system: sharing of dedicated transmission system of M/s ReNew Dinkar Urja Private Limited (Appl. No. 1200003380-200 MW) – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 15.01.2026	Generation: 100 MW: 31.03.2026 Dedicated system: sharing of dedicated transmission system of M/s ReNew Dinkar Urja Private Limited (Appl. No. 1200003380-200 MW) – Bikaner-II PS 220 kV S/c line on D/c tower DTL: 15.01.2026 Generation Pooling Station: 15.02.2026	Connectivity System under GNA: 220 kV Common Bay (For application Nos. 1200003380 (200 MW)) at Bikaner-II PS Charged on 25.01.2024 · Rajasthan REZ Phase-IV (Part-1) Exp.- 31.08.2026 By passing Bhinmal – Zerda Line- charged on by 27th Jun’24	Start date of Connectivity under GNA: 27.12.2025 (final) Connectivity likely to be operationalized upon commissioning of required transmission system, i.e. 31.08.2026	Not attended Connectivity agreement (Cat-I) signed on 27-05-2024. Transmission Charges will be applicable for the bays as per CERC regulations. Received LOA from SECI on 23-04-2024. 90% Land acquired

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station: 15.02.2026				
141	Bikaner-II	Sourya Manthan Renewable Energy Private Limited 0212100005 “L&FC”	100	Generation: 100 MW: 22 Aug 2026 Dedicated system: Sharing of DTL of M/s Sprng Nirjara Energy 1200003623-50 MW & M/s Juniper 1200003740-100 MW by M/s Sourya Manthan – Bikaner-II PS 220 kV S/c line on D/c tower 220kV common Bay(s) 2Nos for above shall be implemented by M/s Sprng Nirjara. DTL: 31 July 2026 Generation Pooling Station: 31 July 2026	Generation: 100 MW: 22.08.2026 Dedicated system: Sharing of DTL of M/s Sprng Nirjara Energy 1200003623-50 MW & M/s Juniper 1200003740-100 MW by M/s Sourya Manthan – Bikaner-II PS 220 kV S/c line on D/c tower 220kV common Bay(s) 2Nos for above shall be implemented by M/s Sprng Nirjara. DTL: 31.07.2026 Generation Pooling Station: 31.07.2026	Connectivity System: 220 kV Common Bay (For application Nos. 1200003380 (200 MW)) at Bikaner-II PS Charged on 25.01.24 Rajasthan Phase-IV part-1 Exp: 31.08.2026 Phase-IV part 2: Exp.- 30.06.2027	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	Land status for Generation Park: 337/500 acres acquired.
142	Bikaner-II	Soltown Infra Private limited 1200003889 “L&A” Basis	200	Generation: 200 MW: 30.12.2025 Dedicated system: 1. Common Pooling Station of Soltown Infra Private Limited (1200003889-200 MW & 0212100008-125 MW) RE Power Parks – Bikaner-II PS 220 kV S/c line on D/c tower (suitable to carry minimum 325 MW at	Generation: 200 MW: 30.12.2025 Dedicated system: 1. Common Pooling Station of Soltown Infra Private Limited (1200003889-200 MW & 0212100008-125 MW) RE Power Parks – Bikaner-II PS 220 kV S/c line on D/c tower (suitable to carry minimum 325 MW at	Connectivity System under GNA: · Augmentation of 1x500MVA (8th) 400/220 kV ICT at Bikaner –II PS · Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) : 30.08.2025 (Charged) · ISTS is being developed under Rajasthan SEZ phase-IV (part 1) Expected by 31.08.2026	Start date of Connectivity under GNA: 31.12.25 (Final). Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.08.2026	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				nominal voltage) 1 no. 220kV Bay (No. 230) DTL: 31.08.2025 Generation Pooling Station: 30.12.2025	nominal voltage) 1 no. 220kV Bay (No. 230) DTL: 31.08.2025 Generation Pooling Station: 30.12.2025			
143	Bikaner-II	Soltown Infra Private limited 0212100007 “L&A”	350	Generation: 350 MW: 31.12.2025 Dedicated system: Soltown Infra Private Limited RE Power Park – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage) 01 no. 220kV Bay (No. 231) DTL: 31.08.2025 Generation Pooling Station: 30.09.2025	Generation: 350 MW: 31.12.2025 Dedicated system: Soltown Infra Private Limited RE Power Park – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage) 01 no. 220kV Bay (No. 231) DTL: 31.08.2025 Generation Pooling Station: 30.09.2025	Connectivity System: · Augmentation of 1x500MVA (9th) 400/220 kV ICT at Bikaner –II PS · Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) : 38.08.2025 (Charged) · ISTS is being developed under Rajasthan SEZ phase-IV (part 1) Additional system: Phase-IV Part-2 (Part-D Part-C or H1) Expected by 31.12.2026	Start date of Connectivity under GNA: 31.12.25 (Final). Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	
144	Bikaner-II	Soltown Infra Private limited 0212100008 “L&A”	125	Generation: 125 MW: 30.06.2026 Dedicated system: Common Pooling Station of Soltown Infra Private Limited (1200003889-200 MW	Generation: 125 MW: 30.06.2026 Dedicated system: Common Pooling Station of Soltown Infra Private Limited (1200003889-200 MW & 0212100008-	Connectivity System under GNA: · Augmentation of 1x500MVA (9th) 400/220 kV ICT at Bikaner –II PS · Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) · ISTS is being developed under Rajasthan SEZ phase-IV (part 1)	Start date of Connectivity under GNA: 22.08.26 (Final). Connectivity likely to be operationalized upon commissioning of	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				& 0212100008-125 MW) RE Power Parks – Bikaner-II PS 220 kV S/c line on D/c tower (suitable to carry minimum 325 MW at nominal voltage) 220kV Bay (No. 230) DTL: 31.08.2025 Generation Pooling Station: 30.12.2025	125 MW) RE Power Parks – Bikaner-II PS 220 kV S/c line on D/c tower (suitable to carry minimum 325 MW at nominal voltage) 220kV Bay (No. 230) DTL: 31.08.2025 Generation Pooling Station: 30.12.2025	Additional system: Phase-IV Part-2 (Part-D, Part-C or H1) Expected by 31.12.2026	required Transmission system i.e. 31.12.2026	
145	Bikaner-III	TP Saurya Limited 0212100025 “L&A”	300	Generation: 300 MW: 31.03.2026 Dedicated system: TP Saurya Limited Solar Power Project — Bikaner-III PS 220 kV S/c line on D/c tower# DTL: 31.03.2026 Generation Pooling Station: 31.03.2026	Generation: 300 MW: 31.03.2026 Dedicated system: TP Saurya Limited Solar Power Project — Bikaner-III PS 220 kV S/c line on D/c tower# DTL:28.02.2026 Generation Pooling Station:	Connectivity System: Bay no. 201 Rajasthan Phase-IV (part-1)-Part-A : 30.06.2026 Rajasthan Phase-IV (part-1)-Part-C : 30.06.2026 Rajasthan Phase-IV (part-1)-Part-D : Exp.- 30.06.2026 Phase-IV part 2 – Part D – 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	not attended 900 Acre land acquired.
146	Bikaner-III	Proteus Energy Private Limited 0212100042	217	Generation: 217 MW: 22.08.2026 Dedicated system: Proteus Energy Private Limited Renewable Power park – Bikaner-III PS 220 KV S/c line on D/C tower	Generation: 217 MW: 22.08.2026 Dedicated system: Proteus Energy Private Limited Renewable Power park – Bikaner-III PS 220 KV S/c line on D/C tower	Connectivity System under GNA: 220kV Bay at Bikaner-III PS. Bay No- 203 · Augmentation of 2x500 MVA (1st & 2nd) 400/220 kV ICT at Bikaner-III (PS). · Augmentation of 1x1500 MVA (4th) 765/400 kV ICT at Bikaner (PG).: 30.08.2025 (Charged)	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required	not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				DTL: Generation Pooling Station:	DTL: Generation Pooling Station:	· Augmentation of 2x1500 MVA (3rd & 4th) 765/400 kV ICT at Bikaner-III (PS). · Augmentation of 2x1500 MVA (3rd & 4th) 765/400 kV ICT at Neemrana-II (PS) · Augmentation of 1x500 MVA (3rd) 400/220 kV ICT at Kotputli (PG): 31.12.2025 Rajasthan Phase-IV (part-1) (Bikaner Complex): Part-A: 30.06.2026 Rajasthan Phase-IV (part-1) (Bikaner Complex): Part-B: 31.08.2026 Rajasthan Phase-IV (part-1) (Bikaner Complex): Part- D: 30.06.2026 Additional: , Rajasthan Phase-IV (Part 2) (Jaisalmer/Barmer complex): Phase-IV (Part 2 – Part D – 22.08.2026, Phase-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Transmission system i.e. 31.12.2026	
147	Bikaner-III	ACME Cleantech Solutions Private Ltd 2200000008	300	Generation: 300 MW: 22-09-2026 Dedicated system: ACME Cleantech Solutions Private Limited Solar Power Projecct – Bikaner-III PS 220 KV S/c line on D/C tower DTL: 31-07-2026 Generation Pooling Station: 31-07-2026	Generation: 300 MW: 22.08.2026 Dedicated system: ACME Cleantech Solutions Private Limited Solar Power Projecct – Bikaner-III PS 220 KV S/c line on D/C tower DTL: 31.07.2026 Generation Pooling Station: 31.07.2026	Connectivity System under GNA: 220kV Bay at Bikaner-III PS. Bay No- 205 · Augmentation of 2x500 MVA (1st & 2nd) 400/220 kV ICT at Bikaner-III (PS). · Augmentation of 1x1500 MVA (4th) 765/400 kV ICT at Bikaner (PG):30.08.2025 (Charged) · Augmentation of 2x1500 MVA (3rd & 4th) 765/400 kV ICT at Bikaner-III (PS). · Augmentation of 2x1500 MVA (3rd & 4th) 765/400 kV ICT at Neemrana-II (PS) · Augmentation of 1x500 MVA (3rd) 400/220 kV ICT at Kotputli (PG): 31.12.2025	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 22.08.2026	Land acquisition in progress

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
						Rajasthan Phase-IV (part-1) (Bikaner Complex): Part-A: 30.06.2026		
148	Bikaner-III	Juniper Green Cosmic Private Limited 2200000073	150	Generation: 150 MW: 30-06-2026 Dedicated system: Juniper Green Cosmic Private Limited Solar Power Project – Bikaner-III PS 220 KV S/c line on D/C tower DTL: 31-03-2026 Generation Pooling Station: 31-03-2026	Generation: 150 MW: 22-08-2026 Dedicated system: Juniper Green Cosmic Private Limited Solar Power Project – Bikaner-III PS 220 KV S/c line on D/C tower DTL: 31.03.2026 Generation Pooling Station: 31.03.2026	Connectivity System under GNA: 220kV Bay at Bikaner-III PS. Bay No- 214 Augmentation of 1x500 MVA(3rd) 400/220 kV ICT at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (5th & 6th) 765/400 kV ICTs at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s Rajasthan Phase-IV (part-1) (Bikaner Complex) : Part-E: 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Rajasthan Phase-IV (part-1) (Bikaner Complex) : Part C : 30.06.2026 Ph-IV (part-1) part-D: 30.06.2026 Rajasthan Phase-IV (part-1) (Bikaner Complex) : Part E: 31.12.2025 Transmission System strenthning to facilitate evacuation of power from Bhadla/Bikaner complex: 31.08.2026 Additional: Rajasthan Phase-IV (Part 2) (Jaisalmer/Barmer complex): Phase-IV part 2 – Part D : 22.08.2026	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.12.2026	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
						Phase-IV part 2 – Part C: 31..12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027		
149	Bikaner-III	Sunsure Solarpark RJ One Private Limited 2200000165	50	Generation: 50 MW: 31.03.2026 Dedicated system: (i) Common pooling station for Sunsure Solarpark RJ One Private Limited Solar Projects (App. No. 2200000172(50 MW), 2200000165(50 MW),2200000164(50 MW) & 2200000227(50 MW))–Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage)- Under Applicant Scope (ii) Connectivity of 150 MW to M/s Saimaa Solar Pvt. Ltd. Is granted in sharing with M/s Sunsure Solarpark RJ One Energy Pvt. Ltd. (App. No. 220000172) through the same bay & DTL DTL: 30.01.2026 Generation Pooling Station: 30.01.2026	Generation: 50 MW: 31.03.2026 Dedicated system: (i) Common pooling station for Sunsure Solarpark RJ One Private Limited Solar Projects (App. No. 2200000172(50 MW), 2200000165(50 MW),2200000164(50 MW) & 2200000227(50 MW))–Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage)- Under Applicant Scope (ii) Connectivity of 150 MW to M/s Saimaa Solar Pvt. Ltd. Is granted in sharing with M/s Sunsure Solarpark RJ One Energy Pvt. Ltd. (App. No. 220000172) through the same bay & DTL DTL: 30.01.2026 Generation Pooling Station: 30.01.2026	Connectivity System under GNA: 220kV Bay at Bikaner-III PS. Bay No- 207 (in sharing with Saimaa Solar) · Augmentation of 2x500 MVA (1st & 2nd) 400/220 kV ICT at Bikaner-III (PS). · Augmentation of 1x1500 MVA (4th) 765/400 kV ICT at Bikaner (PG). 30.08.2025 (Charged) · Augmentation of 2x1500 MVA (3rd & 4th) 765/400 kV ICT at Bikaner-III (PS). · Augmentation of 2x1500 MVA (3rd & 4th) 765/400 kV ICT at Neemrana-II (PS) · Augmentation of 1x500 MVA (3rd) 400/220 kV ICT at Kotputli (PG): 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-D: 30.06.2026 Additional: Phase-IV part 2 – Part D – 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.12.2026	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
150	Bikaner-III	Sunbreeze Renewables Nine Private Limited 2200000163	1000	Generation: 1000 MW: Dedicated system: SunbreezeRenewables Nine Pvt. Ltd. RE Power Park PSS2- Bikaner III PS 400kV D/C line (suitable to carry minimum 900 MW per circuit at nominal voltage) * Internal Interconnection: i. Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park PSS1 – Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park PSS2 400kV S/c line on D/C tower# ii. Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park RSS2 – Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park PSS2 400kV S/c line on D/C tower# DTL: Generation Pooling Station:	Generation: 500 MW: 15.03.2026 500 MW: 31.03.2026 Dedicated system: SunbreezeRenewables Nine Pvt. Ltd. RE Power Park PSS2- Bikaner III PS 400kV D/C line (suitable to carry minimum 900 MW per circuit at nominal voltage) * Internal Interconnection: i. Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park PSS1 – Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park PSS2 400kV S/c line on D/C tower# ii. Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park RSS2 – Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park PSS2 400kV S/c line on D/C tower# DTL: 30.09.2025 Generation Pooling Station: 31.03.2026	Connectivity System under GNA: 400kV Bay at Bikaner-III PS. Main Bay – 449 , Tie Bay – 448: 31.08.2026 Main Bay – 452 , Tie Bay – 451: 31.08.2026 Augmentation of 3x1500 MVA (4th, 5th & 6th) 765/400 kV ICTs at Bikaner-III PS Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s Transmission system strengthening to facilitate evacuation of power from Bhadla/Bikaner complex : 31.08.2025 Ph-IV (part-1) part-E: 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-C: 30.06.2026 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.12.2026	2200000111 connectivity to be added
151	Bikaner-III	Sunbreeze Renewables Nine Private	400		Generation: 400 MW: 28.02.2026 Dedicated system:	Connectivity System under GNA: 400kV Bay at Bikaner-III PS. Main Bay – 449 , Tie Bay – 448:	Start date of Connectivity under GNA: 22.08.2026 (Final)	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		Limited 2200000111			SunbreezeRenewables Nine Pvt. Ltd. RE Power Park PSS2- Bikaner III PS 400kV D/C line Internal Interconnection: i. Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park PSS1 – Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park PSS2 400kV S/c line on D/C tower# ii. Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park RSS2 – Sunbreeze Renewable Nine Pvt. Ltd. RE Power Park PSS2 400kV S/c line on D/C tower# DTL:30.09.2025 Generation Pooling Station: 30.11.2025	31.08.2026 Main Bay – 452 , Tie Bay – 451: 31.08.2026 Augmentation of 3x1500 MVA (4th & 5th) 765/400 kV ICTs at Bikaner-III PS Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s Ph-IV (part-1) part-E: 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-C: 30.06.2026 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.12.2026	
152	Bikaner-III	Saimaa Solar Private Limited 2200000167	150	Generation: 150 MW: 22.08.2026 Dedicated system: (i) Through sharing of dedicated transmission system of M/s Sunsure Solarpark RJ One Private Limited.(200 MW (App No. 2200000172:50MW , App No. 2200000165:50 MW ,	Generation: 150 MW: 22.08.2026 Dedicated system: (i) Through sharing of dedicated transmission system of M/s Sunsure Solarpark RJ One Private Limited.(200 MW (App No. 2200000172:50MW , App No. 2200000165:50 MW , App No. 2200000164:50MW &	Connectivity System under GNA: 220 kV Bay at Bikaner-III PS. Bay no 207 Augmentation of 2x500 MVA (3rd & 4th) 400/220 kV ICT at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (5th & 6th) 765/400 kV ICTs at Bikaner-III Pooling Station Transmission system strengthening to	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.12.2026	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				App No. 2200000164:50MW & App No. 2200000227: 50 MW)) – Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage) (ii) Infrastructure required for sharing dedicated transmission system – under the scope of M/s Saimaa Solar Private Limited. DTL: 31.01.2026 Generation Pooling Station: 31.01.2026	App No. 2200000227: 50 MW)) – Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage) (ii) Infrastructure required for sharing dedicated transmission system – under the scope of M/s Saimaa Solar Private Limited. DTL: 31.01.2026 Generation Pooling Station: 31.01.2026	facilitate evacuation of power from Bhadla/Bikaner complex : 31.08.2025 Rajasthan Phase-IV (part-1) (Bikaner Complex) : Part-E: 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-C: 30.06.2026 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027		
153	Bikaner-III	Sunsure Solarpark RJ One Private Limited 2200000164	50	Generation: MW: 22.08.2026 Dedicated system: (i) Common pooling station for Sunsure Solarpark RJ One Private Limited Solar Projects (App. No. 2200000172(50 MW), 2200000165(50 MW),2200000164(50 MW),2200000164(50 MW) & 2200000227(50 MW))–Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at	Generation: 50 MW: 22.08.2026 Dedicated system: (i) Common pooling station for Sunsure Solarpark RJ One Private Limited Solar Projects (App. No. 2200000172(50 MW), 2200000165(50 MW),2200000164(50 MW) & 2200000227(50 MW))–Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage)- Under Applicant Scope	Connectivity System under GNA: 220kV Bay at Bikaner-III PS. Bay No- 214 · Augmentation of 2x500 MVA (1st & 2nd) 400/220 kV ICT at Bikaner-III (PS). · Augmentation of 1x1500 MVA (4th) 765/400 kV ICT at Bikaner (PG).: 30.08.2025 (Charged) · Augmentation of 2x1500 MVA (3rd & 4th) 765/400 kV ICT at Bikaner-III (PS). · Augmentation of 2x1500 MVA (3rd & 4th) 765/400 kV ICT at Neemrana-II (PS) · Augmentation of 1x500 MVA (3rd) 400/220 kV ICT at Kotputli (PG): 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.12.2026	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				nominal voltage)- Under Applicant Scope (ii) Connectivity of 150 MW to M/s Saimaa Solar Pvt. Ltd. Is granted in sharing with M/s Sunsire Solarpark RJ One Energy Pvt. Ltd. (App. No. 220000172) through the same bay & DTL DTL: 31.01.2026 Generation Pooling Station: 31.01.2026	(ii) Connectivity of 150 MW to M/s Saimaa Solar Pvt. Ltd. Is granted in sharing with M/s Sunsire Solarpark RJ One Energy Pvt. Ltd. (App. No. 220000172) through the same bay & DTL DTL: 31.01.2026 Generation Pooling Station: 31.01.2026	Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-D: 30.06.2026 Additional: Rajasthan Phase-IV (Part 2) (Jaisalmer/Barmer complex): Phase-IV part 2 – Part D – 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027		
154	Bikaner-III	Sunsire Solarpark RJ One Private Limited 2200000172	50	Generation: 50 MW: 22.08.2026 Dedicated system: (i) Common pooling station for Sunsire Solarpark RJ One Private Limited Solar Projects (App. No. 2200000172(50 MW), 2200000165(50 MW),2200000164(50 MW) & 2200000227(50 MW))–Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage)- Under Applicant Scope (ii) Connectivity of 150 MW to M/s Saimaa	Generation: 50 MW: 22.08.2026 Dedicated system: (i) Common pooling station for Sunsire Solarpark RJ One Private Limited Solar Projects (App. No. 2200000172(50 MW), 2200000165(50 MW),2200000164(50 MW) & 2200000227(50 MW))–Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage)- Under Applicant Scope (ii) Connectivity of 150 MW to M/s Saimaa Solar Pvt. Ltd. Is granted in	Connectivity System under GNA: 220 kV Bay at Bikaner-III PS. Bay no 207 Augmentation of 2x500 MVA (3rd & 4th) 400/220 kV ICT at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (5th & 6th) 765/400 kV ICTs at Bikaner-III Pooling Station Transmission system strengthening to facilitate evacuation of power from Bhadla/Bikaner complex: 31.08.2025 Rajasthan Phase-IV (part-1) (Bikaner Complex) : Part-E: 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-C: 30.06.2026	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system ie. 31.12.2026	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Solar Pvt. Ltd. Is granted in sharing with M/s Sunsire Solarpark RJ One Energy Pvt. Ltd. (App. No. 220000172) through the same bay & DTL DTL: 31.01.2026 Generation Pooling Station: 31.01.2026	sharing with M/s Sunsire Solarpark RJ One Energy Pvt. Ltd. (App. No. 220000172) through the same bay & DTL DTL: 31.01.2026 Generation Pooling Station: 31.01.2026	Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027		
155	Bikaner-III	Sunsire Solarpark RJ One Private Limited 2200000227	50	Generation: 50 MW: 22.08.2026 Dedicated system: (i) Common pooling station for Sunsire Solarpark RJ One Private Limited Solar Projects (App. No. 2200000172(50 MW), 2200000165(50 MW), 2200000164(50 MW) & 2200000227(50 MW))–Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage)- Under Applicant Scope (ii) Connectivity of 150 MW to M/s Saimaa Solar Pvt. Ltd. Is granted in sharing with M/s Sunsire Solarpark RJ One Energy Pvt. Ltd.	Generation: 50 MW: 22.08.2026 Dedicated system: (i) Common pooling station for Sunsire Solarpark RJ One Private Limited Solar Projects (App. No. 2200000172(50 MW), 2200000165(50 MW), 2200000164(50 MW) & 2200000227(50 MW))–Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage)- Under Applicant Scope (ii) Connectivity of 150 MW to M/s Saimaa Solar Pvt. Ltd. Is granted in sharing with M/s Sunsire Solarpark RJ One Energy Pvt. Ltd. (App. No. 2200000172)	Connectivity System under GNA: 220 kV Bay at Bikaner-III PS. Bay no 207 Augmentation of 1x500 MVA (4th) 400/220 kV ICT at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (5th & 6th) 765/400 kV ICTs at Bikaner-III Pooling Station Transmission system strengthening to facilitate evacuation of power from Bhadla/Bikaner complex : 31.08.2025 Rajasthan Phase-IV (part-1) (Bikaner Complex) : Part-E: 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-C: 30.06.2026 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i. 31.12.2026	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				(App. No. 2200000172) through the same bay & DTL DTL: 31.01.2026 Generation Pooling Station: 31.01.2026	through the same bay & DTL DTL: 31.01.2026 Generation Pooling Station: 31.01.2026			
156	Bikaner-III	NTPC Renewable Energy Limited 2200000179	500	Generation: 500 MW: Dedicated system: NTPC Renewable Energy Limited Solar Power Project – Bikaner-III PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	Generation: 500 MW: Dedicated system: NTPC Renewable Energy Limited Solar Power Project – Bikaner-III PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) 220kV Bay no.- 226: 30.04.2026 Augmentation of 2x1500 MVA (5th & 6th)765/400 kV ICTs at Bikaner-III Pooling Station Augmentation of 2x500 MVA (3rd & 4th) 400/220 kV ICTs at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s Transmission system strengthening to facilitate evacuation of power from Bhadla/bikaner complex: 31.08.2025 · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1: 31.03.2027 Phase-IV (part 3) Part-A: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
						Phase-IV (part 3) Part-B: 31.03.2027 Ph-IV (part-1) part-A: 30.06.2026		
157	Bikaner-III	Deshraj Solar Energy Private Limited 2200000184	300	Generation: 150 MW: 15 Apr 2026 150 MW: 30 Apr 2026 Dedicated system: Deshraj Solar Energy Private Limited Solar Power Project – Bikaner-III PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 31.03.2026 Generation Pooling Station: 31 Mar 2026	Generation: 150 MW: 15.04.2026 150 MW: 30.04.2026 Dedicated system: Deshraj Solar Energy Private Limited Solar Power Project – Bikaner-III PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 31.03.2026 Generation Pooling Station: 31.03.2026	Connectivity System under GNA: 220 kV Common Bay at Fatehgarh-IV PS (Section-I) 220kV Bay no.- 226: 31.03.2026 Augmentation of 2x1500 MVA (5th & 6th)765/400 kV ICTs at Bikaner-III Pooling Station Augmentation of 2x500 MVA (4th & 5th) 400/220 kV ICTs at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s Transmission system strengthening to facilitate evacuation of power from Bhadla/bikaner complex: 31.08.2025 · Transmission system for evacuation of power from REZ in Rajasthan (5.5GW) under Phase-IV (part 2) Part A: 21.08.2026 Phase-IV (part 2) Part B: 31.12.2026 Phase-IV (part 2) Part C: 31.12.2026 Phase-IV (part 2) Part D: 22.08.2026 Phase-IV (part 2) Part E: 31.03.2027 Phase-IV (part 2) Part H1: 31.03.2027 Phase-IV (part 3) Part-A: 31.03.2027 Phase-IV (part 3) Part-B: 31.03.2027 Ph-IV (part-1) part-A: 30.06.2026	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
158	Bikaner-III	First Energy Private Limited 2200000221	100	Generation: 100 MW: 11.11.2026 Dedicated system: (i) Through sharing of dedicated transmission system of M/s Juniper Green Cosmic Pvt. Ltd.(App no. 2200000073)– Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) (ii) Infrastructure required for sharing shall be under the scope of M/s First Energy Pvt. Ltd. DTL: 31.03.2026 Generation Pooling Station: 31.03.2026	Generation: 100 MW: 11.11.2026 Dedicated system: (i) Through sharing of dedicated transmission system of M/s Juniper Green Cosmic Pvt. Ltd.(App no. 2200000073)– Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) (ii) Infrastructure required for sharing shall be under the scope of M/s First Energy Pvt. Ltd. DTL: 31.03.2026 Generation Pooling Station: 31.03.2026	Connectivity System under GNA: 220 kV Bay at Bikaner-III PS. Bay no 214 Connectivity System under GNA: - Augmentation of 2x1500 MVA (5th & 6th)765/400 kV ICTs at Bikaner-III Pooling Station Augmentation with 1x1500 MVA, 765/400 kV ICT at Bareilly (765/400kV) S/s (3rd) Augmentation of 2x500 MVA (5th) 400/220 kV ICTs at Bikaner-III Pooling Station Transmission system strengthening to facilitate evacuation of power from Bhadla/Bikaner complex : 31.08.2025 Ph-IV (part-1) part-E: 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-C: 30.06.2026 Ph-IV (part-1) part-D: 30.06.2026 Ph-IV (part-3) part-A: 31.03.2027 Ph-IV (part-3) part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
159	Bikaner-III	Sunsure Solarpark RJ	50	Generation:	Generation:	Connectivity System under GNA:	Start date of Connectivity	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		One Private Limited 2200000228		50 MW: 22.08.2026 Dedicated system: (i) Through sharing of dedicated transmission system of M/s Proteus Energy Pvt. Limited (App no.-0212100042)–Bikaner-III PS 220 kV S/c line (Suitable to carry minimum 300 MW at nominal voltage)(220 kV bay at Bikaner-III PS shall be common for Proteus(217 MW) & M/s Sunsure(50 MW)[App no.-2200000228]) (ii) Infrastructure required for sharing dedicated transmission system – Under the scope of M/s Sunsure Solarpark RJ One Private Limited DTL: 31.01.2026 Generation Pooling Station: 31.01.2026	50 MW: 22.08.2026 Dedicated system: (i) Through sharing of dedicated transmission system of M/s Proteus Energy Pvt. Limited (App no.-0212100042)–Bikaner-III PS 220 kV S/c line (Suitable to carry minimum 300 MW at nominal voltage)(220 kV bay at Bikaner-III PS shall be common for Proteus(217 MW) & M/s Sunsure(50 MW)[App no.-2200000228]) (ii) Infrastructure required for sharing dedicated transmission system – Under the scope of M/s Sunsure Solarpark RJ One Private Limited DTL: 31.01.2026 Generation Pooling Station: 31.01.2026	220 kV Bay at Bikaner-III PS. Bay no 203 Connectivity System under GNA: - Augmentation of 1x500 MVA (4th) 400/220 kV ICT at Bikaner-III Pooling Station Augmentation of 2x1500 MVA (5th & 6th) 765/400 kV ICTs at Bikaner-III Pooling Station Transmission system strengthening to facilitate evacuation of power from Bhadla/Bikaner complex : 31.08.2025 Ph-IV (part-1) part-E: 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-C: 30.06.2026 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.12.2026	
160	Bikaner-III	MRS Buildvision Private Ltd. "2200000098"	1000		Generation: 1000 MW: 22.08.2026 Dedicated system: (i) MRS Buildvision Private Limited Renewable Power Park –	Connectivity System under GNA: 400 kV Bay at Bikaner-III PS. main bay: 446, tie bay: 445 Connectivity System under GNA: - Augmentation of 1x500 MVA (4th) 400/220 kV ICT at Bikaner-III Pooling	Start date of Connectivity under GNA: 22.08.2026 (Final) Connectivity likely to be operationalized	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
					Bikaner-III PS 400 kV S/c line on D/c tower# DTL: Generation Pooling Station:	Station Augmentation of 2x1500 MVA (5th & 6th) 765/400 kV ICTs at Bikaner-III Pooling Station Ph-IV (part-1) part-E: 31.12.2025 Ph-IV (part-1) part-A: 30.06.2026 Ph-IV (part-1) part-B: 31.08.2026 Ph-IV (part-1) part-C: 30.06.2026 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	upon commissioning of required Transmission system i.e 31.12.2026	
161	Bikaner-IV	Avaada RJBikaner Private Limited 2200000013	50	Generation: 50 MW: 11.11.2026 Dedicated system: Common Pooling station for Avaada RJ Bikaner Private Limited (App No. 2200000013 (50 MW), App. No. 2200000254 (600 MW)) & Avaada Energy Private Limited (App No. 2200000289 (300 MW)) RE Power Projects – Bikaner-IV PS 400 kV S/c line on D/c tower (Suitable to carry minimum 950 MW at nominal voltage) -Under Applicant scope	Generation: 50 MW: 11.11.2026 Dedicated system: Common Pooling station for Avaada RJ Bikaner Private Limited (App No. 2200000013 (50 MW), App. No. 2200000254 (600 MW)) & Avaada Energy Private Limited (App No. 2200000289 (300 MW)) RE Power Projects – Bikaner-IV PS 400 kV S/c line on D/c tower (Suitable to carry minimum 950 MW at nominal voltage) -Under Applicant scope Connectivity of 50 MW	Connectivity System under GNA: 400 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Connectivity of 50 MW to Avaada RJ Bikaner Private Limited (App No. 2200000013) & 300 MW to Avaada Energy Private Limited (App No. 2200000289) is granted in sharing with App. No. 2200000254(600 MW) through same bay and DTL DTL: Generation Pooling Station:	to Avaada RJ Bikaner Private Limited (App No. 2200000013) & 300 MW to Avaada Energy Private Limited (App No. 2200000289) is granted in sharing with App. No. 2200000254(600 MW) through same bay and DTL DTL: Generation Pooling Station:			
162	Bikaner-IV	Solarcraft Power India 17 Private Limited 2200000210	300	Generation: 300 MW: 11.11.2026 Dedicated system: Solarcraft Power India 17 Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 30.09.2026 Generation Pooling Station: 11.10.2026	Generation: 300 MW: 10.11.2026 Dedicated system: Solarcraft Power India 17 Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 30.09.2026 Generation Pooling Station: 11.10.2026	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
163	Bikaner-IV	NTPC Renewable	150	Generation: 150 MW:	Generation: 150 MW:	Connectivity System under GNA: 400 kV Bay at Bikaner-IV PS.	Start date of Connectivity under GNA:	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		Energy Limited 2200000244		Dedicated system: Common pooling station for NTPC Renewable Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	Dedicated system: Common pooling station for NTPC Renewable Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
164	Bikaner-IV	Avaada RJ Bikaner Private Limited 2200000254	600	Generation: 600 MW: Dedicated system: Common Pooling station for Avaada RJ Bikaner Private Limited (App No. 2200000013 (50 MW), App. No. 2200000254 (600 MW)) & Avaada Energy Private Limited (App No. 2200000289 (300 MW)) RE Power	Generation: 600 MW: 30.11.2026 Dedicated system: Common Pooling station for Avaada RJ Bikaner Private Limited (App No. 2200000013 (50 MW), App. No. 2200000254 (600 MW)) & Avaada Energy Private Limited (App No. 2200000289 (300 MW)) RE Power Projects – Bikaner-IV PS 400 kV S/c line on D/c	Connectivity System under GNA: 400 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Projects – Bikaner-IV PS 400 kV S/c line on D/c tower# (Suitable to carry minimum 950 MW at nominal voltage) DTL: Generation Pooling Station:	tower# (Suitable to carry minimum 950 MW at nominal voltage) DTL: Generation Pooling Station:	Or Ph-IV (Part-2) Part-H1: 1.03.2027		
165	Bikaner-IV	Sunsure Solarpark Fourteen Private Limited 2200000285	300	Generation: 300 MW: 11.11.2026 Dedicated system: Sunsure Solarpark Fourteen Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 11.08.2026 Generation Pooling Station: 11.08.2026	Generation: 300 MW: 11.11.2026 Dedicated system: Sunsure Solarpark Fourteen Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 11.08.2026 Generation Pooling Station: 11.08.2026	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
166	Bikaner-IV	Avaada Energy Private Limited 2200000289	300	Generation: 300 MW: Dedicated system: Common Pooling station for Avaada RJ Bikaner Private Limited (App No. 2200000013	Generation: 300 MW: 30.11.2026 Dedicated system: Common Pooling station for Avaada RJ Bikaner Private Limited (App No. 2200000013 (50 MW), App. No. 2200000254	Connectivity System under GNA: 400 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				(50 MW), App. No. 2200000254 (600 MW)) & Avaada Energy Private Limited (App No. 2200000289 (300 MW)) RE Power Projects – Bikaner-IV PS 400 kV S/c line on D/c tower (Suitable to carry minimum 950 MW at nominal voltage) DTL: Generation Pooling Station:	(600 MW)) & Avaada Energy Private Limited (App No. 2200000289 (300 MW)) RE Power Projects – Bikaner-IV PS 400 kV S/c line on D/c tower (Suitable to carry minimum 950 MW at nominal voltage) DTL: Generation Pooling Station:	Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	required Transmission system i.e. 31.03.2027	
167	Bikaner-IV	Shudh Solar Power Private Limited 2200000306	250	Generation: 250 MW: Dedicated system: Shudh Solar Power Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: Generation Pooling Station:	Generation: 250 MW: Dedicated system: Shudh Solar Power Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: Generation Pooling Station:	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	Not attended & status not updated
168	Bikaner-IV	NTPC Renewable Energy Limited 2200000308	700	Generation: 700 MW:	Generation: 700 MW: Dedicated system:	Connectivity System under GNA: 400 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon	Start date of Connectivity under GNA: 11.11.2026 (Final)	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Dedicated system: Common pooling station for NTPC Renewable Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	Common pooling station for NTPC Renewable Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
169	Bikaner-IV	AM Green Energy Private Limited (2200000319)	300	Generation: 200 MW: 11-Nov-2026 100 MW: 30-Nov-2026 Dedicated system: AM Green Energy Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 30-Oct-2026	Generation: 200 MW: 11.11.2026 100 MW: 30.11.2026 Dedicated system: AM Green Energy Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 30.10.2026	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station: 30-Oct-2026	Generation Pooling Station: 30.10.2026	Or Ph-IV (Part-2) Part-H1: 31.03.2027		
170	Bikaner-IV	Furies Solren Private Limited 2200000333	300	Generation: 300 MW: 27-06-2026 Dedicated system: Furies Solren Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 31-05-2026 Generation Pooling Station: 31-05-2026	Generation: 300 MW: 27.06.2026 Dedicated system: Furies Solren Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 31.05.2026 Generation Pooling Station: 31.05.2026	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS. 11.11.2026 Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
171	Bikaner-IV	Hazel Hybren Private Limited 2200000334	300	Generation: 300 MW: 30-04-2026 Dedicated system: Hazel Hybren Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 31-03-2026 Generation Pooling Station: 31-03-2026	Generation: 300 MW: 30.04.2026 Dedicated system: Hazel Hybren Private Limited Solar Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 31.03.2026 Generation Pooling Station: 31.03.2026	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
172	Bikaner-IV	Iraax International (Opc) Private	300	Generation: 300 MW:	Generation: 300 MW:	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS.	Start date of Connectivity under GNA:	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		Limited 2200000343		Dedicated system: Iraax International (Opc) Private Limited Renewable Power Park – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: Generation Pooling Station:	Dedicated system: Iraax International (Opc) Private Limited Renewable Power Park – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: Generation Pooling Station:	Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026 Phase-IV (part 2) Part C – 31.12.2026 Or Phase-IV (part 2) Part- H1: 31.03.2027	11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
173	Bikaner-IV	Clean Max Gamma Private Limited 2200000344	300	Generation: 300 MW: 11.11.2026 Dedicated system: Clean Max Gamma Private Limited Renewable Power Park – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: Generation Pooling Station:	Generation: 300 MW: 11.11.2026 Dedicated system: Clean Max Gamma Private Limited Renewable Power Park – Bikaner-IV PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) DTL: Generation Pooling Station:	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
174	Bikaner-IV	NTPC Renewable Energy Limited 2200000358 (Enhancement)	250	Generation: 250 MW: Dedicated system: Common pooling	Generation: 250 MW: Dedicated system: Common pooling station for NTPC Renewable	Connectivity System under GNA: 400 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				station for NTPC Renewable Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	operationalized upon commissioning of required Transmission system on 31.03.2027	
175	Bikaner-IV	NTPC Renewable Energy Limited 2200000373 (Enhancement)	400	Generation: 400 MW: Dedicated system: Common pooling station for NTPC Renewable Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV	Generation: 400 MW: Dedicated system: Common pooling station for NTPC Renewable Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage)	Connectivity System under GNA: 400 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system ie. 31.03.2027	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	DTL: Generation Pooling Station:			
176	Bikaner-IV	NTPC Renewable Energy Limited 2200000420	400	Generation: 400 MW: Dedicated system: Common pooling station for NTPC Renewable Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	Generation: 400 MW: Dedicated system: Common pooling station for NTPC Renewable Energy Limited RE Power Projects (App No. 2200000244 (150 MW), 2200000308 (700 MW), 2200000373 (400 MW), 2200000358 (250 MW) & 2200000420 (400 MW) – Bikaner-IV PS 400 kV D/c line (Suitable to carry minimum 950 MW per circuit at nominal voltage) DTL: Generation Pooling Station:	Connectivity System under GNA: 400 kV Bay at Bikaner-IV PS. Bay Details shall be provided upon finalization of SLD Connectivity System under GNA: - Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.03.2027	Not attended & status not updated
177	Bikaner-IV	Firies solren Private Limited (2200000419)	300	-	Generation: 300 MW: 05.02.2027	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS.	Start date of Connectivity under GNA:	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
					Dedicated system: Furies Solren Private Limited RE Power Project – Bikaner-IV PS 220 kV S/c line on D/c tower along with associated bay at Generation end DTL: 31.12.2026 Generation Pooling Station: 31.12.2026	Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Augmentation of 2x500 MVA (7th & 8th), 400/220 kV ICTs along with 220 kV Sectionalizer bay (1 set), 220 kV BC (1 No.) bay and 220 kV TBC (1 No.) bay at Bikaner-IV PS: -Expected Commissioning: 05-02-2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-H1: 31.03.2027	05.02.2027 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.03.2027	
178	Bikaner-IV	SJVN Green Energy Limited (2200000423)	500	-	Generation: 500 MW: 30.10.2026 Dedicated system: SJVN Green Energy Limited RE Power Project – Bikaner-IV PS 220 kV D/c line along with associated bay at Generation end DTL: 15.10.2026 Generation Pooling Station: 30.09.2026	Connectivity System under GNA: 220 kV Bay at Bikaner-IV PS: 11.11.2026 Ph-IV (Part-3) Part-A: 31.03.2027 Ph-IV (Part-3) Part-B: 31.03.2027 Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 11.11.2026 (Final) Connectivity likely to be operationalized upon commissioning of required Transmission system i.e 31.03.2027	Not attended
179	Ramgarh	Adani Renewable Energy Holding Four Limited (erstwhile Adani Green Energy Four Limited) (1200002432)	500	Generation: 250 MW: 30.09.2025 250 MW: 31.12.2025 Dedicated system: Adani Renewable Energy Holding Four	Generation: 250 MW: 31.12.2025 250 MW: 31.03.2026 Dedicated system: Adani Renewable Energy Holding Four Limited	Connectivity System under GNA: : 400kV Bay at Ramgarh- PS Shall be implemented along with Phase-III system. Connectivity System under GNA: 1500 MVA 2nd & 3rd ICT at Ramgarh PS and Ramgarh - Bhadla-III 765 kV D/c line	Start date of Connectivity under GNA: 26.10.2025 Connectivity likely to be operationalized	CON-4 not received. PSA signed with SECI and TANGEDCO.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		(Manufacturing LOA SECI) Earlier LTA :1200003689		Limited Power Plant – Ramgarh - PS 400kV S/c line along with associated bay at generation end: under scope of applicant.- DTL: 15.09.2025 Generation Pooling Station: 15.09.2025	Power Plant – Ramgarh - PS 400kV S/c line along with associated bay at generation end: under scope of applicant.- DTL: 15.09.2025 Generation Pooling Station: 15.09.2025	under Phase-III- Part C1 – 31.12.2025 STATCOM : 31.03.2026 & Phase-III part D Exp. - 30.06.2026	upon commissioning of required Transmission system. i.e. 30.06.2026	
180	Ramgarh	Adani Solar Energy AP Three Ltd. 0212100038	150	Generation: 150 MW: 31.12.2025 Dedicated system: Adani Renewable Energy Holding Four Limited Power Plant – Ramgarh - PS 400kV S/c line along with associated bay at generation end: under scope of applicant.- DTL: 15.09.2025 Generation Pooling Station:	Generation: 150 MW: 31.03.2026 Dedicated system: Adani Renewable Energy Holding Four Limited Power Plant – Ramgarh - PS 400kV S/c line along with associated bay at generation end: under scope of applicant.- DTL: 15.09.2025 Generation Pooling Station:	Connectivity System under GNA: : 400kV Bay at Ramgarh- PS Shall be implemented along with Phase-III system. Connectivity System under GNA: 1500 MVA 2nd & 3rd ICT at Ramgarh PS and Ramgarh - Bhadla-III 765 kV D/c line under Phase-III- Part C1 – 31.12.2025 STATCOM : 31.03.2026 & Phase-III part D Exp. - 30-06-2026 Bikaner-III - Bhadla-III 765 kV D/c line Additional System: Ph-IV (Part-2) Part-D: 22.08.2026, Ph-IV (Part-2) Part-C: 31.12.2026 Or Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 26.10.2025 Connectivity likely to be operationalized upon commissioning of required Transmission system. i.e. 31.12.2026	Grantee informed revised SCOD: 30/03/2026 or 30 days subsequent to the readiness of the power evacuation/operationalisation of LTA/GNA whichever is earlier CON-4 not received. PSA signed with SECI and TANGEDCO.
181	Ramgarh	NTPC Ltd. (Rihand Solar) 1200002527 Earlier LTA :1200003333	20	Generation: 20 MW: 31/12/2024 (under revocation) Dedicated system: Through the existing generation switchyard	Generation: 20 MW: 31/12/2024 (under revocation) Dedicated system: Through the existing generation switchyard of	Existing ISTS system	Start date of Connectivity under GNA: Connectivity Operationalized from 12.10.2022	Not attended PPA signed.

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				of the Principal Generating station (Rihand TPS) & existing ISTS connected from Rihand TPS DTL: Generation Pooling Station:	the Principal Generating station (Rihand TPS) & existing ISTS connected from Rihand TPS DTL: Generation Pooling Station:			
182	Orai	Bundelkhand Saur Urja Ltd. 2200000345	1200	Generation: 1200 MW: 31.12.2026 Dedicated system: Bundelkhand Saur Urja Limited Renewable Power Park – Orai (PG) 400 KV S/c (High Capacity) Line on D/C tower Gen Generation Pooling Station: 31.12.2026 DTL: 31.12.2026 Generation Pooling Station: 31.12.2026	Generation: 1200 MW: 31.12.2026 Dedicated system: Bundelkhand Saur Urja Limited Renewable Power Park – Orai (PG) 400 KV S/c (High Capacity) Line on D/C tower Gen Generation Pooling Station: 31.12.2026 DTL: 31.12.2026 Generation Pooling Station: 31.12.2026	Connectivity System: Bay No. – 409 for termination of line (main Bay) 407 for termination of future ICT bay (main bay)	Start date of Connectivity under GNA: 31.12.2026 (Final) Connectivity likely to be operationalized on 31.12.2026	Route survey completed section 68 obtained
183	Barmer-I	Hinduja Renewables Energy Private Limited (2200000425)	250	Generation: 250 MW: 30.12.2026 Dedicated system: Hinduja Renewables Energy Private Ltd RE Power Project – Barmer-I PS 220 kV S/c	Generation: 250 MW: 30.12.2026 Dedicated system: Hinduja Renewables Energy Private Ltd RE Power Project – Barmer-I PS 220 kV S/c line on D/c	Connectivity System: Bay No. shall be provided separately on finalization and receipt of SLD from the TSP Connectivity System under GNA: Augmentation of 5x500 MVA (5th to 9th), 400/220 kV ICTs at Barmer-I PS- expected by 31.03.2027	Start date of Connectivity under GNA: 30.12.2026 (final) Connectivity likely to be operationalized on commissioning of required	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				line on D/c towers# (Suitable to carry minimum 300 MW at nominal voltage) Gen Generation Pooling Station: DTL: 30.11.2026 Generation Pooling Station: 30.11.2026	towers# (Suitable to carry minimum 300 MW at nominal voltage) Gen Generation Pooling Station: DTL: 30.11.2026 Generation Pooling Station: 30.11.2026	Augmentation with 765/400 kV, 3x1500 MVA Transformer (3rd, 4th & 5th) at Barmer-I PS- expected by 31.03.2027 Ph-IV (Part-2) Part-F: 30.06.2027 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-IV (Part-4) Part-A: 31.03.2027 Ph-IV (Part-4) Part-B:30.04.2027	identified tr. System i.e 30.06.2027	
184	Barmer-I	Green Infra Renewable Projects Pvt. Limited (2200000410)	600	Generation: 600 MW: 01-June-2027 Dedicated system: Green Infra Renewable Projects Limited RE Power Project – Barmer-I PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) Gen Generation Pooling Station: DTL: 01-April-2027 Generation Pooling Station: 01-April-2027	Generation: 600 MW: 01.06.2027 Dedicated system: Green Infra Renewable Projects Limited RE Power Project – Barmer-I PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) Gen Generation Pooling Station: DTL: 01.04.2027 Generation Pooling Station: 01.04.2027	Connectivity System: 220 KV bay at Barmer-I PS Bay No. shall be provided separately on finalization and receipt of SLD from the TSP Connectivity System under GNA: Augmentation of 5x500 MVA (5th to 9th), 400/220 kV ICTs at Barmer-I PS- expected by 31.03.2027 Augmentation with 765/400 kV, 3x1500 MVA Transformer (3rd, 4th & 5th) at Barmer-I PS- expected by 31.03.2027 Ph-IV (Part-2) Part-F: 30.06.2027 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-IV (Part-4) Part-A: 31.03.2027 Ph-IV (Part-4) Part-B:30.04.2027	Start date of Connectivity under GNA: 01.06.2027 (final) Connectivity likely to be operationalized on commissioning of required identified tr. System i.e 30.06.2027	Not attended
185	Barmer-I	ACME Cleantech Solutions	400	Generation: 400 MW: 23-01-2027	Generation: 400 MW: 23.01.2027	Connectivity System: Bay No. shall be provided separately on finalization and receipt of SLD from the TSP	Start date of Connectivity under GNA:	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
		Private Limited (2200000161)		Dedicated system: ACME Cleantech Solutions Private Limited RE Power Project – Barmer-I PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 400 MW at nominal voltage) Gen Generation Pooling Station: DTL:30-11-2026 Generation Pooling Station: 30-11-2026	Dedicated system: ACME Cleantech Solutions Private Limited RE Power Project – Barmer-I PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 400 MW at nominal voltage) Gen Generation Pooling Station: DTL:30.11.2026 Generation Pooling Station: 30.11.2026	Connectivity System under GNA: 2x1500 MVA (2nd & 3rd), 765/400 kV ICTs at Barmer-I Pooling Station - expected by 31.03.2027 2x500 MVA (1st & 2nd), 400/220 kV ICT at Barmer-I Pooling Station- expected by 31.03.2027 REZ Ph-IV (Part-2) Part-F: 30.06.2027 REZ Ph-IV (Part-2) Part-B: 31.12.2026 REZ Ph-IV (Part-2) Part-E: 31.03.2027 REZ Ph-IV (Part-2) Part-C: 31.12.2026 REZ Ph-IV (Part-2) Part-H1: 31.03.2027	07.11.2026 (final) Connectivity likely to be operationalized on commissioning of required identified tr. System i.e 30.06.2027	
186	Barmer-I	Renew Sun Power Private Limited (2200000316)	300	Generation: 300 MW: 30.12.2026 Dedicated system: Renew Sun power Private Limited RE Power Project – Barmer-I PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) Gen Generation Pooling Station: DTL:30.11.2026 Generation Pooling Station: 30.11.2026	Generation: 300 MW: 30.12.2026 Dedicated system: Renew Sun power Private Limited RE Power Project – Barmer-I PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) Gen Generation Pooling Station: DTL:30.11.2026 Generation Pooling Station: 30.11.2026	Connectivity System: Bay No. shall be provided separately on finalization and receipt of SLD from the TSP Connectivity System under GNA: Augmentation of 5x500 MVA (5th to 9th), 400/220 kV ICTs at Barmer-I PS- expected by 31.03.2027 Augmentation with 765/400 kV, 3x1500 MVA Transformer (3rd, 4th & 5th) at Barmer-I PS- expected by 31.03.2027 Ph-IV (Part-2) Part-F: 30.06.2027 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-IV (Part-4) Part-A: 31.03.2027 Ph-IV (Part-4) Part-B:30.04.2027	Start date of Connectivity under GNA: 30.12.2026 (final) Connectivity likely to be operationalized on commissioning of required identified tr. System i.e 30.06.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
187	Barmer-I	Enfinity Global Surya Kiran Pvt. Ltd. (2200000411)	300	Generation: 300 MW: 30.12.2026 Dedicated system: Enfinity Global Surya Kiran Private Limited Renewable Power Park– Barmer-I PS 220 kV S/c line on D/c tower#(suitable to carry minimum 300 MW at nominal voltage) Gen Generation Pooling Station: DTL:30.11.2026 Generation Pooling Station: 30.11.2026	Generation: 300 MW: 30.12.2026 Dedicated system: Enfinity Global Surya Kiran Private Limited Renewable Power Park– Barmer-I PS 220 kV S/c line on D/c tower#(suitable to carry minimum 300 MW at nominal voltage) Gen Generation Pooling Station: DTL:30.11.2026 Generation Pooling Station: 30.11.2026	Connectivity System: 220 Kv bay at Barmer-I PS Bay No. shall be provided separately on finalization and receipt of SLD from the TSP Connectivity System under GNA: Augmentation of 5x500 MVA (5th to 9th), 400/220 kV ICTs at Barmer-I PS- expected by 31.03.2027 Augmentation with 765/400 kV, 3x1500 MVA Transformer (3rd, 4th & 5th) at Barmer-I PS- expected by 31.03.2027 Ph-IV (Part-2) Part-F: 30.06.2027 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-IV (Part-4) Part-A: 31.03.2027 Ph-IV (Part-4) Part-B:30.04.2027	Start date of Connectivity under GNA: 30.12.2026 (final) Connectivity likely to be operationalized on commissioning of required identified tr. System i.e 30.06.2027	
188	Barmer-I	EG Mega Urja Pvt. Ltd. (Formerly knwon as Andhra Pradesh Resco Rooftop Solar Private Limited) (2200000412)	300	Generation: 300 MW: 30.12.2026 Dedicated system: EG Mega Urja Private Limited Renewable Power Park – Barmer-I PS 220 kV S/c line on D/c towers# (Suitable to carry minimum 300 MW at nominal voltage) Gen Generation Pooling Station:	Generation: 300 MW: 30.12.2026 Dedicated system: EG Mega Urja Private Limited Renewable Power Park – Barmer-I PS 220 kV S/c line on D/c towers# (Suitable to carry minimum 300 MW at nominal voltage) Gen Generation Pooling Station:	Connectivity System: 220 Kv bay at Barmer-I PS Bay No. shall be provided separately on finalization and receipt of SLD from the TSP Connectivity System under GNA: Augmentation of 5x500 MVA (5th to 9th), 400/220 kV ICTs at Barmer-I PS- expected by 31.03.2027 Augmentation with 765/400 kV, 3x1500 MVA Transformer (3rd, 4th & 5th) at	Start date of Connectivity under GNA: 30.12.2026 (final) Connectivity likely to be operationalized on commissioning of required identified tr. System i.e 30.06.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				DTL: 30.11.2026 Generation Pooling Station: 30.11.2026	DTL: 30.11.2026 Generation Pooling Station: 30.11.2026	Barmer-I PS expected by 31.03.2027 Ph-IV (Part-2) Part-F: 30.06.2027 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-IV (Part-4) Part-A: 31.03.2027 Ph-IV (Part-4) Part-B:30.04.2027		
189	Barmer-I	Eden Renewable Cadet Private Limited (2200000181)	300	Generation: 100 MW: 30.11.2026 100 MW: 31.12.2026 100 MW: 07.01.2027 Dedicated system: Eden Renewable Cadet Private Limited RE Power Project – Barmer-I PS 220 kV S/c line on D/c towers# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 15 Nov 2026 Generation Pooling Station: 30 nov 2026	Generation: 300 MW: 25.02.2027 Dedicated system: Eden Renewable Cadet Private Limited RE Power Project – Barmer-I PS 220 kV S/c line on D/c towers# (Suitable to carry minimum 300 MW at nominal voltage) DTL: 15.11.2026 Generation Pooling Station: 30.11.2026	Connectivity System: 220 kv bay at barmer-I PS Bay No. shall be provided separately on finalization and receipt of SLD from the TSP Connectivity System under GNA: 1x500 MVA (2nd), 400/220 kV ICT at Barmer-I Pooling Station 2x1500 MVA (2nd & 3rd), 765/400 kV ICTs at Barmer-I Pooling Station Ph-IV (Part-2) Part-F: 30.06.2027 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 07.11.2026 (final) Connectivity likely to be operationalized on commissioning of required identified tr. System ie. 30.06.2027	
190	Barmer-I	Anboto Solar Private Limited 2200000281	250	Generation: MW: 07-11-2026 Dedicated system: Common Pooling Station for Anboto Solar Private Limited Solar Power Projects (App. No.	Generation: 250 MW: 07.11.2026 Dedicated system: Common Pooling Station for Anboto Solar Private Limited Solar Power Projects (App. No. 2200000281-250 MW &	Connectivity System: 220 kV bay at Barmer-I: 07.11.2026 Connectivity System under GNA: Augmentation of 2x500 MVA (3rd & 4th), 400/220 kV ICTs at Barmer-I Pooling Station	Start date of Connectivity under GNA: 07-11-2026 or ISTS whichever is later Connectivity likely	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				2200000281-250 MW & 2200000492-50 MW) – Barmer-I PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	2200000492-50 MW) – Barmer-I PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 30.09.2026 Generation Pooling Station: 30.09.2026	Ph-IV (Part-2) Part-F: 30.06.2027 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027	to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	
191	Barmer-I	Anboto Solar Private Limited 2200000492	50	Generation: 30-06-2026 Dedicated system: Pooling Station for Anboto Solar Private Limited Solar Power Projects (App. No Common. 2200000281-250 MW & 2200000492-50 MW) – Barmer-I PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	Generation: 50 MW: 30.12.2026 Dedicated system: Pooling Station for Anboto Solar Private Limited Solar Power Projects (App. No Common. 2200000281-250 MW & 2200000492-50 MW) – Barmer-I PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 30.09.2026 Generation Pooling Station:	Connectivity System: 220 kV bay at Barmer-I: 07.11.2026 Connectivity System under GNA: Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027 Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-F: 30.06.2027 Ph-IV (Part-2) Part-H1: 31.03.2027	Start date of Connectivity under GNA: 07-11-2026 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
192	Sirohi PS	CESC Ltd. 2200000518	300	Generation: 300 MW: 24.03.2027 Dedicated system: CESC Ltd. Solar Power Project– Sirohi PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: Generation Pooling Station:	Generation: 300 MW: 31.03.2027 Dedicated system: CESC Ltd. Solar Power Project– Sirohi PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: Generation Pooling Station:	Connectivity System: 220 kV bay at Sirohi PS Connectivity System under GNA: Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 24-03-2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	370/1200 Acre land available
193	Sirohi PS	Renew Solar Power Private Limited 2200000551	400	Generation: 400 MW: 24.03.2027 Dedicated system: Common Pooling Station for Renew Solar Power Private Limited Solar Power Projects (App. No. 2200000551-400 MW & 2200000779 - 300 MW) – Sirohi PS 400 kV S/c line on D/c tower# (suitable to carry minimum 900 MW at nominal voltage) along with associated bay at Generation end DTL: 28.02.2027	Generation: 400 MW: 31.12.2027 Dedicated system: Common Pooling Station for Renew Solar Power Private Limited Solar Power Projects (App. No. 2200000551-400 MW & 2200000779 - 300 MW) – Sirohi PS 400 kV S/c line on D/c tower# (suitable to carry minimum 900 MW at nominal voltage) along with associated bay at Generation end DTL: 30.11.2027	Connectivity System: 400 kV bay at Sirohi PS On sharing basis with 220 kV bay allocated for grant of connectivity for 250 MW to M/s Anboto Solar (App. No. 2200000281). Connectivity System under GNA: Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 24-03-2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station: 28.02.2027	Generation Pooling Station: 30.11.2027			
194	Sirohi PS	Serentica Renewables India Private Limited 2200000644	300	Generation: 300 MW: 24.03.3027 Dedicated system: Serentica Renewables India Private Limited Solar Power Project– Sirohi PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: 10.03.2027 Generation Pooling Station: 10.03.2027	Generation: 250 MW: 30.04.2027 50 MW: 30.06.2027 Dedicated system: Serentica Renewables India Private Limited Solar Power Project– Sirohi PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: 10.03.2027 Generation Pooling Station: 10.03.2027	Connectivity System: 220 kV bay at Sirohi PS Connectivity System under GNA: Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 24-03-2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	
195	Sirohi PS	Illuminate Hybren Private Limited 2200000646	300	Generation: 300 MW: 24-03-2027 Dedicated system: Illuminate Hybren Private Limited Solar Power Project– Sirohi PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: 28-02-2027	Generation: 300 MW: 24.03.2027 Dedicated system: Illuminate Hybren Private Limited Solar Power Project– Sirohi PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: 28.02.2027	Connectivity System: 220 kV bay at Sirohi PS Connectivity System under GNA: Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 24-03-2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Generation Pooling Station: 28-02-2027	Generation Pooling Station: 28.02.2027			
196	Sirohi PS	Izhma Solar Private Limited 2200000743	200	Generation: 200 MW: 31-03-2028 Dedicated system: Izhma Solar Private Limited Solar Power Project – Sirohi PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: Generation Pooling Station:	Generation: 200 MW: 31-03-2028 Dedicated system: Izhma Solar Private Limited Solar Power Project – Sirohi PS 220 kV S/c line on D/c tower# (Suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: Generation Pooling Station:	Connectivity System: 220 kV bay at Sirohi PS Connectivity System under GNA: Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 31.03.2028 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.03.2028	Not attended
197	Sirohi PS	Vayuna Renewables India Project Private Limited 2200000758	300	Generation: 300 MW: 01/04/2027 Dedicated system: Vayuna Renewables India Project Private Limited RE Power Park – Sirohi PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: 01.04.2027 Generation Pooling Station: 01.05.2027	Generation: 300 MW: 01-04-2027 Dedicated system: Vayuna Renewables India Project Private Limited RE Power Park – Sirohi PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at Generation end DTL: 01.04.2027 Generation Pooling Station: 01.04.2027	Connectivity System: 220 kV bay at Sirohi PS Connectivity System under GNA: Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 01.04.2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 01.04.2027	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
198	Sirohi PS	Renew Solar Power Private Limited 2200000779	300	Generation: 300 MW: 30.06.2027 Dedicated system: Common Pooling Station for Renew Solar Power Private Limited Solar Power Projects (App. No. 2200000551-400 MW & 2200000779-300 MW) – Sirohi PS 400 kV S/c line on D/c tower (suitable to carry minimum 900 MW at nominal voltage) along with associated bay at Generation end DTL: 31.05.2027 Generation Pooling Station: 31.05.2027	Generation: 300 MW: 30.09.2028 Dedicated system: Common Pooling Station for Renew Solar Power Private Limited Solar Power Projects (App. No. 2200000551-400 MW & 2200000779-300 MW) – Sirohi PS 400 kV S/c line on D/c tower (suitable to carry minimum 900 MW at nominal voltage) along with associated bay at Generation end DTL: 31.08.2028 Generation Pooling Station: 31.08.2028	Connectivity System: 400 kV bay at Sirohi PS (in sharing) Connectivity System under GNA: Ph-IV (Part-2) Part-B: 31.12.2026 Ph-IV (Part-2) Part-C: 31.12.2026 Ph-IV (Part-2) Part-E: 31.03.2027 Ph-IV (Part-2) Part-H1: 31.03.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 30.06.2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.06.2027	
199	Merta-II PS	Sembcorp Green Infra Pvt. Ltd. (erstwhile Green Infra Wind Energy Pvt. Ltd.) 2200000812	300	Generation: 300 MW: Dedicated system: Common Pooling Station for Sembcorp Green Infra Private Limited Solar Power Projects (App. No. 2200000812:300 MW & 2200000813:300 MW)– Merta-II PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at	Generation: 300 MW: 31.05.2027 Dedicated system: Common Pooling Station for Sembcorp Green Infra Private Limited Solar Power Projects (App. No. 2200000812:300 MW & 2200000813:300 MW)– Merta-II PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal	Connectivity System: 220 kV bay at Merta-II PS (in sharing) Connectivity System under GNA: Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 31-05-2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	voltage) along with associated bay at generation end DTL: 30.04.2027 Generation Pooling Station: 30.04.2027		system i.e. 31.05.2027	
200	Merta-II PS	Sembcorp Green Infra Pvt. Ltd. (erstwhile Green Infra Wind Energy Pvt. Ltd.) 2200000813	300	Generation: MW: Dedicated system: Common Pooling Station for Sembcorp Green Infra Private Limited Solar Power Projects (App. No. 2200000812:300 MW & 2200000813:300 MW)– Merta-II PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	Generation: 300 MW: 31.05.2027 Dedicated system: Common Pooling Station for Sembcorp Green Infra Private Limited Solar Power Projects (App. No. 2200000812:300 MW & 2200000813:300 MW)– Merta-II PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) along with associated bay at generation end DTL: 30.04.2027 Generation Pooling Station: 30.04.2027	Connectivity System: 220 kV bay at Merta-II PS (in sharing) Connectivity System under GNA: Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 31-05-2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 31.05.2027	Not attended
201	Merta-II PS	Banyan Energy Private Limited 2200000823	300	Generation: 300 MW: Dedicated system: Banyan Energy Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c	Generation: 300 MW: Dedicated system: Banyan Energy Private Limited Solar Power Project– Merta-II	Connectivity System: 220 kV bay at Merta-II PS (in sharing) Connectivity System under GNA: Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027	Start date of Connectivity under GNA: 24-03-2027 or ISTS whichever is later	Not attended & status not updated

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.04.2027	
202	Merta-II PS	ACME Solar Holdings Limited 2200000840	300	Generation: 300 MW: 31-03-2027 Dedicated system: ACME Solar Holdings Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 31-01-2027 Generation Pooling Station: 31-01-2027	Generation: 300 MW: 31.03.2027 Dedicated system: ACME Solar Holdings Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 31.01.2027 Generation Pooling Station: 31.01.2027	Connectivity System: 220 kV bay at Merta-II PS (in sharing) Connectivity System under GNA: Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 31-03-2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.04.2027	
203	Merta-II PS	Purvah Green Power Private Limited 2200000842	300	Generation: 300 MW: 01.09.2027 Dedicated system: Purvah Green Power Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower#	Generation: 300 MW: 1-Sept-2027 Dedicated system: Purvah Green Power Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower#	Connectivity System: 220 kV bay at Merta-II PS (in sharing) Connectivity System under GNA: Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 01-09-2027 or ISTS whichever is later Connectivity likely	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				(suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:	(suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: Generation Pooling Station:		to be operationalized upon commissioning of required Transmission system i.e. 01.09.2027	
204	Merta-II PS	Hexa Climate Solutions Private Limited 2200000848	300	Generation: MW: Dedicated system: Hexa Climate Solutions Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bays at generation end DTL: Generation Pooling Station:	Generation: 300 MW: Dedicated system: Hexa Climate Solutions Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bays at generation end DTL: Generation Pooling Station:	Connectivity System: 220 kV bay at Merta-II PS (in sharing) Connectivity System under GNA: Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 31-03-2027 or ISTS whichever is later Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 30.04.2027	Not attended & status not updated
205	Merta-II PS	Juniper Green Energy Private Limited 2200000879	300	Generation: 300 MW: 31-12-2027 (Subject to commissioning of Common Transmission System ISTS) Dedicated system: Juniper Green Energy Private Limited Solar	Generation: 300 MW: 31-12-2027 (Subject to commissioning of Common Transmission System ISTS) Dedicated system: Juniper Green Energy	Connectivity System: 220 kV bay at Merta-II PS (in sharing) Connectivity System under GNA: Ph-IV (part-4) Part-A: 31.03.2027 Ph-IV (part-4) Part-B: 30.04.2027 Ph-V (part-1) [Sirohi/Nagpur] complex: 31.03.2027	Start date of Connectivity under GNA: 31-12-2027 or ISTS whichever is later Connectivity likely to be	

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
				Power Project– Merta-II PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 30-06-2027 Generation Pooling Station: 31-07-2027	Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower# (suitable to carry minimum 300 MW at nominal voltage) along with associated bay at generation end DTL: 30.06.2027 Generation Pooling Station: 31.07.2027		operationalized upon commissioning of required Transmission system i.e. 31.12.2027	
206	Bhiwani (BBMB) S/s	Bhakra Beas Management Board (2200001987)	10		Generation: 10 MW: 31.10.2025 Dedicated system: Interconnection of BBMB Bhiwani Solar Plant with 132kV bus of Bhiwani (BMB) S/s DTL: Generation Pooling Station:	Existing ISTS system	Start date of Connectivity under GNA: 03-09-2025 Connectivity likely to be operationalized upon commissioning of required Transmission system i.e. 03-09-2025	Not attended
207	Hissar (BBMB) S/s	Bhakra Beas Management Board (2200001993)	1.5		Generation: 1.5 MW: 31.10.2025 Dedicated system: Interconnection of Solar Plant with 33kV bus at Hissar (BMB) S/s switchyard DTL: Generation Pooling Station:	Existing ISTS system	Start date of Connectivity under GNA: 03-09-2025 Connectivity likely to be operationalized upon commissioning of required Transmission	Not attended

Sl. No.	Pooling Station	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34th JCC)	Schedule as per 35th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
					Under Grantee scope Gen Commissioning / Connectivity line schedule	Under ISTS Scope Connectivity/ Transmission System		
							system i.e. 03-09-2025	
208	Bulk Consumer	Hindustan Zinc Limited 0012100007	200	Connection: 200 MW: 01.07.2024 Dedicated system: HZL– Kankroli (PG) 220kV D/c line along with associated line bays at both end DTL:	Generation: 200 MW: 01.07.2024 Dedicated system: HZL– Kankroli (PG) 220kV D/c line along with associated line bays at both end DTL: Generation Pooling Station:	400/220kV Kankroli ICT (4th) Expected Commissioning: 30.04.2026	Start date of Connectivity under GNA: 31.05.2025 (final) Connectivity likely to be operationalized on commissioning of required identified tr. System i.e. 30.04.2026	Not attended & status not updated
209	Bulk Consumer	Shree Cement Limited 2200000494	44	Connection date: 44 MW: 31.12.2024 Dedicated system: Interconnection of 11 kV Bus Bar of existing 44 MW captive plant with 300 MW ISTS connected power Plant's auxiliary bus of 6.6kV through existing 2x31.5 MVA Generation Transformers with new 6.6 kV Cables DTL:	Generation: 44 MW: Dedicated system: Interconnection of 11 kV Bus Bar of existing 44 MW captive plant with 300 MW ISTS connected power Plant's auxiliary bus of 6.6kV through existing 2x31.5 MVA Generation Transformers with new 6.6 kV Cables DTL:	Existing ISTS system	Start date of Connectivity under GNA: 30.09.2024 (final) Connectivity effective w.e.f. 30.09.2024	Not attended & status not updated Connection agreement signed Connection is to transfer from STU to CTU. CON-4 received at CTU. CON-5 is under progress.

Section: Conventional Generation Projects granted Connectivity.

SL. No.	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34 th JCC)	Schedule as per 35 th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
				<u>Under Applicant scope</u> Gen Commissioning / Dedicated line schedule	<u>Under ISTS scope</u>		
1.	NTPC – Tapovan Vishnugad HEP (4X130MW) 1200000717	513.76 & 6.24	Unit-I: Jan'29 Unit-II: Feb'29 Unit-III: March'29 Unit-IV: Apr'29 ➤ Work has been started from 23 rd Sept'24 after Uttarakhand State administration order	Unit-I: Jan'29 Unit-II: Feb'29 Unit-III: March'29 Unit-IV: Apr'29 ➤ Work has been started from 23 rd Sept'24 after Uttarakhand State administration order	➤ Connectivity System Under GNA for 513.76 MW (Under scope of PTCUL as deemed licensee): 400 kV Tapovan Vishnugad HEP- Proposed site of Pipalkoti switching station 400 kV D/c line Expected by Dec'25 ➤ Proposed site of Pipalkoti switching station - Khandukhal 400kV D/c (Quad) line - Expected by Dec'25 Connectivity System Under GNA for 6.24 MW (Under scope of PTCUL as deemed licensee): ➤ Establishment of 400 kV Pipalkoti switching station- Expected by June'26 (awarded on 03.12.2024) Common Transmission for Connectivity Under GNA: Khandukhal-Rampura –400 kV (Twin HTLS) D/c line – 31.03.2026	Start date of Connectivity under GNA 01.10.2024 (Final) (with the availability of Transmission system) Connectivity likely to be operationalized from 31.03.2026 for 513.76MW & 30.06.2026 for 6.24 MW respectively.	Grantee has submitted progress through email dated 24.06.2025. TPA yet to be signed. • Powerhouse - civil works completed. • Powerhouse, Switchyard, GT and Cable Package works are almost completed. • In Barrage, approx. 71% work has been completed. • HRT-8.68/12.11km. is completed. • HRT lining-6.88/12.11km. CTU informed that the Transmission charges shall be applicable for delayed generation as per CERC Sharing regulations. NTPC requested that considering generation and ISTS schedule, PTCUL may also reschedule their transmission system, to the extent possible, to which PTCUL informed that they can not defer implementation of transmission system further. Further, CTU emphasized that TPA is needed to be signed urgently as compliance to CERC order. NTPC informed that they will revert on the same. (In this regard NTPC has

SL. No.	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34 th JCC)	Schedule as per 35 th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
				<u>Under Applicant scope</u> Gen Commissioning / Dedicated line schedule	<u>Under ISTS scope</u>		
							written letter to CTU on 31.05.2024).
2.	THDC – Vishnugad Pipalkoti HEP (4X111MW) 1200002727	444	Generation: Unit-I: Oct-2026 Unit-II: Dec-2026 Unit-III: Feb-2027 Unit-IV: Mar-2027 Schedule revised due to various geological changes in the region. Physical construction activities are under progress like TBM, Electromechanical work, Powerhouse excavation etc.	Generation: Unit-I: Oct-2026 Unit-II: Dec-2026 Unit-III: Feb-2027 Unit-IV: Mar-2027 Schedule revised due to various geological changes in the region. Physical construction activities are under progress like TBM, Electromechanical work, Powerhouse excavation etc. Dedicated System: To be constructed by PTCUL under UITP (Deemed ISTS scheme). Implementation agreement has been signed with PTCUL.	Connectivity System: Under scope of PTCUL as deemed ISTS: i) Pipalkoti HEP– 400 kV Pipalkoti switching station 400kV D/c (Twin Moose) line (matching with generation project)- length -1km. awarded- 31st March’26 ii) Establishment of 400 kV Pipalkoti switching station – (Site levelling U/P) Exp. – Jun’26 iii) Termination of Tapovan Vishnugad HEP– Proposed site of Pipalkoti (400 kV S/s) 400kV D/c (Twin Moose) line at Pipalkoti switching station Commissioning- Dec’25 iv) Termination of Proposed site of Pipalkoti (400 kV S/s) – Khandukhal 400kV D/c (Quad) line at Pipalkoti switching station. Commissioning – Dec’25 Connectivity System under GNA:	Start date of Connectivity under GNA 01.10.2024 or availability of ISTS network identified, Connectivity likely to be to be operationalized from 31.03.2026 .	Status submitted vide email Connectivity agreement signed. Generation schedule revised due to various geological changes in the region. CTU reiterated that the Transmission charges shall be applicable for delayed generation as per CERC Sharing regulations. THDC informed that they have signed the implementation Agreement (IA) with PTCUL. Regarding signing of Tripartite Agreement (TPA), CTUIL official informed that agreement can be signed in presence of other stakeholders (NTPC, PTCUL, KRTL). THDCIL has already given its consent for signing of TPA to CTUIL at a time of signing of connectivity agreement dated 01st July 2024.

SL. No.	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34 th JCC)	Schedule as per 35 th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
				<u>Under Applicant scope</u> Gen Commissioning / Dedicated line schedule	<u>Under ISTS scope</u>		
					Khandukhal-Rampura –400 kV (Twin HTLS) D/c line – under through TBCB route by M/s MEIL SCOD: 30.09.2024 Expected: – 31.03.2026		
3.	THDC India Limited Khurja STPP 0413600001 (2x660MW)	465.6	Generation: Unit-I: CoD – 26 th Jan - 2025 Unit-II: Commissioning – Jul -2025	Generation: Unit-I: CoD – 26 th Jan - 2025 Unit-II: Expected CoD – 22 nd Sep -2025 Dedicated System: Dedicated D/c 400 kV Transmission line is being constructed by THDCIL (through PGCIL via MoU) from Khurja STPP to 400 kV Switchyard of 765/400 kV Aligarh S/S (PGCIL) The works of transmission line and sub-station have been completed and Startup power is being drawn from the Grid (PGCIL) w.e.f 29.08.2023	Connectivity System under GNA: Bay 1: Main 412 & Tie 411 Bay 1: Main 409 & Tie 408 Existing Transmission system	Start date of Connectivity under GNA: 30/04/2024 (Final) Connectivity got effective from 30.04.2024.	Status provided through email Transmission charges shall be payable by the grantee for the delayed generation capacity as per applicable CERC Regulations.
4.	THDC – Tehri PSP (4x250MW)	1000	Generation: U1: COD declared on 07.06.2025- 250 U2: 30 th Jun'25 U3: 30 th Sep'25 U4: 30 th Sep'25	Generation: U1: COD declared on 07.06.2025- 250 U2: COD declared on 10.07.2025 U3: Oct'25	Connectivity System: Through bus bar extension at Tehri Bus Erection work - completed Connectivity system under GNA:	Start date of Connectivity under GNA 03/11/2017 or availability of ISTS network, whichever is later.	Status provided through email Unit 3 Syn completed Erection work for other units is under progress.

SL. No.	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34 th JCC)	Schedule as per 35 th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
				<u>Under Applicant scope</u> Gen Commissioning / Dedicated line schedule	<u>Under ISTS scope</u>		
				U4: Nov'25 Dedicated System: Completed	(Commissioned): a. Tehri Generation – Koteswar PS 400kV S/c (Quad). b. 765/400kV, 1x800MVA GIS S/s at Koteswar PS Augmentation of 765/400kV, 1x1500 transformation capacity at Meerut	Deemed operationalized GNA	Con-4 reports & PSS/E (submitted in Dec'24) & PSCAD models to be submitted by Oct'25. As per connectivity agreement signed on 12.02.2025(250MW), testing and commissioning of PSP Unit -1 & 2 have been allowed with maximum power limited to 250MW (with allowable overloads). As per MoM held in CEA on 02.12.2024, "Subsequent to successful testing of first unit, Connection Details shall be amended progressively for the balance units." Transmission charges are payable by the grantee for the delayed generation capacity as per applicable CERC Regulations.
5.	Renew Jal Urja Pvt. Ltd. (erstwhile L&T Uttaranchal Hydro Energy Limited) – Singoli Bhatwari HEP(3x33MW)	99	Generation: Unit-I: 19 th Nov 20 Unit-II: 29 th Dec 20 Unit-III: 01 st Jan 21 Commissioned Dedicated system: Interim Arrangement: 1. 220 kV D/c line from generation switchyard to point of interconnection of Baramwari – Khandukhal 220 kV D/c line with associated bays at generating switchyard	Generation: Unit-I: 19 th Nov 20 Unit-II: 29 th Dec 20 Unit-III: 01 st Jan 21 Commissioned Dedicated system: Interim Arrangement: 2. 220 kV D/c line from generation switchyard to point of interconnection of Baramwari – Khandukhal 220 kV D/c line with associated bays at generating switchyard	Connectivity System: 220 kV D/c line from point of interconnection of Baramwari-Khandukhal (erstwhile Srinagar) 220 kV D/c line with Singoli Bhatwari to Khandukhal S/s along with associated bays at Khandukhal (Implementation by PTCUL as deemed ISTS). (Commissioned in Jun'20) Connectivity System under GNA:	Start date of Connectivity under GNA: 01.10.2024 or availability of ISTS network. Connectivity likely to be to be operationalized from 31/12/25.	Generation Commissioned. Power is being transferred through TGNA route. Further, Grantee had requested for change in transmission system for final connectivity. It was reiterated that final arrangement of dedicated system for the generation project shall be implemented by grantee as per the Connectivity Intimations issued to applicant and PTCUL shall also implement Baramwari Pooling Station matching with the requirement of M/s Renew Jal Urja Pvt. Ltd.

SL. No.	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34 th JCC)	Schedule as per 35 th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
				<u>Under Applicant scope</u> Gen Commissioning / Dedicated line schedule	<u>Under ISTS scope</u>		
			Implemented by Developer (completed) Final Arrangement: Singoli Bhatwari generation switchyard – Baramwari pooling station 220 kV D/c line, with the opening of LILO as mentioned above in interim arrangement (under the Scope of grantee including 220kV bays at both ends).	Implemented by Developer (completed) Final Arrangement: Singoli Bhatwari generation switchyard – Baramwari pooling station 220 kV D/c line, with the opening of LILO as mentioned above in interim arrangement (under the Scope of grantee including 220kV bays at both ends).	Khandukhal-Rampura –400 kV (Twin HTLS) D/c line – Implementation by M/s Khandukhal Rampura Transmission Ltd (M/s MEIL). Exp.– 31th Dec’25 SCOD: 30.09.2024		M/s Renew reiterated that Khandukhal Rampura 400 kV D/c line is needed at the earliest for evacuation of power under GNA Regulations so that their power shall not be curtailed in future.
6.	Nuclear Power Corporation of India Limited - RAPP-7&8 (2x700 MW)	1400	Generation: RAPP-7: 30.03.2025 (CoD Declared) RAPP-8: 31.12.2025 Dedicated System: Connectivity System: From existing RAPP-5&6, 400 kV generation switchyard	Generation: RAPP-7: 30.03.2025 (CoD Declared) RAPP-8: 01.04.2026 Dedicated System: Connectivity System: From existing RAPP-5&6, 400 kV generation switchyard	Connectivity system: Commissioned • 400kV Kota – Jaipur (South) D/c line • Re-arrangement of lines at Kota (so as to restore the transmission system at Kota in line with original LTA intimation). • Associated 400kV bays at Kota and Jaipur (South) S/s. • 50 MVAR line reactors at Jaipur (South) S/s	Start date of Connectivity under GNA Dec’15 or availability of ISTS network, whichever is later. Deemed GNA operationalized	Not attended this meeting. Status provided through email and letter dtd. 01.10.2025 Transmission charges are payable by the grantee for the delayed generation capacity as per applicable CERC Regulations.
7.	Chenab Valley Power Projects Ltd. (Pakal Dul HEP) (4X250MW)}	1000	Generation: U-I: Sep’26 U-II: Sep’26 U-III: Sep’26 U-IV: Sep’26 Dedicated system Connectivity System:	Generation: U-I: Sep’26 U-II: Sep’26 U-III: Sep’26 U-IV: Sep’26 Dedicated system Connectivity System:	Connectivity system under GNA: Under ISTS (TBCB) – • Establishment of 400 kV GIS Pooling station at Kishtwar by LILO one circuit of Kishenpur – Dulhasti 400kV	Start date of Connectivity under GNA: 01.04.2025 (Final) or availability of ISTS network	Status provided through email • PPA signed with CSPDCL, Maharashtra State Power Distribution Company Ltd., Power Company of Karnataka Limited, Gujrat Urja Vikas Nigam Limited (GUVNL), Uttar Pradesh Power Corporation Limited (UPPCL), Delhi Discoms

SL. No.	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34 th JCC)	Schedule as per 35 th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
				Under Applicant scope Gen Commissioning / Dedicated line schedule	Under ISTS scope		
			400 kV D/c (Triple HTLS Conductor) line from PakalDul HEP – Kishtwar (GIS) Pooling station along with associated bays at both ends. - Matching with Generation of CVPPL (Awarded to POWERGRID, further awarded to TLL on 04.08.2023) Length- 36km. – Survey completed. Request letter submitted at DFO Kishtwar for Forest proposal. - Start of Foundation -31/114, WIP-13 (Target - Aug'26- Line will be implemented in matching with Gen. schedule) - GIS switchyard equipment and XLPE cables and other associated equipment provided may be designed for carrying 4000 Amps current. 420 kV, 125 MVAR Bus Reactor at PakalDul HEP.	400 kV D/c (Triple HTLS Conductor) line from PakalDul HEP – Kishtwar (GIS) Pooling station along with associated bays at both ends. - Matching with Generation of CVPPL (Awarded to POWERGRID, further awarded to M/s Transrail Lighting Limited (TLL) on 04.08.2023) Length- 33km. – Survey and Peg Makring Completed. For the Forest clearance of the Transmission line, proposal has been uploaded on Parivesh portal on dated 13.09.2024. Currently same proposal is pending at DFO due to EDS by Nodal officer. Foundation at 40 loaction completed and at 12 location is under process. Total 10 nos Tower erected and 04 nos tower under process. (Target - Aug'26- Line will be	D/c (Quad) line (Single Circuit Strung). 420 kV, 125 MVAR Bus Reactor at Kishtwar (GIS) Pooling Station – awarded to M/s Sterlite Grid 24 Ltd. with SCOD - 31.10.2025 - Kishtwar - Kishenpur 400kV S/c (Quad) line (by utilizing towers of Kishenpur – Dulhasti 400kV D/c (Quad) line (Single Circuit Strung) - (POWERGRID Under RTM)- 30th Sep'25 - Reconductoring of Dulhasti- Ratle LILO tap Point of Dulhasti - Kishenpur 400 kV line (Twin Moose) with Quad conductor- charged on 06.05.2025 (RTM- POWERGRID)-	Connectivity likely to be operationalized on .10.2025.	(Yamuna Power Limited & Raidhani Power Limited) & Jammu Kashmir Power Corporation Ltd (JKPCL) - NoC from State Irrigation Department obtained, however exemption of water usage charges for Pakal Dul HE Project has been accorded by GoJK for first 10 years from CoD - Environmental Clearance already obtained by MoEF dated 29.02.2008 - Forest Clearances obtained from GoJK as per J&K Forest Act - Authorization under section 164 of the electricity act, 2003 for 1000 MW Pakal dul has been obtained on dated 05.05.2025 Work-completed (%): Powerhouse- 70% Hydromechanical -65.5% Dam- 62% E&M- 82.5% HRT (TBM)- 68% (10km total) Transmission charges shall be payable by the grantee for the delayed generation capacity as per applicable CERC Regulations.

SL. No.	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34 th JCC)	Schedule as per 35 th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
				<u>Under Applicant scope</u> Gen Commissioning / Dedicated line schedule	<u>Under ISTS scope</u>		
			One and half breaker switching scheme for 400 kV Generation switchyard- March'26	implemented in matching with Gen. schedule) • GIS switchyard equipment and XLPE cables and other associated equipment provided may be designed for carrying 4000 Amps current. • 420 kV, 125 MVAR Bus Reactor at PakalDul HEP. One and half breaker switching scheme for 400 kV Generation switchyard- March'26			
8.	Chenab Valley Power Projects Limited (Kiru HEP) 2200000496	624	Generation: U-I: Aug'26 U-II: Aug'26 U-III: Sep'26 U-IV: Sep'26 Dedicated system: (i). Kiru HEP – Pakaldul generation switchyard 400 kV D/c line (Triple HTLS) along with 400kV bays at Kiru generation switchyard (ii). Bypassing of one ckt of 400kV Kiru- Pakaldul	Generation: U-I: Aug'26 U-II: Aug'26 U-III: Sep'26 U-IV: Sep'26 Dedicated system: (iv). Kiru HEP – Pakaldul generation switchyard 400 kV D/c line (Triple HTLS) along with 400kV bays at Kiru generation switchyard (v). Bypassing of one ckt of 400kV Kiru- Pakaldul	Connectivity System under GNA: • Transmission scheme for evacuation of power from Ratle HEP (850MW) & Kiru HEP (624 MW): Part-A Awarded under TBCB to Indigrid – SCOD/ anticipated COD 24.03.2027 • Transmission scheme for evacuation of power from Ratle HEP (850MW) & Kiru HEP (624 MW): Part-B	Start date of Connectivity under GNA 24-03-2027 (Final) Connectivity to be operationalized based on commissioning of ISTS i.e. 24.03.2027	Status provided through email Complete land has been acquired. Environment clearance has been obtained. PPA has been signed with Chhattisgarh State Power Distribution Company Limited (CSPDCL), Maharashtra State Power Distributor Company Ltd., Power Company of Karnataka Limited, Gujrat Urja Vikas Nigam Limited (GUVNL), Uttar Pradesh Power Corporation Limited (UPPCL), Bihar State Power Holding Company Ltd. (BSPHCL), GRIDCO Limited Odisha, Delhi

SL. No.	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34 th JCC)	Schedule as per 35 th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
				<u>Under Applicant scope</u> Gen Commissioning / Dedicated line schedule	<u>Under ISTS scope</u>		
			400kV D/c line (Triple HTLS) at Pakaldul and connecting it with one of the circuit of Pakaladul-Kishtwar 400kV D/c line (Triple HTLS), thus forming 400kV Kishtwar - Kiru (Triple HTLS) direct line (one ckt) (iii). Switchyard Capacity must be able to handle about 2400MW power and XLPE may be designed to carrying 4000 Amps current. 420 kV, 1x125 MVAR Bus Reactor at Kiru generation switchyard Commissioning of DTS as in matching with Generation schedule.	400kV D/c line (Triple HTLS) at Pakaldul and connecting it with one of the circuit of Pakaladul-Kishtwar 400kV D/c line (Triple HTLS), thus forming 400kV Kishtwar - Kiru (Triple HTLS) direct line (one ckt) (vi). Switchyard Capacity must be able to handle about 2400MW power and XLPE may be designed to carrying 4000 Amps current. 420 kV, 1x125 MVAR Bus Reactor at Kiru generation switchyard Commissioning of DTS as in matching with Generation schedule.	(RTM)- POWERGRID- Expected Commissioning: 31-12-2026		Discoms (Yamuna Power Limited & Rajdhani Power Limited), Damodar Valley Corporation (DVC) & Jammu Kashmir Power Corporation Ltd (JKPCL).
9.	Parbati-II HEP 800MW Kullu HP	800	Generation: COD declared: Unit 1 – 24.03.2025 Unit 2 – 26.03.2025 Unit 3 – 28.03.2025 Unit 4 – 16.04.2025 CODs Dedicated system: 2 Nos. of 400 kV bays at Parbati-II Generation switchyard - under the scope of NHPC (existing)	Generation: COD declared: Unit 1 – 24.03.2025 Unit 2 – 26.03.2025 Unit 3 – 28.03.2025 Unit4 – 13.04.2025 CODs COD of Unit#1, Unit#2 & Unit #3 was declared from 01.04.2025 and COD of Unit#4 was declared from 16.04.2025. Dedicated system:	Connectivity System under GNA: - Existing Transmission system beyond 400 kV Pooling Station (PG) 4th 500MVA ICT at Nalagarh S/s. (under implementation) Charged on: 01.08.2025 DOCO: 03.08.2025	Start date of Connectivity under GNA: 08.06.2025 (Final) Connectivity to be operationalized based on commissioning of ISTS.	Status provided through email Connection Agreement already signed. PPA has signed with PDD, J&K, HVPNL, HPSEB, RRVPNL, UPCL, DTL, UPPCL, PSEB and Engg dept. Chandigarh Administration.

SL. No.	Connectivity Applicant	Connectivity Quantum (MW)	Gen Comm. Schedule (As per 34 th JCC)	Schedule as per 35 th JCC		Connectivity Start Date under GNA and Connectivity Effectiveness date	Remarks
				<u>Under Applicant scope</u> Gen Commissioning / Dedicated line schedule	<u>Under ISTS scope</u>		
				2 Nos. of 400 kV bays at Parbati-II Generation switchyard - under the scope of NHPC (existing)			
10.	NTPC Ltd. (Anta) 1200003046	90	Generation: Not updated Through the electrical system of the Principal Generating station (Anta GPS) & existing ISTS connected from Anta GPS – under the scope of grantee.	Generation: 31.03.2026 Through the electrical system of the Principal Generating station (Anta GPS) & existing ISTS connected from Anta GPS – under the scope of grantee.	Connectivity System Existing ISTS	Start date of Connectivity under GNA: 30.11.2024 Connectivity to be operationalized as per connectivity schedule.	Not attended this meeting Connection details issued for the project.
11.	Ratle Hydroelectric Power Corporation Limited (HEP) (4x205MW+30MW) 1200003607	850	Generation: Unit 1 (205MW): Aug'28 Unit 2 (205MW): Sep'28 Unit 3 (205MW): Oct'28 Unit 4 (205MW): Nov'28 Unit 5 (30MW): Dec'28 Schedule is Under revision. Dedicated system: Ratle HEP - Kishtwar (GIS) PS 400 kV D/c line (line suitable for carrying around 935 MW on each circuit at nominal voltage) along with 2 nos. of 400kV bays at Kishtwar S/s. -13km 125 MVAR, 420 kV bus reactor at Ratle HEP	Generation: Unit 1 (205MW): Aug'28 Unit 2 (205MW): Sep'28 Unit 3 (205MW): Oct'28 Unit 4 (205MW): Nov'28 Unit 5 (30MW): Dec'28 Schedule is Under revision. Dedicated system: Ratle HEP - Kishtwar (GIS) PS 400 kV D/c line (line suitable for carrying around 935 MW on each circuit at nominal voltage) along with 2 nos. of 400kV bays at Kishtwar S/s. -13km 125 MVAR, 420 kV bus reactor at Ratle HEP	Connectivity System under GNA: • Transmission scheme for evacuation of power from Ratle HEP (850MW) & Kiru HEP (624 MW): Part-A Awarded under TBCB to Indigrid – SCOD/ anticipated COD 24.03.2027 • Transmission scheme for evacuation of power from Ratle HEP (850MW) & Kiru HEP (624 MW): Part-B (RTM)- POWERGRID- Expected Commissioning: 31-12-2026	Start date of Connectivity under GNA 24.03.2027 (Final) Connectivity to be operationalized based on commissioning of ISTS i.e. 24.03.2027	DPR for DTL is under approval. CTU informed that on the basis of Generation schedule, bidding of transmission system require for the evacuation of Power is concluded and transfer of SPV is expected to be shortly. Primarily, mismatch is seen between generation and transmission. Grantee is requested to expedite the generation. Most of the PPAs have been signed Transmission Charges as applicable as per the CERC regulations.

Status of transmission system (RTM & TBCB) for 35th JCC Meeting Northern Region (NR): Associated with RE generators

A. RTM Projects in Rajasthan, Punjab, Haryana, HP and UP by POWERGRID:

1. System Strengthening scheme for reconductoring of portion of Dulhasti-Kishtwar- Kishenpur 400 kV (Quad) S/c—SCOD Matching time frame with HEP Pakaldul.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
	Reconductoring of portion of Dulhasti-Kishtwar - Kishenpur 400 kV (Quad) S/c—SCOD Matching time frame with HEP Pakaldul Kishtwar - Kishenpur 400kV S/c (Quad) line (by utilizing towers of Kishenpur – Dulhasti 400kV D/c (Quad) line (Single Circuit Strung)	SCOD: 30th April'25 Reconductoring 13 km Charged on 06.05.2025

2. Grant of 400kV & 220kV bays to RE generators at Fatehgarh-III (erstwhile Ramgarh-II) PS under ISTS:

Schedule confirmed by CTU vide email dtd 01.04.2023 to POWERGRID (OM dated: 01.12.2021 with schedule of 15 months from OM date)

S. No.	Name of Grantee/applicant	Anticipated Gen. Generation	SCOD of ISTS Bays	Anticipated SCOD of bays	Remarks
a)	220kV Bays 06 nos.				
1	IB Vogt Solar Seven Private Limited -01 no. ()	29.11.2025	31.10.2024	31.12.2025	Matching with generation
2	ReNew Surya Jyoti & Pratap Pvt. Ltd. -01 no.	Commissioned	31.10.2024	30.09.2025	JSW Bay as interim arrangement, Bay 212
3	ABC Renewable Energy Pvt. Ltd. – 01 no.	19.10.2025	31.12.2024	19.10.2025	Matching with generation (as per the grantee request)

4	XL Xergi Power Pvt. Ltd. – 01 no.	Commissioned	31.12.2024	10.10.2025	Adani Bay as interim arrangement, Bay 206
5	Energizent Power Pvt. Ltd. – 01 no.	20.10.2025 31.01.2026	31.03.2025	10.10.2025	Matching with generation
6	Khaba Renewable Energy Pvt. Ltd.	15.10.2025	30.06.2025	15.11.2025	Matching with generation
b)	400kV Bays 03 nos.				
1	ReNew Solar Shakti Three-300MW & Five- 400MW, ReNew Samir-300MW, ReNew Dinkar-100MW - 01 no.	30.11.2025	15.01.2025	31.12.2025	Re allocation based Matching with generation Generators will try to match with TSP
2	Serentica Renewable India Pvt. Ltd. - 01 no.	31.03.2026	31.03.2025	31.12.2025	Re allocation based
3	Sprng Power, Akshaya Urja & Energy Pvt. Ltd. – 01 no.	22.08.2026	30.06.2025	31.01.2026	Re allocation based
c)	Implementation of 400kV Bays for RE Generators at Fatehgarh-III PS (OM 16.07.2021 with schedule of 15 months from OM)				
1	400kV Bay: Aditya Birla- 650MW -	31.03.2026	31.03.2025	31.03.2026	
d)	Implementation of 1 no. of 220 kV line bay at 400/220 kV Fatehgarh-III PS (Sec1) for interconnection of BESS of JSW Renew Energy Five Ltd.) (OM dt: 22.03.24) - POWERGRID				
	1 no. of 220kV line bay at 400/220kV Fatehgarh-III PS (Sec-1) for interconnection of JSW Renew Energy Five Ltd. BESS Project (No. 0212100040-250 MW)	15.07.2025	30.06.2025	31.12.2026	Matching with generation (Bay No. 218)

3. Implementation of 400 kV & 220kV line bays at **400/220kV Bikaner-II PS**

S. No.	Name of Grantee/applicant	Anticipated Gen. Generation	SCOD of ISTS Bays	Anticipated SCOD of bays	Remarks
a)	220kV Bays 02 nos. (OM dtd. 25.08.2022)				

1	ACME Solar Holdings Pvt. Ltd. -01 no. ()	11.05.2025 to 25.06.2025	31.10.2024	25.10.2024	
2	Prerak Greentech Pvt. Ltd -01 no.	03.03.2024 to 01.11.2024	31.10.2024	22.10.2024	
a)	220kV Bays 01 no. (OM dtd. 28.11.22)				
1	NHPC Ltd.(300 MW) -01 no.	12.04.2025 to 30.09.2025	31.10.2024	24.01.2025	charged on 24.01.2025
c)	400kV Bays 01 no. (OM dtd. 26.04.22)				
1	Solar SJVN Ltd. -1000MW - 01 no.	31.12.2025	01.10.2023	04.09.2024	Charged on 04.09.2024
d)	220 kV line bays-02 Nos (OM dtd. 11.01.2023) - POWERGRID				
1	ALF Solar Amarsar Pvt. Ltd. (400 MW) 01 No	27.12.2025	31.03.2026	31.12.2025	Expected Comm.- 31.03.2026 Work under progress
2	ALF Solar Amarsar Pvt. Ltd. (150 MW) 01 No	27.12.2025	31.03.2026	31.12.2025	Expected Comm.- 31.03.2026 Work under progress

4. 765/400/220kV Bikaner-III PS

S. No.	Name of Grantee/applicant	Anticipated Gen. Generation	SCOD of ISTS Bays	Anticipated SCOD of bays	Remarks
a)	220 kV Bays 01 no. (OM dtd 23.10.24)				
1	M/s Deshraj Solar Energy Pvt. Ltd. (DSEPL) (300MW)-01 No	30.04.2026	31.03.2026	31.08.2026	Under Award (effort will be made to match with generation schedule)
b)	400 kV Bays 03 nos. (OM dtd 23.10.24)				
2	M/s Sunbreeze Renewables Nine Pvt. Ltd. (SR9PL) (1000MW)	31.03.2026	22.08.2026	31.08.2026	Under Award (effort will be made to match with generation schedule)

3	M/s Sunbreeze Renewables Nine Pvt. Ltd. (SR9PL) (400MW)	28.02.2026	22.08.2026	31.08.2026	Under Award (effort will be made to match with generation schedule)
4	M/s MRS Buildvision Pvt. Ltd. (MBPL) (1 no. bay) (1000 MW)	Not mentioned	22.08.2026	31.08.2026	

5. 765/400/220kV Fatehgarh-IV (sec2) PS

S. No.	Name of Grantee/applicant	Anticipated Gen. Generation	SCOD of ISTS Bays	Anticipated SCOD of bays	Remarks
a)	400 kV Bays 01 no.				
1	M/s ReNew Solar Power Pvt. Ltd.(600 MW)-01 No	07.11.2026	17.11.2026	17.11.2026	Under Award

6. 765/400/220kV Fatehgarh-IV (sec-2) PS

S. No.	Name of Grantee/applicant	Anticipated Gen. Generation	SCOD of ISTS Bays	Anticipated SCOD of bays	Remarks
a)	220kV Bays 04 nos. (OM dtd 05.05.25)				
1	M/s Avaada Energy Pvt. Ltd (250MW +50 MW)-01 no.	07.11.2026	30.12.2026	30.12.2026	Under Award
2	M/s BN Dispatchable-1 Pvt. Ltd. (300MW)- 01 No	10.04.2027	30.12.2026	30.12.2026	Under Award
3	M/s Gamma Renewables India Project One Pvt. Ltd. (300MW)- 01 No	30.12.2026	30.12.2026	30.12.2026	Under Award
4	Utkrisht Solar Energy Private Limited- 01 No	30.11.2026	30.12.2026	30.12.2026	Under Award

	400kV Bays 01 nos. (OM dtd 05.05.25)				
1	M/s NTPC Renewable Energy Ltd. (900MW)- 01 No	30.12.2026	30.12.2026	30.12.2026	Under Award

7. 765/400/220kV Bikaner-IV PS (OM dtd 08.05.25)

S. No	Name of Grantee/applicant	Anticipated Gen. Generation	SCOD of ISTS Bays	Anticipated SCOD of bays	Remarks
a)	220kV Bays 03 nos. (OM dtd 08.05.25)				
1	M/s Furies Solren Private Limited (300MW) -01 no.	30.12.2026	11.11.2026	11.11.2026	Under Award
2	M/s SJVN Green Energy Limited (500MW)- 02 Nos	30.10.2026	11.11.2026	11.11.2026	Under Award

8. 765/400/220kV Barmer-I PS

S. No.	Name of Grantee/applicant	Anticipated Gen. Generation	SCOD of ISTS Bays	Anticipated SCOD of bays	Remarks
a)	220kV Bays 01 no. (OM dtd 08.05.25)				
1	M/s Anboto Solar Private Limited (250MW+50MW) -01 no.	30.12.2026	07.11.2026	07.11.2026	Under Award

9. 765/400/220kV Bhadla-III PS

S. No.	Name of Grantee/applicant	Anticipated Gen. Generation	SCOD of ISTS Bays	Anticipated SCOD of bays	Remarks
a)	220kV Bays 01 no. (OM dtd. 25.08.25)				
	M/s Rajasthan BESS Private Limited (250MW) -01 no.	30.06.2026	25.02.2027	25.02.2027	Under Award

10. Transmission System Strengthening for Srinagar – Leh Transmission system OM date: 21.12.2021.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	- Laying of cable (800sq mm XLPE power cable) between Minamarg and Zojila Top section of Alusteng – Drass 220 kV section. 2x25 MVAR, 220kV bus reactors at 220/66 kV Drass S/s 1x25 MVAR, 220kV Bus reactors at 220/66 kV Alusteng S/s Transmission System	SCOD: 20th Dec'24 (36 Months) Expected Commissioning: Oct'25 Supplies completed - Cable Trench 10.5/12km - Cable Laying 8/12 km - Cable laying and s/s work under progress. 2x25 MVAR, 220kV bus reactors at 220/66 kV Drass work in progress, Delays occurring due to non-readiness of RECPDCL- Oct'25 RECPDCL need to construct GIS bay thereafter POWERGRID will start work for their scope of work. (Existing bus outage required for connection of adaptor with existing GIS, Outage is deferred to 26.09.2025 due to NHPC generation) 1x25 MVAR, 220kV Bus reactors at 220/66 kV Alusteng S/s Transmission System charged on 16.03.2025 DOCO: 18.03.2025

11. Augmentation of Transformation Capacity by 1x500MVA 400/220kV ICT (6th) at Fatehgarh-II PS to cater to the N-1 contingency requirement at Fatehgarh-II PS

	Scope of the Transmission Scheme	Status & Progress of Construction
	1. 1x500MVA 400/220kV ICT (6th) at Fatehgarh-II PS to cater to the N-1 contingency requirement at Fatehgarh-II PS.	SCOD 13.01.2024 Charged on 08.02.2025

12. Augmentation of Transformation capacity by 1x500MVA, 400/220kV ICT (3rd) to cater to the N-1 contingency requirement at Bikaner PS

	Scope of the Transmission Scheme	Status & Progress of Construction
	1. 1x500MVA, 400/220kV ICT (3rd) to cater to the N-1 contingency requirement at Bikaner PS.	SCOD: 13.01.2024 Charged on: 30.08.24

--	--	--

13. Implementation of Bus Sectionalizer at 220kV level of 400/220kV Fatehgarh-IV PS (Section-1), (OM dtd 26.10.23)
Executing Agency: Fatehgarh IV Transmission System Ltd. (APRAAVA)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
	220kV Bus sectionalizer- 1no. Status: Contract awarded 24 th May 2024	220kV Bus sectionalizer- 1no. SCOD: (i.e. 01.02.2025) Expected Commissioning: 30 th October 2025

14. Reactive power compensation on 400kV transmission lines in NR -

	Scope of the Transmission Scheme	Status & Progress of Construction
	1. Installation of 50 MVAR switchable line reactor at Mainpuri end and fixed 50 MVAR line reactor at Ballabgarh end on Mainpuri- Ballabgarh 400 kV D/c line along with 450 ohm NGR at each ends (with NGR bypass arrangement for operation of line reactor as a bus reactor). 2. Installation of 80 MVAR switchable line reactor at Allahabad end on Kanpur- Allahabad 400 kV S/c line along with 450 ohm NGR (with NGR bypass arrangement for operation of line reactor as a bus reactor). 3. Installation of 80 MVAR fixed line reactor at Bhiwadi end for uncompensated circuit of Agra- Bhiwadi 400 kV D/c line along with 450 Ohm NGR (with NGR bypass arrangement for operation of line reactor as a bus reactor).	SCOD: 13.01.2024 Expected Commissioning Mainpuri: 31.03.2026 Allahabad: 31.12.2025 Bhiwadi : Charged on 28.06.2025 (Delays are happening due to shutdown constraints) Work under progress

15. Implementation of 1x80MVA_r, 765kV Spare Reactor at Bhadla-II PS

	Scope of the Transmission Scheme	Status & Progress of Construction
	1 no. of 80 MVA_r, 765kV Spare Reactor at Bhadla-II S/s for 2x240MVA_r Switchable line reactors associated with Fatehgarh-II – Bhadla-II 765kV D/c line (2nd)	SCOD: Dec'22 Commissioning: charged on 13.10.24

16. Implementation Augmentation of 765/400 kV, 1500 MVA transformer at Bhiwani S/s (4tn) (3'd in Section-I which have 2x1000 MVA ICTs) along with associated ICT bays (MoP OM dated 7th November 2023)- (POWERGRID)

Sl. No,	Scope of the Transmission Scheme	Status & Progress of Construction
1.	- Augmentation of 765/400 kV, 1500 MVA transformer at Bhiwani S/s (4tn) (3'd in Section-I which have 2x1000 MVA ICTs) along with associated ICT bays. 500 MVA spare transformer unit (1- Phase) as a cold spare	SCOD: 07.05.2025 Expected Commissioning: 31.03.2026 Status: Awarded in May 2024

17. Reconductoring of 220 kV Hisar (PG) - Hisar (IA) D/c line (POWERGRID)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	- Reconductoring of 220 kV Hisar (PG) - Hisar (IA) D/c line (Single Zebra) with HTLS conductor (with minimum 1050 Ampere/ckt requirement) (Line length 14 km) - Bay equipment upgradation at 220kV Hisar (PG) end	SCOD: 01.07.2025 Conductor supplied Expected Commissioning: 31.03.2026 Status: Awarded.

18. Augmentation of Transformation Capacity at 400/220kV Kankroli (PG) S/s in Rajasthan by 400/220kV, 1x500MVA ICT (4th) (OM date: 22.03.2024)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
--------	----------------------------------	-----------------------------------

1.	Augmentation of Transformation Capacity at 400/220kV Kankroli (PG) S/s in Rajasthan by 400/220kV 1x500MVA ICT(4th) along with associated 220 kV transformer bay* *incl. extension of 220 kV side of ICT through 220 kV Cable/GIB	SCOD: 22.09.2025 Expected Commissioning: 30.04.2026 Status: Awarded
2.	Shifting of existing 50 MVAr Bus reactor [so as to accommodate 4th ICT] and development of 400kV bay for reactor.	SCOD: 22.09.2025 Expected Commissioning: 30.04.2026 Status: Awarded

19. Augmentation of Replacement of 400/220kV, 315MVA ICT-3 with 400/220kV, 500 MVA ICT at 400/220/66kV Bawana (DTL)_substation (OM date: 22.03.2024)- POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Replacement of 400/220kV, 315 MVA ICT-3 with 400/220kV, 500 MVA ICT at 400/220/66 kV Bawana (DTL) substation	SCOD: 22.09.2025 Expected Commissioning: 31.10.2025 ICT Reached at Bawana on 26.04.25, Outage Given from 25.08.25. Dismantling completed, ICT erection under progress.

20. Augmentation of Transformation Capacity at 400/220kV New Wanpoh (PG) S/s in Jammu & Kashmir by 400/220kV, 1x315MVA (3x105MVA) ICT (3rd) (OM date: 22.03.2024) - POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	315 MVA, 400/220 kV ICT (3x105 MVA single phase units)- 1 no. 400 kV ICT bay (AIS) – 1 no. (in existing dia) 220 kV ICT bay (AIS) – 1 no.	SCOD: 30.06.2027 Expected Commissioning: 30.06.2027 Status: Awarded

21. Augmentation of Transformation Capacity at 400/220kV Allahabad (PG) substation by 400/220kV, 1x500MVA (4th) ICT

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
--------	----------------------------------	-----------------------------------

1.	Augmentation of Transformation Capacity at 400/220kV Allahabad (PG) substation by 400/220kV, 1x500MVA (4th) ICT along with associated transformer bays (AIS) and 220kV Cable for ICT bay termination	SCOD: 06.02.2025 Anticipated CoD: 31.12.2025 ICT at Site work under progress
----	--	--

22. Augmentation of Transformation Capacity at 400/220kV Bassi (PG) S/s in Rajasthan by 400/220kV, 1x500 MVA ICT (4th), Malerkotla (PG) S/s in Punjab by 400/220kV, 1x500MVA ICT (4th and 400 kV line bay at 765/400/220 kV Bhadla-III (OM date: 14.06.2024)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of Transformation Capacity at 400/220kV Bassi (PG) S/s in Rajasthan by 400/220kV 1x500MVA ICT(4th) along with associated transformer bays	SCOD: 14.12.2025 Status: Awarded Anticipated: 30.06.2026
2	Augmentation of Transformation Capacity at 400/220kV Malerkotla(PG) S/s in Punjab by 400/220kV, 1x500MVA ICT (4th) along with associated transformer bays*	SCOD: 14.03.2026 Status: Awarded Anticipated COD: 30.09.2026
3	1 no. of 400 kV line bay at 765/400/220 kV Bhadla-III PS for interconnection of RE project (M/s ReNew Solar (Shakti Six) Pvt. Ltd.)	SCOD: 31.03.2026 /Revised SCOD 30.06.2026 Status: Awarded Anticipated: 30.06.2026 (TSP to try to match the schedule)

B. Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II

Under RTM by POWERGRID, Phase-II

1) Transmission System strengthening Scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under Phase II –Part G1

As per MOP OM 15/3/201S-Trans-Pt(1) dated 23.01.20 completion is to be matched with Phase-II Part-G.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	(a) Removal of LILO of Bawana – Mandola 400kV D/c (Quad) line at Maharani Bagh /Gopalpur S/s. Extension of above LILO section from Maharani Bagh/ Gopalpur upto Narela S/s so as to form Maharani Bagh – Narela 400kV D/c (Twin HTLS) and Maharani Bagh-Gopalpur- Narela 400 kV D/c (Twin HTLS) lines. (b) 2 no of line bays at Narela each for Maharani Bagh – Narela 400 kV D/c (Twin HTLS) and Maharani Bagh –Gopalpur-Narela 400 kV D/c (Twin HTLS) lines formed after removal of LILO of Bawana – Mandola 400kV D/c(Quad) line at Maharani Bagh/Gopalpur S/s and Extension of above LILO section from Maharani Bagh/Gopalpur upto Narela S/s	(a) SCOD: 10.11.2023 Expected Commissioning: –31.12.2025 Severe ROW is being faced in Delhi, Forest stage-2 approval is awaited. DPTA permission received. 7 foundations (6 are monopole and 1 lattice structured). Erection 10 pending. Stringing-11km pending. (a) SCOD: 10.11.2023 Expected Commissioning: – 31.12.2025 (Bays are ready, will charge along with Line)

2) Implementation of Bus Sectionalizer at 400kV level of 765/400/220kV Fatehgarh- III PS (Section-2) (OM dtd 21.04.2023 & 08.06.23)

Executing Agency: POWERGRID Ramgarh Transmission Ltd.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	400 kV Bus Sectionalizer - 1SET	Matching with Ph-III Part-E1 package which further matching with A1 Expected Commissioning: 31.03.2026 Matching with Phase-II Part A1

3) Augmentation of transformation capacity at 400/220kV Bikaner-II PS by 400/220kV, 1x500 MVA ICT (3rd) (OM dtd 08.06.23)

Executing Agency: POWERGRID Bikaner Transmission System Ltd.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	500 MVA, 400/220 kV ICT-1 no. 400 kV ICT bay (including associated tie bay)— 1 no. 220 kV ICT bay — 1 no.	SCOD: 18 months from the issue (i.e. 07.12.2024) Charged on 29.03.2025

4) Implementation of 1 no. of 220 kV line bay at 400/220kV Bikaner-II PS, (OM dtd 26.10.23)

Executing Agency: POWERGRID Bikaner Transmission System Ltd.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	400 kV Bus sectionalizer- 1no. 400 kV tie bay – 1 no.	SCOD: (i.e. 25 th Dec'24) Civil works completed Expected Commissioning: 31.12.2025 Civil works completed Erection Work under progress,

5) De linking of augmentation of 765/400 kV, 1500 MVA transformer at Bhiwani S/s from Transmission System for evacuation of RE power from renewable energy parks in Leh (5 GW Leh- Kaithal HVDC Transmission corridor)

Executive Agency: POWERGRID. :

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of 765/400 kV, 1500 MVA transformer at Bhiwani S/s (4th) (3rd in Section-I which have 2x1000 MVA ICTs) along with associated ICT bays	SCOD: 5 th May'25 Expected Commissioning: 31.03.2026 Status: 80% Civil works completed, ICT Supply awaited
	500 MVA spare transformer unit (1- Phase) as a cold spare	

6) Augmentation of Transformation capacity at 765/400/220kV Bikaner PS in Rajasthan by 400/220kV, 1x1500 MVA ICT (4th), (OM dtd 18.07.24)

Executive Agency: POWERGRID.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of Transformation capacity at 765/400/220kV Bikaner PS in Rajasthan by 400/220kV, 1x500 MVA ICT (4th) along with associated transformer bays	SCOD: (i.e. 18 th Jan'26) Expected Commissioning: 31.07.2026 Status: Awarded

- 7) **Augmentation of Transformation capacity at 400/220kV Bhiwadi (PG) S/s in Rajasthan by 400/220kV, 1x500 MVA ICT (4th), (OM dtd 18.07.24)**

Executive Agency: POWERGRID.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of Transformation capacity at 400/220kV Bhiwadi(PG) S/s in Rajasthan by 400/220kV, 1x500 MVA ICT (4th) along with associated transformer bays	SCOD: (i.e. 18 th Jan'26) Expected Commissioning: 31.07.2026 Status: Awarded

- 8) **Augmentation of Transformation capacity at 400/220kV Bikaner-II PS in Rajasthan by 400/220kV, 1x500 MVA ICT (9th), (OM dtd 18.07.24)**

Executive Agency: POWERGRID Bikaner Transmission System Ltd.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of Transformation capacity at 400/220kV Bikaner-II PS in Rajasthan by 400/220kV, 1x500 MVA ICT (9th) along with associated transformer bays.	SCOD: (i.e. 18 th Jan'26) Expected Commissioning: 31.10.2026 Status: Awarded

Under TBCB by POWERGRID**1. Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase II –Part E – Sep'24****SPV Name:** POWERGRID, acquired on 30.03.2023**SCOD as per TSA:** 30th Sept'24**Anticipated completion Schedule:** 30.11.2025

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Bhadla II - Sikar II 765 kV D/C line (2 nd)	- Length: 628 ckm. - Locations: 816 nos. - Foundation completed: 816 nos. - Tower erected: 775 nos. - Stringing completed: 420 ckm. Exp. Commissioning: Part-E: 30.11.2025 Sikar-II Bays along with reactor are already charged Bhadla-II end Line Bays are charged (Line Reactor will be charged along with line)
2.	2 no. of 765 kV line bays each at Bhadla II and Sikar-II for Bhadla-II PS – Sikar-II 765kV D/c line	
3.	1x330 MVar Switchable line reactor for each circuit at Sikar II end of Bhadla-II – Sikar-II 765kV D/c line	
4.	1x240 MVar Switchable line reactor for each circuit at Bhadla- II end of Bhadla-II – Sikar-II 765kV D/c line	

2. Transmission System for "Transmission System Strengthening Scheme for Evacuation of Power from Solar Energy Zones in Rajasthan (8.1 GW) under Phase-II Part-G"**SPV Name:** POWERGRID Narela Transmission System Limited., acquired on 11.05.2022**SCOD as per TSA:** Nov'23, Anticipated commissioning: **30.11.2025**

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Establishment of 765/400 kV, 3X1500 MVA GIS substation at Narela with 765 kV (2x330 MVar) bus reactor and 400 kV (1x125 MVAR) bus reactor	Charged on 01.10.2025.

2.	Khetri – Narela 765 kV D/c line 1x330MVA Switchable line reactor for each circuit at Narela end of Khetri – Narela 765kV D/c line	- Length: 340 ckm - Locations: 463 nos - Foundation completed: 446 nos.
3	2 nos. of 765 kV line bays at Khetri for Khetri – Narela 765 kV D/c line	- Foundation work hampered due to waterlogging in the area. - Tower erected: 310 nos. - Stringing completed: 214 ckm - Expected commissioning by 30.11.2025
4	LILO of 765 kV Meerut- Bhiwani S/c line at Narela	- Length: 68 ckm - Locations: 97 nos - Foundation completed: 97 nos. - Tower erected: 97 nos. - Stringing completed: 60/68 - Charged on 01.10.2025.

C. Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (20 GW) under phase-III

Under RTM by POWERGRID Phase-III

1) Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-J

Schedule Aug'25,

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation with 400/220kV, 1x500MVA Transformer (11th) at Fatehgarh-2 PS (N-1 compliance at Fatehgarh-II (section-II).	OM Date 15.07.2024 (18 month from OM) - revised SCOD: 15.01.2026 Expected commissioning by 31.07.2026 Status: awarded
2.	Augmentation with 765/400kV, 1x1500MVA Transformer (5th) at Bhadla-2 PS	15 months from CTU OM dated 13.12.23. SCOD: 31 st March'25 Expected commissioning by 30.04.2026 (supply issue)

		Status: Awarded
3	Augmentation with 765/400kV, 1x1500MVA Transformer (3rd) at Bikaner (PG)	Commissioned on 27.04.2023
4	Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Sub Station (Bamnoli/ Dwarka section)	Schedule confirmed on 16.02.24 with 18 months i.e. by 15.08.25 Expected commissioning by 31.03.2026 Status: Awarded

2) Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III E1

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	- Establishment of 3x1500MVA, 765/400kV & 3x500MVA, 400/220kV Pooling Station at Fatehgarh-3 (new Section) along with 2x330MVA_r, 765kV & 2x125MVA_r, 420kV Bus Reactors 765 kV line bays – 2 nos.	As per OM, to be implemented in matching timeframe of Phase-III Part-A1 2 ICT- 500MVA – charged 3 ICTS 1500MVA - charged Part-A1 schedule: 18 months from SPV transfer. Expected Commissioning: 31.12.2025 Civil and Erection works is in progress

3) Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part E2

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Pooling Station at Fatehgarh-3 (New Section) 765/400kV, 3x1500 MVA ICT 400/220 kV, 2x500 MVA ICT	Schedule: March'25 & Jun'25. Expected Commissioning: Dec- to March26 (31.03.2026). 80% Civil works completed, ICT Supply from Oct'25 to Jan'26 progressively.

4) Augmentation of Transformation Capacity at 400/220 kV Fatehgarh-III PS(Section-1) by 400/220 kV, 1x500 MVA ICT (5th) (OM dtd 26.10.23)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation with 400/220kV, 1x500MVA Transformer at Fatehgarh-III PS (5th ICT at Section-1) along with associated transformer bays • 500 MVA 400/220 kV ICT – 1no. • 400 kV ICT bay (including tie bay) – 1 no. • 220 kV ICT bay – 1 no.	SCOD: 18 months from the date of issuance of OM by CTU (i.e. 25.04.2025). Expected Commissioning: 31.03.2026 50% Civil works completed, ICT Supply expected Jan'26.

5) Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex) Part-E

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation by 765/400 kV, 1x1500 MVA ICT (4th) at Bikaner (PG)	NCT OM dated 15.11.2022 SCOD: 15.05.2024 Status: Charged on 30.08.2025
2	Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)	SCOD: {timeframe of 18 months from date of issue of this letter {matching with Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex)-Part-B i.e. Dec'25} Expected Commissioning: December'2025 Status: Civil works almost completed, ICT awaited
3	Augmentation by 400/220 kV, 5x500 MVA ICT at Bikaner-II PS	Expected Commissioning: May'24 to Jan'25 Expected Commissioning: May'24 to December'24 Status: Charged- May24- 1No. Charged- Jul'24- 1 No. Charged – Nov'24 – 1 No. Charged - Dec'24 – 1 No. Charged - Jan'25- 1 no.

6) Augmentation of ISTS for interconnection of HVPNL transmission schemes

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation by 1x500 MVA, 400/220 kV ICT (3rd) at 400/220 kV Bahadurgarh (PG) S/s	NCT OM dated 15.11.2022 SCOD: Jul'24 Commissioning: Charged on 30.09.2024
2	02 nos of 220 kV line bays at 400/220 kV Bahadurgarh (PG) S/s (for 220 kV Kharkhoda pocket B- Bahadurgarh (PG) D/c line)	SCOD: Jul'24 Commissioning: Charged on 30.09.2024; DOCO: 06-10-2024
3	02 nos of 220 kV line bays at 400/220 kV Bahadurgarh (PG) S/s (for 220 kV METL – Bahadurgarh (PG) D/c line)	SCOD: Mar'24 Commissioning: Charged on 29.10.2024
4	Augmentation by 1x500 MVA, 400/220 kV ICT (3rd) at 400/220 kV Jind (PG) S/s	SCOD: Feb'24 Charged on 21.09.24
5	2 nos of 220 kV line bays at 400/220 kV Sonapat (PG) S/s (for 220 kV D/c line from Kharkhoda pocket A)	SCOD: Jul'24 Charged on 18.08.24

7) Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part D Phase II (POWERGRID)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Jhatikara – Dwarka 400kV D/c line (Twin) - 20km 02 Bay400kV	MoP OM dated 6th November 2023 SCOD: May'25 * Revised SCOD: 28 th Feb 26 *Status: SCOD revised in Secretary (Power) meeting held on 01.07.24. As per MOM, SECI requested for monitoring of this line on regular basis.

		Awarded on 03.03.2025. Survey completed around 18km. Expected Commissioning: 30.09.2026. Route alignment proposal submitted to Technical Committee, DDA for approval on 26.07.24, matter is being followed up and approval is still awaited from DDA.
--	--	---

8) Implementation of 2 nos. 220kV line bays at 765/400/220kV Bikaner-III PS for interconnection of 500MW REGS of M/s NTPC Renewable Energy Ltd. (OM dtd 13.09.24)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	2 nos. 220kV line bays at 765/400/220kV Bikaner-III PS for interconnection of 500MW REGS of M/s NTPC Renewable Energy Ltd. (NTPC-REL).	SCOD: (i.e.31-12-2025) Expected Commissioning: 30.04.2026

9) Augmentation of transformation capacity at 400/220kV Bhadla-II PS (section-1) in Rajasthan by 1x500 MVA, 400/220kV ICT (6th) to cater to the N-1 contingency requirements (OM dtd 13.09.24)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of Transformation capacity at Bhadla-II PS (Section-1) by 1x500MVA, 400/220kV ICT (6th) along with associated bays	SCOD: (i.e.13-03-2026) Expected Commissioning: 31.07.2026 Awarded

10) Augmentation of transformation capacity at 400/220kV Hisar (PG) Substation in Haryana by 1x500 MVA, 400/220kV ICT (4th) (OM dtd 13.09.24)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
--------	----------------------------------	-----------------------------------

1.	Augmentation of 400/220 kV, 1x500 MVA (4th) ICT at Hissar (PG) S/s along with associated transformer bays	SCOD: (i.e. 13-03-2026) Expected Commissioning: 31.07.2026
----	---	---

11) Implementation of 1 no. 220kV line bay for interconnection of 300MW REGS of M/s Deshraj Solar Energy Pvt. Ltd. (DSEPL) and 3 nos. 400kV line bays for interconnection of 1400MW RPPD of M/s Sunbreeze Renewables Nine Pvt. Ltd. (SR9PL) (2 nos. bays) & 1000MW RPPD of M/s MRS Buildvision Pvt. Ltd. (MBPL) (1 no. bay) at 765/400/220kV Bikaner-III P (OM dtd 23.10.24)

Executing Agency: PBNTL (POWERGRID)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	1 no. 220kV line bays at 765/400/220kV Bikaner-III PS for interconnection of 300MW REGS of M/s Deshraj Solar Energy Pvt. Ltd. (DSEPL)	SCOD: (i.e. 31-03-2026) Expected Commissioning: 31.08.2026 (effort will be made to match with generation schedule) Under Award
2.	3 nos. of 400 kV line bays at 765/400/220 kV Bikaner-III PS for interconnection of 1400MW RPPD of M/s Sunbreeze Renewables Nine Pvt. Ltd. (SR9PL) (2 nos. bays) & 1000MW RPPD of M/s MRS Buildvision Pvt. Ltd. (MBPL) (1 no. bay)	SCOD: (i.e. 22-08-2026) Expected Commissioning: 31.08.2026 Under Award

12) Augmentation of transformation capacity at 400/220kV Samba (PG) S/s in Jammu & Kashmir by 1x500 MVA, 400/220kV ICT (4th) (OM dtd 23.10.24)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of transformation capacity at 400/220kV Samba (PG) S/s by 1x500 MVA, 400/220kV ICT (4th) along with associated bays	SCOD: (i.e. 23-04-2026) Expected Commissioning: 30.06.2026 Awarded

13) Transmission system strengthening to facilitate evacuation of power from Bhadla/Bikaner complex (OM dtd 10.12.24)**Executing Agency: POWERGRID**

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	400 kV Bareilly (765/400 kV) – Bareilly (PG) D/c line (Quad) (2nd)	SCOD: (i.e. 10-06-2026) Expected Commissioning: 31.08.2026 Awarded
2.	Augmentation with 1x1500 MVA, 765/400 kV ICT (3rd) at Bareilly (765/400 kV) S/s	SCOD: (i.e. 10-06-2026) Expected Commissioning: 31.08.2026 Under Award

14) Augmentation of transformation capacity at 765/400/220kV Bikaner-III PS in Rajasthan by 1x500 MVA, 400/220kV ICT (6th) (OM dtd 20.01.25)**Executing Agency: POWERGRID**

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of transformation capacity at 765/400/220kV Bikaner-III by 1x500 MVA, 400/220kV ICT (6th) along with associated bays	SCOD: (i.e. 20-07-2026) Expected Commissioning: 31.12.2026 Under Award

15) Augmentation of transformation capacity at 400/220kV Bikaner-II PS in Rajasthan by 1x500 MVA, 400/220kV ICT (10th) (OM dtd 20.01.25)**Executing Agency: POWERGRID**

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
---------------	---	--

1.	Augmentation of transformation capacity at 400/220kV Bikaner-II by 1x500 MVA, 400/220kV ICT (10th) along with associated bays	SCOD: (i.e. 20-07-2026) Expected Commissioning: 31.12.2026 Under Award
----	---	--

16) Augmentation of transformation capacity at 765/400/220kV Agra (PG) S/s in Uttar Pradesh by 1x500 MVA, 400/220kV ICT (3rd) (OM dtd 20.01.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of transformation capacity at 765/400/220kV Agra (PG) S/s by 1x500 MVA, 400/220kV ICT (3rd) along with associated bays.	SCOD: (i.e. 20-10-2026) Expected Commissioning: 31.12.2026 Under Award

17) Augmentation of transformation capacity at 400/220kV Mandola (PG) S/s in Uttar Pradesh by 1x500 MVA, 400/220kV ICT (5th) (OM dtd 20.01.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of transformation capacity at 400/220kV Mandola (PG) S/s by 1x500 MVA, 400/220kV ICT (5th) along with associated bays.	SCOD: (i.e. 20-07-2026) Expected Commissioning: 31.12.2026 Under Award

18) Implementation of 1 no. of 400 kV line bay at 765/400/220kV Fatehgarh-IV (sec2) PS for interconnection of 600MW (OM dtd 20.01.25)

Executing Agency: APRAAVA

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	1 no. of 400 kV line bay at 765/400/220 kV Fatehgarh-IV(Sec-2) PS for interconnection of 600MW REGS of M/s ReNew Solar Power Pvt. Ltd.	SCOD: (i.e. 17-11-2026) Expected Commissioning: 17-11-2026 Under award

19) Augmentation of transformation capacity at 765/400/220kV Bhadla-II PS in Rajasthan by 1x500 MVA, 400/220kV ICT (4th) to cater the N-1 contingency requirement (OM dtd 20.01.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of transformation capacity at 765/400/220kV Bhadla-II PS in Rajasthan by 1x500 MVA, 400/220kV ICT (4th in Section-1A) along with associated bays	SCOD: (i.e. 20-07-2026) Expected Commissioning: 31.12.2026 Under Award

20) Implementation of 3 nos. 220kV line bays and 1 no. 400kV line bay for interconnection of REGS at 765/400/220kV Fatehgarh-IV (sec-2) PS (OM dtd 05.05.25)

Executing Agency: APRAAVA

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	1 no. of 220 kV line bays at 765/400/220kV Fatehgarh-IV (sec-2) PS for interconnection of 300MW REGS of M/s Avaada Energy Pvt. Ltd. (App. No. 2200000290-250MW & App no. 2200000077-50MW)	SCOD: (i.e. 30-12-2026) Expected Commissioning: 30-12-2026 Under award
2.	1 no. of 220 kV line bays at 765/400/220kV Fatehgarh-IV (sec-2) PS for interconnection of 300MW REGS of M/s BN Dispatchable-1 Pvt. Ltd. (App. no. 2200000103 - 300MW)	

3.	1 no. of 220 kV line bays at 765/400/220kV Fatehgarh-IV (sec-2) PS for interconnection of 300MW REGS of M/s Gamma Renewables India Project One Pvt. Ltd. (App. No. 2200000355-300MW)	SCOD: (i.e. 30-12-2026) Expected Commissioning: 30-12-2026
4.	1 no. of 400 kV line bay at 765/400/220kV Fatehgarh-IV (sec-2) PS for interconnection 900MW REGS of M/s NTPC Renewable Energy Ltd. (App. no. 2200000348 - 900MW)	Under award
5	Utkrisht 220kV Bay No. 237	Expected Commissioning: 30-12-2026 Under award

21) Augmentation of transformation capacity at 400/220kV Maharani Bagh (PG) S/s (GIS) in Delhi by 1x500 MVA, 400/220kV ICT (5th) (OM dtd 05.05.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of transformation capacity at 400/220kV Maharani Bagh (PG) S/s (GIS) in Delhi by 1x500 MVA, 400/220kV ICT (5th)	SCOD: (i.e. 05-05-2027) Expected Commissioning: 05-05-2027 Under Award

22) Implementation of 1 no. 400kV ICT bay along with 400kV Sectionalization bay (GIS) at 765/400kV Jhatikara (PG) S/s (OM dtd 05.05.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Implementation of 1 No. 400kV ICT Bay at 400kV Mundka Section to mitigate power flow congestion at Delhi Ring Main unit through 400 kV Switchyard at 765/400kV Jhatikra substation	SCOD: (i.e. 05-02-2026) Expected Commissioning: 30.06.2026 Under Award

2.	400kV Sectionalization bay (GIS) at 765/400kV Jhatikara (PG) S/s to interconnect both 400kV sections in the event of contingency	SCOD: (i.e. 05-11-2026) Expected Commissioning: 30-11-2026 Under Award
----	--	--

23) Augmentation of Transformation capacity at 400/220kV Jaipur South (PG) S/s in Rajasthan by 1x500MVA ,400/220kV ICT (3rd) (OM dtd 08.05.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of transformation capacity at 400/220kV Jaipur South (PG) S/s by 1x500 MVA, 400/220kV ICT (3rd) along with associated bays	SCOD: (i.e. 08-02-2027) Expected Commissioning: 08-02-2027 Under Award

24) Augmentation of transformation capacity at 400/220kV Neemrana (PG) in Rajasthan by 1x500 MVA, 400/220kV ICT (3rd) (OM dtd 08.05.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of transformation capacity at 400/220kV Neemrana (PG) by 1x500 MVA, 400/220kV ICT (3rd) along with associated bays	SCOD: (i.e. 08-02-2027) Expected Commissioning: 08-02-2027 Under Award

25) Augmentation of transformation capacity at 400/220kV Lucknow (PG) S/s in Uttar Pradesh (OM dtd 08.05.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
--------	----------------------------------	-----------------------------------

1.	Augmentation of transformation capacity at 400/220kV Lucknow (PG) S/s by 1x500 MVA, 400/220kV ICT (3rd) along with associated bays	SCOD: (i.e. 08-05-2027) Expected Commissioning: 08-05-2027 Under Award
----	--	--

26) Implementation of 3 nos. of 220 kV line bays for interconnection of M/s Furies Solren Private Limited (300MW) [1 no. bay] & M/s SJVN Green Energy Limited (500MW) [2 no. bays] RE power projects at 765/400/220kV Bikaner-IV PS (OM dtd 08.05.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	3 nos. of 220 kV line bays at 765/400/220 kV Bikaner-IV PS (1 no. for M/s Furies Solren Private Limited (300MW) & 2 nos. for M/s SJVN Green Energy Limited (500MW)) for interconnection of its RE power projects	SCOD: (i.e. 11-11-2026) Expected Commissioning: 11-11-2026 Under Award

27) Implementation of 1 no. of 220 kV line bay at 765/400/220kV Barmer-I PS for interconnection of M/s Anboto Solar Private Limited (250MW+50MW) RE power projects (OM dtd 08.05.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	1 no. of 220 kV line bay for interconnection of M/s Anboto Solar Private Limited (250MW+50MW) RE power projects at 765/400/220kV Barmer-I PS	SCOD: (i.e. 07-11-2026) Expected Commissioning: 07-11-2026 Under Award

28) Augmentation of 2x500 MVA (7th & 8th), 400/220 kV ICTs along with 220 kV Sectionalizer bay (1 set), 220 kV BC (1 no.) bay and 220 kV TBC (1 no.) bay at Bikaner-IV PS (OM dtd 05.05.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
--------	----------------------------------	-----------------------------------

1.	Augmentation of 400/220 kV, 2x500 MVA (7th & 8 th) ICTs at Bikaner-IV PS along with associated transformer bays	SCOD: (i.e. 05-02-2027) Expected Commissioning: 05-02-2027 Under Award
2.	220 kV Sectionalizer bay (1 set), 220 kV BC (1 no.) bay and 220 kV TBC (1 no.) bay at BikanerIV PS	SCOD: (i.e. 05-02-2027) Expected Commissioning: 05-02-2027 Under Award

29) Implementation of 1 no. 220kV line bay for interconnection of M/s Rajasthan BESS Private Limited (250MW) BESS Project at 765/400/220kV Bhadla-III PS (OM dtd. 25.08.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	1 No. of 220 kV line bay for interconnection of M/s Rajasthan BESS Private Limited (250MW) RE power projects at 765/400/220 kV Bhadla-III PS	SCOD: 25-02-2027 Expected Commissioning: 25-02-2027 Status: Under Award

30) Augmentation of Transformation capacity by 1x500MVA, 400/220kV ICT (4th) at 400/220kV Sikar (PG) S/s in Rajasthan (OM dtd. 03.09.25)

Executing Agency: POWERGRID

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Augmentation of Transformation capacity by 400/220 kV, 1x500 MVA (4th) ICT at 400/220kV Sikar (PG) S/s along with transformer bays.	SCOD: 03-06-2027 Expected Commissioning: 03-06-2027 Status: Under Award

Under TBCB Phase-III:**1. Transmission System for " Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-A1"****SPV Name:** Fatehgarh IV Transmission Ltd. (Apraava Energy Pvt. Ltd.), **SPV Transfer Date:** 02.08.2023**SCOD as per TSA:** 01.02.2025, **Expected Commissioning Date:** 15th October 2025

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Establishment of 5x500 MVA, 400/220 kV pooling station at Fatehgarh-4 along with 2x125 MVar Bus Reactor	• Engineering: 100% completed • Supplies received at site: 99% • Construction: ➤ 400 KV Switchyard completed ➤ 220 KV to be completed by 1st Week of October 2025.
2.	Fatehgarh-4 - Fatehgarh-3 400 kV D/C length — 50 km twin HLTS* line	• Foundation completed: 61/61 Nos. • Tower erected: 61/61 Nos. • Stringing completed: 21.062/21.348 km. • Forest (1.6054 Ha): - Stage I/ In-Principle received on 20.06.25 - Stage II/ Final received on 10.09.25 - Final Diversion Order issued 11.09.25
3.	2 no. of 400 kV line bays at Fatehgarh-3 400 kV line bays - nos. 3	• Engineering: 100% completed • Supplies received at site: 95% completed • Construction: Civil Work – 45% completed • Bus extension from POWERGRID is needed (by Oct'25)

2. Transmission System for " Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-A3"**SPV Name:** M/s Fatehgarh III Transmission Ltd. (a subsidiary of Apraava Energy Pvt. Ltd.), **SPV Transfer Date:** 02.08.2023**SCOD as per TSA:** 01.02.2025, **Expected Commissioning Date:** 30th June 2026 (best effort by March'26)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
--------	----------------------------------	-----------------------------------

1	Fatehgarh 3 - Bhadla-3 400kV D/c line(Quad) along with 50 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh 3-Bhadla-3 400kV D/c line.	- Foundation completed: 456/584* Nos.11 gangs - Tower erected: 319/584* Nos. 17 gangs - Stringing completed: 37.517/ 228Kms. 4 gangs - Frequent route diversion due to upcoming solar and wind projects - Fatehgarh-III: Engineering: 100% completed Civil Work: 78% completed Severe RoW (84 loc.): Barmer (03), Jaisalmer (43), Phalodi (38), in Rajasthan State Forest (22.2778 Ha): 18 Nos. of Tower affected, Proposal submitted on 30.09.2024 and accepted on 43rd PSC dated: 24.02.2025. Proposal recommended in Part IV (State Secretary Level) and currently pending at REC. Requesting intervention to expediate the process of FC for getting Stage I/ In-Principle approval. Fatehgarh-III: Engineering: 99% completed Supply: 85% completed Civil Work: 60% completed Erection yet to start Bhadla-III: Engineering: 75% completed Supply: 40% completed Civil: 30% Completed
---	--	---

3. Transmission System for " Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-B1"

SPV Name: M/s Bhadla III Transmission Ltd. (a subsidiary of POWERGRID), acquired on 27.09.2023

SCOD as per TSA: 27.03.2025, Anticipated commissioning: 31.12.2025

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 2x1500 MVA, 765/400kV & 3x500 MVA, 400/220kV pooling station at Bhadla-3 along with 2x330 MVAR (765kV) Bus Reactor & 2x125 MVAR (420kV) Bus Reactor.	All PKG has been awarded. Expected completion 31.12.2025

2	Bhadla-3 PS – Sikar-II 765 kV D/c line along with 330 MVar Switchable line reactor for each circuit at each end of Bhadla-3 – Sikar-II 765 kV D/c line.	- Length: 648 ckm. - Locations: 847 Nos. - Foundation completed: 837 Nos. - Tower erected: 686 Nos - Stringing: 218 ckm - Expected completion 31.12.2025
3	2 nos. of 765 kV line bays at Sikar-II	- Matching with Line

4. Transmission System for " Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-C1"

SPV Name: M/s Ramgarh II Transmission Ltd. (a subsidiary of POWERGRID), acquired on 26.10.2023

SCOD as per TSA: 26.04.2025 with STATCOM SCoD: 26.10.2025

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 2x1500 MVA, 765/400kV & 2x500 MVA, 400/220 kV pooling station at Ramgarh along with 2x240 MVar (765kV) Bus Reactor & 2x125 MVar (420kV) Bus reactor, , ±2x300MVar STATCOM along with MSC+MSR	- Aniticipated CoD: 30.09.2025 (Substation) - STATCOM: 31.03.2026
2	Ramgarh — Bhadla-3 765 kV D/c line(180km) along with 240 MVar switchable line reactor at each circuit at Ramgarh end of Ramgarh — Bhadla- 3 765kV D/c line.	- Length: 372 ckm. - Locations: 467 Nos. - Foundation completed 467 Nos. - Erection completed 467 nos. - Stringing 372 ckm Aniticipated CoD: 30.09.2025
3	2 nos. of 765kV line bays at Bhadla-3	Aniticipated CoD: 31.12.2025

5. Transmission System for " Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-D phase-I"

SPV Name: M/s Sikar Khetri Transmission Ltd. (a subsidiary of POWERGRID), acquired on 09.02.2025

Implementation Schedule as per TSA: 09.08.2025 with SCoD: 09.08.2025

Anticipated COD: 30.06.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Sikar-II – Khetri 765 kV D/c line	- Length: 144ckm. - Locations: 198 Nos. - Foundation completed 169 No - Erection 124 nos. - Stringing 24 ckm - Anticipated CoD: 30.06.2026
2	Sikar-II – Narela 765 kV D/c line 240MVAr Reactor -4Nos.	- Length: 268 ckm. - Locations: 628 Nos. - Foundation completed 455 Nos - Erection 302 Nos. - Stringing 52 ckm - Anticipated CoD: 30.06.2026
3	2 nos. of 765kV line bays both at Khetri & Narela	Anticipated CoD: Matching With Line

6. Additional Transmission system for evacuation of power from Bhadla-III PS as part of Rajasthan REZ Phase-III scheme (20 GW)

SPV Name: Bhadla-III Power Transmission Ltd. (Subsidiary of POWERGRID), acquired on 28.08.2024

SCOD as per TSA: 28.02.2026, Anticipated commissioning: 30.06.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Augmentation of 2x500 MVA (4th & 5th), 400/220 kV ICTs at Bhadla-III PS	Engg. Under progress Anticipated commissioning: 30.06.2026
2	Augmentation of 1x1500 MVA, 765/400 kV (3rd) ICTs at Bhadla-III PS	Anticipated commissioning: 31.03.2026
3	220 kV bus sectionalizer (1 set) along with 220kV BC (1 no.) bay and 220kV TBC (1 no.) bay at Bhadla-III PS	Anticipated commissioning: 30.06.2026
4	Augmentation of 1x1500 MVA, 765/400kV (4th) ICTs at Bhadla-III PS	Anticipated commissioning: 30.06.2026

7. Transmission System Strengthening for Interconnections of Bhadla-III and Bikaner-III Complex

SPV Name: Bhadla-III & Bikaner-III Transmission Ltd. (Subsidiary of POWERGRID), acquired on 30.08.2024

SCOD as per TSA: 30.08.2026; Anticipated CoD: 31.12.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Bhadla-III – Bikaner-III 765 kV D/c line along with 240 MVA _r switchable line reactor for each circuit at Bhadla-III end	Foundation: 63/328 nos. Erection: 0/328 nos. Stringing: 0/254 ckm Row issues
2	Associated 765 kV line bays at Bhadla-III and Bikaner-III end	Engg Under progress

8. Transmission System for " Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part H"

SPV Name: M/s Beawar Dausa Transmission Ltd. (a subsidiary of POWERGRID), acquired on 30.10.2023

SCOD as per TSA: 30.04.2025, Anticipated commissioning: 31.01.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA _r , 765 kV Bus Reactor & 2x125 MVA _r , 420 kV bus Reactor	Civil work progress: 98% 400kV System Charged on 13.07.2025 1x1500MVA ICT 2 charged on 01.08.2025 from 400kV Side only. Anticipated COD: 30.10.2025
2	LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV D/c at Dausa along with 240 MVA _r Switchable line reactor for each circuit at Dausa end of Dausa –Gwalior 765 kV D/c line	- Length: 132 ckm. - Locations: 173 Nos. - Foundation completed : 173 Nos. - Erection- 139 nos. - Stringing 28 ckm - Anticipated COD: 31.12.2025
3	LILO of both circuits of Agra –Jaipur(south) 400kV D/c at Dausa along with 50 MVA _r Switchable line reactor for each circuit at Dausa end of Dausa –Agra 400kV D/c line	Line charged on 13.07.2025

4	Beawar – Dausa 765 kV D/c line (240 km) along with 240 MVar Switchable line reactor for each circuit at each end	- Length: 474 ckm. - Locations : 634 Nos. - Foundation: 621 Nos. - Tower erected: 501 Nos - Stringing : 202 ckm - Anticipated COD: 31.01.2026
5	2 nos. of 765kV line bays at Beawar for Beawar – Dausa 765 kV D/c line	- Delays due to Land handover at Beawar, work under progress - Matching with Line.

9. Transmission System for " Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part F"

SPV Name: M/s Beawar Transmission Ltd. (a subsidiary of Sterlite Grid 27 Ltd.), acquired on 20.09.2023

SCOD as per TSA: 19.03.2025 (S.No.1-4) & 19.09.2025 (S.No.5),

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 2x1500MVA, 765/400kV Substation at suitable location near Beawar along with 2x330 MVar 765kV Bus Reactor & 2x125 MVar 420kV Bus Reactor	- Total Land (58.28 Ha) - Govt. Land (12.32 Ha). Possession Done. - Civil Work: 93.35% - Procurement: 100% - Erection: 88.29% Anticipated CoD: Jan'26 (best effort)
2	LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c at Beawar	- Length: - 136.4 ckm. - Locations: - 178 nos. - Foundation completed: - 172 nos. - Tower erected: -152 nos. - Stringing done: 32.24 ckm. Anticipated CoD: Mar'26 Constraint: 1. PLC Approval pending with M/s Shree Cement since last 18 months.

		2. PTCC proposal pending at DET PTCC, BSNL Delhi since last 3 Month
3	LILO of 400kV Kota –Merta line at Beawar	- Length: - 65.4 ckm. - Locations: - 90 Nos. - Foundation completed: - 82 nos. - Tower erected: -73 nos. - Stringing done: - 20.64 ckm. Aniticipated CoD: - Mar'26 Constraint: - Delay in replacement of existing earth wire with OPGW in Kota - Merta TL by PGCIL. - PLC Approval pending with M/s Shree Cement since last 18 months. - PTCC proposal pending at DET PTCC, BSNL Delhi since last 3 Month
4	Fatehgarh-3– Beawar 765 kV D/c along with 330 MVar Switchable line reactor for each circuit at each end of Fatehgarh-3– Beawar 765 kV D/c line	- Length: 635.4 ckm. - Locations: 806 nos. - Foundation completed: 791 nos. - Tower erected: 656 nos. - Stringing done: 218 ckm Aniticipated CoD: Mar'26 Constraints: - Severe RoW issue in 13 locs in Rajasthan on account of demand for higher RoW compensation or route diversion by the landowners. District wise no. of RoW locations: - Barmer: 12 - Jodhpur: 1 - PTCC proposal pending at DET PTCC, BSNL Delhi since last 3 Month
5	STATCOM at Fatehgarh3 PS	- CW: 95% - ER: 99.16% - EE: 33.56% Anticipated CoD: Mar'26 (awarded to Hitachi)

10. Transmission System for " Transmission system for evacuation of power from REZ in Rajasthan (20GW) under Phase-III Part-G"

SPV Name: M/s Fatehgarh III Beawar Transmission Ltd. (a subsidiary of Sterlite Grid 19 Ltd.), acquired on 01.08.2023

SCOD as per TSA: 01.02.2025, (Revised SCOD by CERC 20.03.2025), Anticipated commissioning: **Mar'26**

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction		
1.	Fatehgarh III - Beawar 765kV D/c line	Length	:	634.7 ckm.
		Locations	:	817 nos.
		Foundation completed	:	804 nos.
		Tower erected	:	759 nos.
		Stringing completed	:	360 ckm
		Anticipated COD	:	Mar'26
		Status: 1. Severe RoW issues at 8 locations on account of demand for higher RoW compensation or route diversion by the landowners. District wise no. of RoW locations: Barmer: 8 2. PTCC proposal pending at DET PTCC, BSNL Delhi since last 3 Month		
2.	2 Nos. of Line Bays at Fatehgarh III Substation	- CW: 98.15% - ER: 100% - EE: 87%		

D. Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan under phase-IV

Under TBCB Phase-IV (PART-1):

1. Transmission System for Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-1) (BIKANER COMPLEX): Part-A

SPV Name: Bikaner III Neemrana Transmission Ltd (Subsidiary of POWERGRID), acquired on 27.12.2023

SCOD as per TSA: 27.12.2025, Anticipated commissioning: 30.06.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Establishment of 6x1500 MVA, 765/400 kV & 5x500 MVA 400/220 kV pooling station at Bikaner-III along with 3x330 MVar Bus Reactor & 2x125 MVar (420kv) near Bikaner	work is progressing as per schedule. Anticipated COD: 31.03.2026
2.	Bikaner – II PS – Bikaner- III PS 400 kV D/c	- Length: 62 ckm. - Locations: 86 Nos. - Foundation- 50 nos. - Tower erected: 35 Nos - Stringing: 0 ckm - Anticipated COD: 31.03.2026 - Soltown and POWERGIRD to resolve the issue
3.	LILO of both ckts of 400 kV Bikaner (PG) - Bikaner- II D/c line at Bikaner- III PS	- Length: 74 ckm. - Locations: 102 Nos. - Foundation- 101 nos. - Tower erected: 85 Nos - Stringing: 0 ckm - Anticipated COD: 31.03.2026
4.	2 no. of 400 kV line bays at Bikaner- II	Work under progress Anticipated COD: 31.03.2026
5.	Bikaner-III – Neemrana-II 765 kV D/c line along with 330 MVar switchable line reactor at each end	- Length: 682 ckm. - Locations: 905 Nos. - Foundation- 845 nos. - Tower erected: 506 Nos - Stringing: 38 ckm

		(Neemrana-II land yet to be handed over by M/s Resonia (Sterlite) Anticipated COD: 30.06.2026.
--	--	---

2. Transmission System for Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-1) (BIKANER COMPLEX): Part-B”

SPV Name: Neemrana II Kotputli Transmission Ltd. (Sterlite Grid 32 Limited)., acquired on 27.12.2023

SCOD as per TSA: 27.12.2025, Anticipated commissioning: 31.08.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction																
1.	Establishment of 765/400 kV, 4x1500 MVA (along with one spare unit of 500 MVA) Neemrana-II S/s	Total Pvt. Land: Present Scope: 69 Acre; Total Pvt land acquired: 31 Acre All figures in Acre. <table><thead><tr><th>Description</th><th>Present</th><th>Future</th><th>Total</th></tr></thead><tbody><tr><td>Scope</td><td>69.39</td><td>73.84</td><td>143.22</td></tr><tr><td>Sale Deed Executed</td><td>30.88</td><td>13.54</td><td>44.42</td></tr><tr><td>Balance</td><td>38.51</td><td>60.30</td><td>98.80</td></tr></tbody></table> Civil work: 0.46% Equipment supply: 73.31 % Equipment erection: 0% Aniticipated CoD: Aug’26 Constraints: Severe agitation from the landowners is causing delay in land acquisition.	Description	Present	Future	Total	Scope	69.39	73.84	143.22	Sale Deed Executed	30.88	13.54	44.42	Balance	38.51	60.30	98.80
Description	Present	Future	Total															
Scope	69.39	73.84	143.22															
Sale Deed Executed	30.88	13.54	44.42															
Balance	38.51	60.30	98.80															
2.	Neemrana-II -Kotputli 400 kV D/c line (Quad)	Length: 86.8 ckm. Locations: 126 nos. Foundation completed: 106 nos. Tower Erected: 83 nos Stringing Done: 22.79 ckm Aniticipated CoD: Aug’26 Constraints: Severe RoW issues 10 locs in Kotputli Behror, Rajasthan.																

3.	LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s	- Length: 395.1 ckm. - Locations: 516 nos. - Foundation completed: 414 nos. - Tower Erected: 246 nos - Stringing Done: 11.45 ckm - Anticipated CoD: Aug'26 Constraints: 1. Severe RoW issues (7 locs.) in Rajasthan: Khairthal-Tijara (7 locs): 5 locs affected on account of demand for higher compensation or route diversion. 2 locs affected due to ex revenue officio stay order. 2. Severe RoW issues (2 locs.) in Haryana: Nuh (2 locs) on account of demand for higher compensation or route diversion.
----	---	--

3. Transmission System for Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-1) (BIKANER COMPLEX): Part-C”

SPV Name: Bikaner III Neemrana II Transmission Ltd. (TATA Power Company Ltd.), acquired on 27.12.2023

SCOD as per TSA: 27.12.2025, Anticipated commissioning: 30.06.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
	Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVar switchable line reactor for each circuit at each end	Bikaner-III - Neemrana-II 765 kV D/C line (2nd) - Length: 346 km - Locations: 884 Nos. - Foundation completed: 802 Nos - Tower erected: 277 Nos - Stringing completed: 20 Kms Constraints: - Severe agitation / protest being faced at Jhunjhunu (205 Locs) – ROW in Foundation – 35 Locations & ROW in Erection 101 Locations; Other ROW in Bikaner (2 loc), Kotputli(7 Loc), Mahendergarh (1 Locs) [Work being undertaken with police protection with close coordination of administration. - Work hampered by RIICO (5 Location; 2.5 Kms) and RISF (1 Loc; 1.2 Kms)

		- Forest in Haryana (10.6 Hectare) – Submitted on 11/01/25. DFL land explored in Madhya Pradesh. Pending with DFO Mahendragarh since 4 months - Forest in Rajasthan (2.27 Hectare) – Stage I received on 11.08.25 and payment deposited.
2	2 no. of 765 kV line bays each at Bikaner-III PS & Neemrana-II S/s	765kV line bays - 2 nos. at Bikaner-III PS. - Civil work completed (95%) in Bikaner III SS; Equipment Received 50%. 765kV line bays - 2 nos. Neemrana-II S/S - Land yet to be acquired by TSP. Store location has been provided on 22.08.2025 however approach road of 1.2 Kms still remains under ROW and Un-accessible. - Yet to receive confirmation from Resonia for storage of our Reactor (On hold)

4. Transmission System for Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-1) (BIKANER COMPLEX): Part-D”

SPV Name: Neemrana II Bareilly Transmission Ltd. (Subsidiary of POWERGRID), acquired on 27.12.2023

SCOD as per TSA: 27.12.2025, Anticipated commissioning: 30.06.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	all	- Length: 672 ckm. - Locations: 871 Nos. - Foundation- 832 nos. - Tower erected: 638 Nos - Stringing : 140 ckm Anticipated COD: 30.06.2026
2.	2 no. of 765 kV line bays each at Neemrana-II & Bareilly (PG) S/s.	Bareilly SS will be ready matching with line, However Land for Neemrana-II is still not handed over by M/s Sterlite.

Under TBCB Phase-IV (PART-2):

5. Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-2) (JAISALMER/BARMER COMPLEX): Part-A”

SPV Name: Rajasthan IV A Power Transmission Ltd. (a subsidiary of APRAAVA Energy Pvt Limited) (SPV Transfer on 21.08.2024)

SCOD as per TSA: 22.08.2026, **Anticipated commissioning:** 22.08.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 4x1500 MVA, 765/400 kV & 5x500 MVA, 400/220 kV Fatehgarh-IV (Section-2) Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR (420 kV) Bus Reactor	Overall Project Status: 17.1 % Completed • Engineering – 64 % completed • Land development – 85% Completed • 20% Tower Foundation Completed • 50% of 5x500 MVA Transformer Foundation Completed • 50% of 2x125 MVAR and 2x50 Mvar Reactor Foundation Completed • 35 % of 6x80 MVAR reactor Foundation completed
2	Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end	• Detail Survey completed. • Check survey @ 150 km is completed. • 73 Location Foundation is completed. • 207 Sets Stubs & 195 Sets of Towers are delivered. • Erection Activity is expected to start @ End of June 2025.
3	LILO of both ckts of 765 kV Fatehgarh- III-Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV-Beawar D/c line (formed after LILO)	• Detail Survey completed. • Check survey is expected to start from @ June'25.
4	2 Nos. of 400 kV line bays at Bhinmal (PG)	• EPC Contractor finalized. Requisite design inputs awaited from POWERGRID

6. Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-2) (JAISALMER/BARMER COMPLEX): Part-B”

SPV Name: Sirohi Transmission Ltd. (Subsidiary of POWERGRID), (acquired on 22.08.2024).

SCOD as per TSA: 22.08.2026, **Anticipated commissioning:** 31.12.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (420 kV) Bus Reactor	- Land allotted on 22.04.2025. - Land acquired, work under progress
2	Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end	- Length: 412 ckm. - Locations: 537 Nos. - Foundation- 278 nos. - Tower erected: 127 Nos - Stringing : 0 ckm
3	Sirohi PS-Chittorgarh (PG) 400 kV D/c line (Quad) along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end	- Length: 246 ckm. - Locations: 604 Nos. - Foundation- 333 nos. - Tower erected: 140 Nos - Stringing : 0 ckm
4	2 No. of 400 kV line bays at Chittorgarh (PG) S/s	work under progress
5	2 No. of 765 kV line bays at Fatehgarh-IV (Section-2) PS	work under progress

7. Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-2) (JAISALMER/BARMER COMPLEX): Part-C”

SPV Name: Rajasthan IV C Power Transmission Ltd. (of Power Grid Corporation of India Ltd.), (acquired on 19.08.2024)

SCOD as per TSA: 22.08.2026, Anticipated commissioning: 31.12.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 3x1500 MVA, 765/400 kV and 5x500 MVA, 400/220 kV Mandsaur PS along with 2x330 MVAR (765 kV) Bus Reactor and 2x125 MVAR, 420 kV Bus Reactor	- Land acquisition under progress (90% completed) - Civil Works – 40% completed
2	Mandsaur PS – Indore (PG) 765 kV D/c Line.	- Length: 351 ckm. - Locations: 470 Nos. - Foundation- 305 nos. - Tower erected: 104 Nos

		Stringing: 0 ckm
3	1x330 MVAR switchable line reactor (SLR) on each circuit at Mandsaur end of Mandsaur PS – Indore (PG) 765 kV D/c Line	Civil Works – 40% completed
4	2 No. of 765 kV line bays at Indore (PG) for termination of Mandsaur PS – Indore (PG) 765 kV D/c Line	Civil Works – 30% completed

8. Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-2) (JAISALMER/BARMER COMPLEX): Part-D”

SPV Name: Beawar – Mandsaur Transmission Ltd. (Subsidiary of POWERGRID), (acquired on 22.08.2024)

SCOD as per TSA: 22.08.2026, Anticipated commissioning: 22.08.2026

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end	- Length: 548 ckm. - Locations: 735 Nos. - Foundation- 460 nos. - Tower erected: 123 Nos - Stringing: 0 ckm
2	2 No. of 765 kV line bays each at Beawar S/s & Mandsaur S/s	Mandsaur - Civil work under progress Beawar- Engg under progress, Sterlite yet to hand over Land

9. Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-2) (JAISALMER/BARMER COMPLEX): Part-E”

SPV Name: Rajasthan IV E Power Transmission Ltd. (Subsidiary of POWERGRID), acquired on 19.08.2024

SCOD as per TSA: 22.08.2026, Anticipated commissioning: 31.03.2027

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 765 kV Substation a suitable location near Rishabdeo (Distt Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor	- Engg under progress, Land was allotted but recently declared Wetland needs further clarification from state government before any further proceeding. - New land is beyond 19 km from BPC coordinate

2	Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end	- Length: 420 ckm. - Locations : 585 Nos. - Foundation- 305 nos. - Tower erected: 108 Nos - Stringing : 0 ckm
3	Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end	- Length: 250 ckm. - Locations: 329 Nos. - Foundation- 228 nos. - Tower erected: 91 Nos - Stringing : 0 ckm
4	LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s (20 km)	- Length: 24 ckm. - Locations: 34 Nos. - Foundation- 5 nos. - Tower erected: 0 Nos - Stringing : 0 ckm
5	2 No. of 765 kV line bays each at Sirohi PS & Mandsaur S/s	Engg under progress

10. Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/Barmer Complex) Part-H1”

SPV Name: Rajasthan IV H1 Power Transmission Ltd. (Subsidiary of POWERGRID), acquired on 15.10.2024

SCOD as per TSA: 15.10.2026, Anticipated commissioning: 31.03.2027.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 765/400 kV (2x1500 MVA), 400/22 kV (2x500 MVA) & 220/132 kV (3x200 MVA) Kurawar S/s with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR, 420 kV bus reactor.	- Engg under progress - Land Acquisition under progress
2	Mandsaur – Kurawar 765 kV D/c line	- Length: 412 ckm. - Locations: 541 Nos. - Foundation- 378 nos. - Tower erected: 36 Nos - Stringing : 0 ckm

3	240 MVAR switchable line reactors on each ckt at both ends of Mandsaur –Kurawar 765 kV D/c line	Engg under progress
4	2 nos. of 765 kV line bays at Mandsaur S/s for termination of Mandsaur – Kurawar 765 kV D/c line	Work under progress.
5	LILO of Indore – Bhopal 765 kV S/c line at Kurawar	- Length: 53 ckm. - Locations: 69 Nos. - Foundation- 35 nos. - Tower erected: 0 Nos - Stringing : 0 ckm
6	Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line	- Length: 116 ckm. - Locations: 160 Nos. - Foundation- 3 nos. - Tower erected: 0 Nos - Stringing : 0 ckm
7	2 nos. of 400 kV line bays at Ashtha (MP) S/s for termination of Kurawar –Ashtha 400 kV D/c line	Work under progress.
8	LILO of one circuit of Indore – Itarsi 400kV D/c line at Astha	- Length: 116 ckm. - Locations: 155 Nos. - Foundation- 0 no. - Tower erected: 0 No. - Stringing : 0 ckm
9	2 nos. of 400 kV line bays at Ashtha (MP) S/s for LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha	Work under progress.
10	Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line	- Length: 66 ckm. - Locations: 90 Nos. - Foundation- 0 no. - Tower erected: 0 No. - Stringing : 0 ckm

11	2 nos. of 400 kV line bays at Shujalpur(PG) S/s for termination of Shujalpur – Kurawar 400 kV D/c line.	Work under progress.
----	---	----------------------

11. Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) Jaisalmer/Barmer Complex: Part F (By Clubbing Part F1 & F2)

SPV Name: Barmer I Transmission Limited (Subsidiary of POWERGRID), acquired on 07.11.2024

SCOD as per TSA: 07.11.2026, Anticipated commissioning: 30.06.2027.

Sl. No.	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 3x1500 MVA, 765/400 kV and 2x500 MVA, 400/220 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor and 2x125 MVAR (420 kV) Bus Reactor	• Engg Under progress, • Land acquisition under progress
2	Fatehgarh-III (Section-2) PS-Barmer-I PS 400 kV D/c line (Quad)	• Length: 102 ckm. • Locations: 159 Nos. • Foundation- 12 nos. • Tower erected: 0 No. • Stringing : 0 ckm
3	Barmer-I PS-Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end	• Length: 419 ckm. • Locations: 679 Nos. • Foundation- 250 nos. • Tower erected: 4 Nos. • Stringing : 0 ckm
4	2 No. of 400 kV line bays at Fatehgarh-III (Section-2) PS	Engg Under progress,
5	2 No. of 765 kV line bays at Sirohi PS	Engg Under progress,

12. Augmentation at Fatehgarh-II PS, Fatehgarh-IV PS (Sec-II) and Barmer-I PS

SPV Name: Fatehgarh-II and Barmer-I PS Transmission Limited (Subsidiary of POWERGRID), acquired on 21.03.2025

SCOD as per TSA: 21.12.2026 for Element-1 & 07.11.2026 for Element-2 and 3, Anticipated commissioning: 31.03.2027.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Augmentation with 765/400 kV, 1x1500 MVA Transformer (7th) at Fatehgarh-II PS along with associated transformer bays	Awarded, Engg under progress
2	Augmentation with 400/220 kV, 3x500 MVA (6th, 7th and 8th) ICTs at Fatehgarh-IV PS(Section-II) along with associated transformer bay	Awarded, Engg under progress
3	Augmentation with 400/220 kV, 2x500 MVA (3rd and 4th) ICTs at Barmer-I PS along with associated transformer bays	Awarded, Engg under progress

E. Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan under Phase-V

1. Transmission system for evacuation of power from Rajasthan REZ Ph-V (Part-1: 4 GW) [Sirohi/Nagaur]

SPV Name: Rajasthan V Power Transmission Ltd. (Subsidiary of POWERGRID), acquired on 24.03.2025

SCOD as per TSA: 24.03.2027, Anticipated commissioning: 31.03.2027

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
A. Transmission system for immediate Evacuation of Power from Sirohi S/s (2 GW)		
1	4x500 MVA, 400/220 kV ICTs at Sirohi S/s along with transformer bays	Awarded, Engg Under progress
2	5 Nos. 220 kV line bays at Sirohi S/s for RE interconnection	Awarded, Engg Under progress
3	220 kV Sectionalizer bay (1 set) along with 220 kV Bus Coupler (BC) (2 Nos.) bay and 220 kV Transfer Bus Coupler (TBC) (2 Nos.) bay at Sirohi S/s	Awarded, Engg Under progress
4	1 No. 400 kV line bays at Sirohi S/s for RE interconnection	Awarded, Engg Under progress
B. Transmission system for Common Evacuation of Power from Sirohi PS (2 GW) and Merta-II PS (2 GW)		
5	Sirohi – Mandsaur PS 765 kV D/C line	- Length: 622 ckm. - Locations: 861 Nos. - Foundation- 5 no. - Tower erected: 0 No. - Stringing : 0 ckm

6.	Mandsaur PS – Khandwa (New) 765 kV D/C line	- Length: 528 ckm. - Locations: 679 Nos. - Foundation- 55 nos. - Tower erected: 2 Nos. - Stringing : 0 ckm
----	---	--

F. Transmission system for evacuation of RE power from renewable energy parks in Leh (5GW Leh - Kaithal transmission corridor) with Implementation Timeframe: 5 years from approval, OM (MoP) dated 13.01.2023 & 18.06.2024

(Power Grid Corporation of India Ltd.),

Sl. No.	Scope of the Transmission Scheme	Status & Progress/status
1	ISTS system for RE interconnection at Pang: (i) 400kV PS-1 - Pang D/C (quad moose) line - 7 km (ii) 400kV PS-2 - Pang D/C (quad moose) line - 27 km (iii) 400kV PS-3 - Pang D/C (quad moose) line - 41 km <i>Note: 400kV GIS line bays (2 nos) each at PS-1, PS-2 & PS-3 is under RE developer scope</i>	SCOD: FY: 2029-30 Expected commissioning: FY: 2029-30 Status: Under tendering
3	HVDC System: (i) Pooling point in Pang (Leh) : ± 350 kV, 2 nos. of 2500 MW HVDC terminal <i>Future provisions: Space for</i> 400 kV line bays : 6 nos. 400/220 kV ICTs along with bays : 2 nos. 220 kV line bays : 4 nos (ii) Pooling point in Kaithal (Haryana): ± 350 kV, 2 nos. of 2500 MW HVDC terminal <i>Future provisions: Space for</i> 765/400kV ICTs along with bays : 1 no. 765kV line bays along with switchable line reactor : 4 nos. 400kV line bays along with switchable line reactor : 6 nos. 400/220 kV ICTs along with bays : 2 nos. 220 kV line bay : 4 nos. (iii) 4 Nos. of 400 kV converter (VSC) bays at Pang (iv) 4 Nos. of 400 kV converter (VSC) bays at Kaithal (v) 2 Nos. of 400/220/33 kV, 315 MVA Transformers along with associated Bays at Pang	SCOD: FY: 2029-30 Expected commissioning: FY: 2029-30 Status: Under tendering

	(vi) 3 Nos. of 765/400/33 kV, 1500 MVA Transformers along with associated bays at Kaithal (vii) Deleted (viii) Deleted (ix) 6 nos. of 400 kV line bays at Pang for termination of lines from RE parks DC GIS/ AIS (i) DC GIS / AIS at Pang and DC AIS at Kaithal (ii) 4 nos. of transition stations with DC GIS/ AIS HVDC Line (OHL and UG Cable) (i) HVDC Line (OHL and UG Cable): 480 kms of ± 350 kV HVDC line between Pang & Kaithal PS (combination of 465 km overhead line (Quad) and 15 km underground cable)	
5	ISTS system to provide reliable power supply to Ladakh: (i) 220 kV Pang – Leh (Phyang) (PG) S/c line (Deer conductor) (S/c line on D/c tower) along with 220 kV line bay each at Pang & Leh (Phyang) for line termination- 151 km + 7 km underground cable	SCOD: FY: 2029-30 Expected commissioning: FY: 2029-30 Status: Under tendering

Under TBCB Phase-IV (PART-3):

1. Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-3: 6 GW) (Bikaner Complex): Part-A

SPV Name: POWERGRID Bikaner IV Transmission Limited (Subsidiary of POWERGRID), acquired on 11.11.2024

SCOD as per TSA: 11.11.2026, Anticipated commissioning: 31.03.2027

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 6x1500 MVA, 765/400 kV and 6x500 MVA, 400/220 kV Bikaner-IV Pooling Station along with 2x240 MVar (765 kV) and 2x125 MVar (420 kV) Bus Reactors at a suitable location near Bikaner	• Engg Under progress, • Land acquisition under progress • Initial work started
2	STATCOM (2x ± 300 MVar) along with MSC (4x125 MVar) and MSR (2x125 MVar) at Bikaner-IV PS	Awarded, Engg Under progress

3	LILO of both ckts of Bikaner II PS- Bikaner III PS (Quad) direct 400 kV line at Bikaner-IV PS	- Length: 65 ckm. - Locations: 68 Nos. - Foundation- 0 no. - Tower erected: 0 No. - Stringing : 0 ckm
4	Bikaner-IV PS-Siwani 765 kV D/C line along with 240 MVar switchable line reactor for each circuit at each end	- Length: 482 ckm. - Locations: 622 Nos. - Foundation- 188 nos. - Tower erected: 5 Nos. - Stringing : 0 ckm
5	Siwani- Fatehabad (PG) 400 kV D/C line (Quad)	- Length: 298 ckm. - Locations: 203 Nos. - Foundation- 19 nos. - Tower erected: 0 No. - Stringing : 0 ckm
6	Siwani-Patran (Indi Grid) 400 kV D/C line (Quad) along with 80 MVar switchable line reactor for each circuit at Siwani S/s end	- Length: 152 ckm. - Locations: 377 Nos. - Foundation- 37 no. - Tower erected: 0 No. - Stringing : 0 ckm
7	2 Nos. 400 kV line bays each at Fatehabad (PG) and Patran (Indi Grid) GIS S/s	Work Under progress
8	2 Nos. 765 kV line bays at Siwani S/s	Engg Under progress
9	4 Nos. 400 kV line bays at Siwani S/s	Engg Under progress

2. Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-3: 6 GW) (Bikaner Complex): Part-B”

SPV Name: POWERGRID SIWANI TRANSMISSION LIMITED (Subsidiary of POWERGRID), acquired on 11.11.2024

SCOD as per TSA: 11.11.2026, Anticipated commissioning: 31.03.2027

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
--------	----------------------------------	-----------------------------------

1	Establishment of 765/400kV, 6x1500 MVA S/s at suitable location near Siwani (Distt. Bhiwani) along with 2x240 MVar (765kV) Bus Reactor & 2x125 MVar (420kV) Bus Reactor	• Engg Under progress, • Land acquisition under progress (Govt+Private)
2	Bikaner-IV PS Siwani 765 kV D/c (2nd) line along with 240 MVar switchable line reactor for each circuit at each end	• Length: 480 ckm. • Locations: 625 Nos. • Foundation- 291 nos. • Tower erected: 23 Nos. • Stringing : 0 ckm
3	STATCOM (2x±300MVar) along with MSC (4x125 MVar) & MSR (2x125 MVar) at Siwani S/s	Engg under progress
4	Siwani-Sonipat (PG) 400 kV D/c line (Quad) along with 63 MVar switchable line reactor for each circuit at Siwani S/s end	• Length: 276 ckm. • Locations: 378 Nos. • Foundation- 1 no. • Tower erected: 0 No. • Stringing : 0 ckm
5	Siwani Jind (PG) 400 kV D/c line (Quad)	Survey under progress
6	2 nos. 400 kV line bays each at Jind (PG) & Sonipat (PG) S/s	Work Under progress
7	2 nos. 765 kV line bays at Bikaner-IV PS	Engg under progress

Under TBCB Phase-IV (PART-4):

1. Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-4: 3.5 GW): Part-A

SPV Name: Rajasthan IV 4A Power Transmission Ltd. (Subsidiary of POWERGRID), acquired on 30.12.2024

SCOD as per TSA: 30.12.2026, Anticipated commissioning: 31.03.2027

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Augmentation with 765/ 400 kV, 2x1500 MVA Transformer (4th and 5th) at Barmer-I PS	Engg Under progress
2	Augmentation of 5x500 MVA (5th to 9th), 400/220 kV ICTs at Barmer-I PS	Engg Under progress

3	220 kV line bays (6 Nos.) for RE connectivity at Barmer-I PS	Engg Under progress
4	400 kV Sectionalizer bay (1 set), 220 kV Sectionalizer bay (1 set) along with 220 kV BC (1 Nos.) and 220 kV TBC (1 Nos.) at Barmer-I PS	Engg Under progress
5	STATCOM (2x±300 MVar) along with MSC (4x125 MVar) and MSR (2x125 MVar) along with 2 Nos. 400 kV bays at Barmer-I PS	Engg Under progress
6	Fatehgarh-IV PS (Sec-2) Barmer-I PS 400 kV D/C line (Quad)	- Length: 80 ckm. - Locations: 111 Nos. - Foundation- 0 no. - Tower erected: 0 No. - Stringing : 0 ckm
7	Establishment of 765/ 400 kV, 2x1500 MVA S/s at suitable location near Ghiror (Distt. Mainpuri) along with 2x240 MVar (765 kV) and 2x125 MVar (420 kV) bus reactor at Ghiror S/s (UP)	Engg Under progress Total Govt. Land: Total Govt land acquired: Total pvt. Land: 59.9 Total Pvt land acquired: Land acquired(partly)- registry under progress
8	Dausa - Ghiror 765 kV D/C line along with 330 MVar switchable line reactor at Ghiror end and 240 MVar switchable line reactor at Dausa end for each circuit of Dausa Ghiror 765 kV D/C line	- Length: 546 ckm. - Locations: 713 Nos. - Foundation- 102 nos. - Tower erected: 9 Nos. - Stringing : 0 ckm
9	LILO of both circuit of 765 kV Aligarh (PG) -Orai (PG) D/C line at Ghiror S/s along with 240 MVar switchable line reactor for each circuit at Ghiror S/s end of 765 kV Ghiror-Orai (PG) D/C line	F: 11/74 E:0/74 S:0/25km - Length: 50 ckm. - Locations: 70 Nos. - Foundation- 11 nos. - Tower erected: 0 No. - Stringing : 0 ckm
10	LILO of one circuit of 765 kV Agra (PG) - Fatehpur (PG) 2xS/C line at Ghiror along with 240 MVar switchable line reactor at Ghiror end of 765 kV Ghiror-Fatehpur (PG) line	- Length: 50 ckm. - Locations: 66 Nos. - Foundation- 0 no. - Tower erected: 0 No. - Stringing : 0 ckm

11	400 kV Ghiror-Firozabad (UPPTCL) D/C line (Quad)	F: 0/145 E:0/145 S:0/49km - Length: 98 ckm. - Locations: 132 Nos. - Foundation- 13 nos. - Tower erected: 0 No. - Stringing : 0 ckm
12	2 Nos. 765 kV line bays at Dausa S/s	Engg Under progress
13	2 Nos. 400 kV line bays at Firozabad (UPPTCL) S/s	Engg Under progress

2. Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (Part – 4: 3.5 GW) Part B

SPV Name: Rajasthan IV 4B Power Transmission Limited (Subsidiary of DRAIPL), acquired on 30.12.2024

SCOD as per TSA: 30.12.2026, Anticipated Commissioning: 30.04.2027

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1	Establishment of 765/400 kV, 2x1500 MVA S/S at suitable location near Merta (Merta-II Substation) along with 2x240 MVar (765 kV) & 2x125 MVar (420 kV) bus reactor at Merta-II S/S	- EPC contractor is appointed. - Transformer & Reactor orders are placed. - Total Land required: 170 Acres (acquisit discussed with PMG) - Land acquisition: Land is identified, and Registration process is ongoing. Exp.– Oct'25.
2	Barmer-I PS – Merta-II 765 kV D/c line along with 330 MVar switchable line reactors on each ckt at both ends of Barmer-I PS – Merta –II	- EPC contractor is appointed. - Detail survey 302 kms completed out of 343 kms - Server ROW issued covering various location in District – Barmer,Jodhpur Tehsil – Shiv, Gira, Bawri, Tivari , Balesar. Foundation work in progress, 245 nos. foundation completed.
3	Merta-II – Dausa 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Merta –II – Dausa	- EPC contractor is appointed. - Detail survey 237 kms completed out of 248 kms - Foundation work in progress, 184 nos. foundation completed
4	Merta-II – Beawar 400 kV D/c line (Quad)	- EPC contractor is appointed. - Detail survey 62 kms completed out of 71 kms - Foundation work in progress, 25 nos. foundation completed
5	2 Nos. 765kV line bays each at Barmer-I PS & Dausa S/S	EPC contractor is appointed

		• Barmer –I PS: Land is not finalized by POWERGRID due to which work cannot be started at Barmer site. • Dausa S/s: Work started at Dausa S/S, Tower Foundation work is ongoing.
6	2 Nos. 400kV line bays at Beawar S/s	• EPC contractor is appointed • Tower Foundation work is ongoing.

G. Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under Phase-III Part I

SPV Name: - Rajasthan Part I Power Transmission Ltd. (Subsidiary of Adani Energy Solutions Limited)

SCOD as per TSA: 20.07.2029, Anticipated Commissioning: 20.07.2029

Sl. No.	Scope of the Transmission Scheme	Status & Progress/status
1	Establishment of 6000 MW, ± 800 kV Bhadla (HVDC) [LCC] terminal station (4x1500 MW) at a suitable location near Bhadla-3 substation • 400/33 kV, 2x50 MVA transformer for exclusively supplying auxiliary power to HVDC terminal. • 400 kV bus sectionaliser- 2 nos. (1 Set) at Bhadla (HVDC) station. Future provisions space for : • 400 kV line bays along with switchable line reactor: 4 Nos. • 400 kV Bus reactor along with bay: 1 no. • 400 kV sectionalisation bay: 1 set	Not attended meeting SCOD: 20.01.2029 for Bipole-1 20.07.2029 for Bipole-2 Expected commissioning: 20.01.2029 for Bipole-1 20.07.2029 for Bipole-2 Status: Bhadla HVDC land fully acquired, civil contractor mobilization and approach road preparation in progress. HVDC Substation works contracts have been awarded to M/s HITACHI and BHEL in April 2025.
2	Establishment of 6000 MW, ± 800 kV Fatehpur (HVDC) [LCC] terminal station (4x1500 MW) at suitable location near Fatehpur (UP)	SCOD: 20.01.2029 for Bipole-1 20.07.2029 for Bipole-2 Expected commissioning: 20.01.2029 for Bipole-1 20.07.2029 for Bipole-2 Status:

		Land identification is currently underway. The geotechnical survey shall commence after the land at Fatehpur is finalized. HVDC Substation works contracts have been awarded to M/s HITACHI and BHEL in April 2025.
3	Bhadla-3 – Bhadla (HVDC) 400 kV 2xD/c quad moose line along with the line bays at both substations 400 kV line bays – 8 nos.	SCOD: 20.01.2029 Expected commissioning: 20.01.2029 Status: Received Bay position details from CTUIL. Design / engineering inputs are still awaited from PGCIL.
4	±800 kV HVDC line (Hexa lapwing) between Bhadla (HVDC) & Fatehpur (HVDC) (with Dedicated Metallic Return)	SCOD: 20.01.2029 Expected commissioning: 20.01.2029 Status: EPC Vendors under finalization. Rajasthan forest proposal uploaded on Parivesh portal (dt 09.09.2025) MP and UP forest proposal planned by 31.10.2025
5	Establishment of 5x1500 MVA, 765/400 kV ICTs at Fatehpur (HVDC) along with 2x330 MVar (765kV) bus reactor 765/400 kV 1500 MVA ICTs: 5 nos. (16x500 MVA, including one spare unit) 765 kV ICT bays – 5 nos. 400 kV ICT bays – 5 nos. 400 kV Bus sectionaliser – 2 nos. [1 Set] 765 kV line bays – 4 nos. 330 MVar, 765 kV Bus Reactor – 2nos. [1 Set] 765 kV line bays – 4 nos. 330 MVar, 765 kV Bus Reactor – 2 nos. (7x110 MVar, including one spare unit) 765 kV reactor bays – 2 nos.	SCOD: 20.01.2029 Expected commissioning: 20.01.2029 Status: To be commenced after land acquisition at Fatehpur HVDC. HVDC Substation works contracts have been awarded to M/s HITACHI and BHEL in April 2025.

	Future provisions: Space for • 765/400 kV ICT along with bay: 1 no. • 765 kV line bay along with switchable line reactor: • 7675 kV Bus reactor along with bays: 2 nos. • 400/220 kV ICTs along with bays: 4 nos. • 400 kV line bays along with switchable line reactor: 4 nos. • 400 kV Bus Reactor along with bay; 1no. • 220 kv line bays: 6 nos.	
6	LILO of both ckts of 765 kV Varanasi – Kanpur (GIS) D/c line at Fatehpur - (30 km)	SCOD: 20.01.2029 Expected commissioning: 20.01.2029 Status: EPC Vendors under finalization.

H. Status of TBCB, RTM and other transmission system associated with conventional Generators:

1. System Strengthening Scheme in Northern Region -XXXVI along with LILO of Sikar-Neemrana 400 kV D/C line at Babai (RVPNL) (TBCB-Essel Infra) – Mar'23, Implementing agency: M/s Resurgent Power (JV of TATA and ICICI)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	• Koteshwar Pooling Station - Rishikesh 400kV D/C (twin) line – 77 Ckm. (PG Koteshwar Bay Schedule- Jul'22 not part of above scheme) • 2 Nos. of 400kV line bays at PTCUL Rishikesh sub-station	SCOD: Dec'19 Expected commissioning: Oct'25 Status • 98% Supply completed. • Total no of towers 102 (39 non forest + 63 Forest) • 38/39 in non-forest area completed. • 59/63 in non-forest area completed • 28.6 circuit kms out of 32 circuit kms. stringing completed in non-forest area. Balance stringing work is under progress in non-forest area.

	• LILO of one ckt of 400 kV D/C Sikar (PG)-Neemrana (PG) line at Babai (RRVPNL) along with 2 Nos. of 400 kV line bays at Babai (RRVPNL) - 2.922 Ckm • 400 kV Babai (RRVPNL) – Bhiwani (PG) D/C line along with 2 Nos. of 400 kV line bays at Babai (RRVPNL)– 221 Ckm	• Stringing work in forest area has been started in sections where tree cutting has been completed by the State Forest Department. • NRSS XXXVI has received working permission for basic/ foundation works in the respective forest divisions. • Tree cutting is in progress section wise in the forest areas by the State Forest Department. Erection & Stringing works are in progress section wise in the forest area where tree cutting has been completed. • Meeting with new DM, New Tehri held on 19 June 2025 for resolution of ROW issue. Meeting with Tehsildar held on 20 June 2025 for resolution of the ROW issues. • Connectivity agreement signed on 08 April 2025. • Based on conditional NOC received from PTCUL, 90% of the work is completed at 400 kV PTCUL substation, Rishikesh. • However, Final NOC for bay works from Power Transmission Corporation of Uttarakhand Limited (PTCUL) is awaited. Element III – LILO of 400 kV Sikar-Neemrana with two bays at Babai SCOD: Dec'19 Status: Commissioned Oct'17 Element IV – 400 kV Babai (RRVPNL) – Bhiwani (PG) D/C line along with 2 Nos. of 400 kV line bays at Babai (RRVPNL)– SCOD: Jun'19 Status: Commissioned: Nov'23
--	---	---

2. Implementation of 400 kV Khandukhal (Srinagar) – Rampura (Kashipur) Transmission System

SPV Name: M/s Khandukhal Rampura Transmission Ltd. (Subsidiary of MEIL), acquired on 07.10.2022

SCOD as per TSA: SCOD – 30.09.2024., Anticipated commissioning: (Mar'26 as per the action plan submitted by TSP)

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	400 kV D/c Khandukhal (Srinagar) – Rampura (Kashipur) line (Twin HTLS*)	- Length: 384 ckm. - Locations: 498 nos. - Foundation completed: 434 nos. (4 nos. WIP) - Tower erected: 251 nos. completed (6 nos. WIP) - Stringing completed: 19.42CKM completed & 3.14CKM is in progress. - Delay in supply of conductor Constraint in foundation work: Forest- 50nos, & ROW-8Nos. Forest Clearance: The in-principle Stage –I approval was uploaded in online portal on 17.02.2025. The demand note / estimation raised by forest department for the proposal was uploaded in PARVESH portal of Ministry of Environmental, Forest and Climate Change (MOEFCC). The payment of demand note/estimation is in process(delayed). Tower erection & stringing: Presently 7nos Tower Erection Gangs available. Putting our best efforts to increase the gangs to expedite the works according to the clearance. Conductor stringing work started in plain area– 19.42CKM stringing completed.
2.	1x80 MVAr switchable line reactor at Rampura (Kashipur) end on each circuit of Khandukhal (Srinagar) - Rampura (Kashipur) line	Land handing over issue: In spite of our best efforts, Land Lease Agreement with PTCUL for substation land at Khandukhal and Rampura is not executed till date. However, PTCUL physically handed over land to TSP for construction of project. Rampura SS: - Engineering TL: 100% - Engg - S/s: 100%. - Equipment foundations: 122/125nos. - Reactor foundation: 2no/2nos. - Tower foundations & Erection: 3nos/3nos. Khandukhal SS: Execution of MOU is still pending with PTCUL - As PTCUL is seeking deviations from “TSA” – KRTL (PSV) has filed IA petition with CERC –.

		However, PTCUL physically handed over land to TSP for construction of project. Note: The shutdown works are involved in equipment upgradation works. Stringing: - Bus Stringing is planning to start in the month of Aug'2025.
--	--	---

3. PTCUL system associated with THDC – Vishnugad Pipalkoti HEP: (4X111MW), NTPC –Tapovan Vishnugad HEP (520MW) & Statekraft- Phatabyung (76 MW)

Sl. No.	Scope of the Transmission Scheme	Status & Progress/status
	1. Pipalkoti HEP– 400 kV Pipalkoti switching station 400kV D/c (Twin Moose) line (matching with generation project) 2. Establishment of 400 kV Pipalkoti switching station. 3. Termination of TapovanVishnugad HEP– Proposed site of Pipalkoti (400 kV S/s) 400kV D/c (Twin Moose) line at Pipalkoti switching station. 4. Termination of Proposed site of Pipalkoti (400 kV S/s)– Khandukhal (erstwhile Srinagar) 400kV D/c (Quad) line at Pipalkoti switching station. 5. 220 kV Baramwari S/s (shall be taken up as deemed ISTS) (To be constructed for Phatabyung -76 MW)	1. Preliminary survey of line has been completed. Line length is about 01 Km. Contract awarded to M/s Ranjit Singh & Company LLP on dt 03.12.2024. Detailed survey work completed. Profiling work under progress. Right of Way at Village Harsari. Expected Commissioning Schedule- Mar -2026 2. Land for substation has been identified inside the premises of Pipalkoti HEP of THDC. Land acquisition has been completed with THDC. Contract awarded to M/s GVPNR Engineers Ltd on dt 03.12.2024. Layout of Substation finalised. Cutting/ levelling of land under progress. Construction of retaining wall and GIS Hall under progress. Expected Commissioning Schedule- June-2026. 3. Physical progress around-62%. (Foundation completed- 42/45 and tower erection completed-27/48, Stringing 1.52 km/18km. Commissioning Schedule- Dec -2025. 4. Physical progress around-92% (Foundation completed-220/221, Erection of Tower Completed- 208/221), Stringing- 67.5 km /87km. Commissioning Schedule- Dec -2025 5. MoU with M/s Braithwaite and company ltd (Executing agency) done on dt 13.09.2024. S/s is yet to be awarded by M/s Brathwaite. Land identified for Substation. Possession of land could not be taken due to severe RoW problem. Matter Sub-judice at Hon'ble High court of Uttrakhand. (Commissioning schedule – 18 months from the date of award) Hearing is awaited

4. Transmission System for evacuation of power from Pakaldul HEP in Chenab Valley HEPs**Sterlite-** SCOD 1st April'25**SPV Name:** M/s Sterlite Grid 24 Limited; (subsidiary of Sterlite Power Transmission Limited), acquired on 06.12.2022**SCOD as per TSA:** 01.04.2025, Anticipated commissioning: Oct'25

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	Establishment of 400 kV GIS Pooling station at Kishtwar by LILO one circuit of Kishenpur – Dulhasti 400kV D/c (Quad) line (Single Circuit Strung).	- Land Acquired 85.63% (27.4 acre acquired out of 32 acre) - Civil Work 81 % - Equipment supplied 100 % - Equipment Erection 72 % - Total Govt. Land: 2.8 Acre ; Total Govt land acquired: 0 Acres - Total Pvt. Land: 29.2 Acres; Total Pvt land acquired: 27.4 Acres Govt. (2.8 Acre Non-Forest): Pending allotment of 2.8 Acres in Kishtwar. Applied in April 2024. Indent given by JKPDD on 28.06.25. Land leasing to be done by Revenue dept. Kishtwar. Pvt. (29.2 Acres): Pending 1.8 Acres. CLU done. Applied for sale deed.
2.	Kishtwar - Kishenpur 400kV S/c (Quad) line (by utilizing towers of Kishenpur – Dulhasti 400kV D/c (Quad) line (Single Circuit Strung) - Under the scope of ISTS	- Length: 2.8 ckm. - Locations: 5 nos. - Foundation completed: 5 nos. - Tower erected: 5 nos. - Stringing complete: 2.66 ckm. - Work hampered due to heavy rain. Requested shutdown from NHPC & PGCIL for balance 0.14 ckm of stringing. Expected: Oct'25

5. Transmission scheme for evacuation of Power from Ratle HEP (850 MW) & Kiru HEP (624 MW): Part-A - M/s Indigrid**SPV Name:** M/s Ratle Kiru Power Transmission Limited; (subsidiary of Indigrid), acquired on **24.03.2025****SCOD as per TSA:** **24.03.2027**, Anticipated commissioning: **24.03.2027**

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
--------	----------------------------------	-----------------------------------

1.	LILO of 400 kV Kishenpur- Dulhasti line (Twin) at Kishtwar S/s along with associated bays at Kishtwar S/s	SCOD: 24.03.2027 EPC contract awarded for TL in May'25 & for GIS- awarded in June'25. Detailed survey completed. Soil investigation completed. Check survey completed. D&E started. Length- 2.1 Km. RKPTL has requested CVPPL and RHPCL to share design, drawings, and necessary support, as our bay developments are dependent on theirs bays development. Limited response has been received so far. We have not proceeded for design and engineering commencement due to non-receipt of CVPPL and RHPCL bay SLD, overall layout and PIB building layout. In addition, flood and continuous heavy rainfall have severely hampered foundation works and site accessibility.
2.	400 kV Kishenpur-Samba D/C line (Quad)	EPC contract awarded in May'25. Detailed survey completed. Soil investigation completed. Check survey Work in progress. D&E started. Length- 32.9 km. Section 164 Process for all line: The newspaper and gazette publications have already been completed. However, certain challenges were faced in obtaining the Survey of India (SOI) topographical maps numbered 43-P3, 43-P7, 43-O15, and 43-O16 (scale 1:50,000), as these are restricted maps. The toposheet maps were finally received from SOI on 18th September 2025, conversion of these maps is currently underway. In the meantime, with the available set of documents, the Section 164 application was submitted in NSWS on 10th September 2025.
3.	Bypassing of one ckt of 400 kV Kishtwar Kishenpur 400 kV D/C line (Quad) at Kishenpur and connecting it with one of the circuit of Kishenpur-Samba 400 kV D/C line	EPC contract awarded in May'25. Detailed survey completed. Check survey completed.

	(Quad), thus forming 400 kV Kishtwar Samba (Quad) direct line (one ckt)	D&E started.
4.	1x80 MVAR Switchable line reactor at Samba end of 400 kV Kishtwar-Samba 400 kV line-165 km (Quad) [formed after bypassing of 400 kV Kishtwar Kishenpur line (Quad) at Kishenpur and connecting it with one of the circuit of Kishenpur-Samba 400 kV D/C line (Quad)]	Soil investigation done. SLD & Layout is under preparation based on PGCIL input and available land space at Samba substation. Engineering consultant has been finalized and engg has been started.
5.	1x63 MVAR Switchable line reactor on each ckt at Jalandhar end of Kishenpur-Jalandhar D/C direct line - 171 km (Twin) (formed after bypassing both ckts of 400 kV Kishenpur Samba D/C line (Twin) and 400 KV Samba Jalandhar D/C line (Twin) at Samba and connecting them together to form Kishenpur-Jalandhar D/C direct line (Twin))	Soil investigation done. SLD & Layout is under preparation based on PGCIL input and available land space at Jalandhar substation. Engineering consultant has been finalized and engg has been started.
6.	400 kV Samba- Jalandhar D/C line (Quad)	EPC contract awarded in May'25. Length: 143 km. Detailed survey completed. Soil investigation completed. D&E started. Check survey work in progress and 90% completed. Foundation work started, 3 foundation location completed and 3 location work in progress. Work progress at site has been severely impacted due to continuous heavy rainfall and flood in near-by river bad area, which is not accessible.
7.	1x80 MVAR Switchable line reactor at Samba end of Samba -Nakodar direct line (Quad) (187km) formed after bypassing of 400 kV Jalandhar Nakodar line (Quad) at Jalandhar and connecting it with one of the circuit of Samba-Jalandhar 400 kV D/C line (Quad Moose), thus forming Samba-Nakodar line (Quad)	Soil investigation done. SLD & Layout is under preparation based on PGCIL input and available land space at Samba substation. Engineering consultant has been finalized and engg has been started.

8.	Bypassing 400 kV Jalandhar - Nakodar line (Quad) at Jalandhar and connecting it with one of the circuit of Samba-Jalandhar 400 kV D/C line(Quad Moose), thus forming 400 kV Samba-Nakodar (Quad) direct line	EPC contract awarded in May'25. Detailed survey completed. D&E started. Work progress at site has been severely impacted due to continuous heavy rainfall and flood in near-by river bad area, which is not accessible.
----	--	---

6. Transmission scheme for evacuation of power from Ratle HEP (850 MW) & Kiru (624 MW) HEP: Part B, (OM dtd 13.07.24) - RTM
Executing Agency: POWERGRID.

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	- Reconductoring of 400 kV Kishenpur-Kishtwar section (up to LILO point) with Twin HTLS (minimum 2100 MVA capacity) (formed after LILO of Kishenpur-Dulhasti line at Kishtwar S/s) along with bay upgradation works (2000 A to 3150 A) at Kishenpur end for above line. - Bypassing both ckts of 400 kV Kishenpur – Samba D/c line (Twin) & 400 kV Samba – Jalandhar D/c line (Twin) at Samba and connecting them together to form 400 kV Kishenpur– Jalandhar D/c direct line (Twin) (4 Nos. of vacated 400 kV line bays at Samba S/s will be utilized for 400 kV Kishenpur-Samba D/c line (Quad) & 400 kV Samba- Jalandhar D/c line (Quad), " - Bays upgradation works (2000A to 3150A) at Samba end (4Nos. bays vacated after bypassing of Kishenpur – Samba D/c line (Twin) & 400 kV Samba – Jalandhar D/c line (Twin))" - Redundant Communication System for Dulhasti(NHPC) & Kishtwar (Sterlite) stations by installing OPGW on 400 kV Kishenpur-Kishtwar S/c line along with reconductoring work and FOTE at Dulhasti & Kishenpur."	SCOD: (i.e. 13-07-2026) 24 months or Matching with Transmission scheme for evacuation of Power from Ratle HEP (850 MW) & Kiru (624 MW) Part-A Scheme whichever is later Expected Commissioning: 24.03.2027 (matching with part A) Status: Under Award (expected Oct'25) {SPV transferred of Part A (Kriru) on 24.03.2025}

7. Implementation Augmentation of transformation capacity at 400/220kV Nalagarh S/s by 400/220kV, 1x500 MVA ICT (4th) (OM dtd 08.06.23)

Executing Agency: POWERGRID

Sl. No.	Scope of the Transmission Scheme	Status & Progress of Construction
1.	500 MVA, 400/220 kV - ICT—1 no. 400 kV ICT bay (including associated tie bay)— 1 no. 220 kV ICT bay — 1 no. (GIS)	SCOD: 24 months from the issue (i.e. 08.06.2025) Expected Commissioning: charged on 01.08.2025 DOCO: 03.08.2025

8. **Augmentation of transformation capacity at Amargarh (GIS) S/s by 1x315 MVA, 400/220kV ICT (3rd) (three single phase units of 105MVA) along with associated transformer bays (OM dtd 21.04.2023), SCOD of 21 months from OM date (NRSS XXIX Transmission Ltd. (a subsidiary of Indigrid)**

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	315 MVA, 400/220 kV ICT= 1 no (three nos. single phase units of 105MVA) 400 kV ICT bay (GIS) 1no. + 1no. additional bay for diameter completion 220 kV ICT bay (GIS) - 1 Nos.	SCOD: 20.01.2025 Expected Commissioning: 31.12.2025 EPC Contract was awarded in April'24. D&E: 87% Completed. Civil Work: 91% Completed (ICT, GIB foundation, Firewall, equipment foundation completed, Earthing work WIP, road and oil pit WIP) Supply: 73% completed Transformer 1st Unit FAT done, dispatched and in transit, delivery expected by Oct'25, 2nd and 3rd by Nov'25. Erection: 49% completed (GIS 220 kV- SF6 gas filling and SF6 analysis testing completed in all 33 compartments. GIS CT dielectric strength & IR testing done GIS to LCC panel cable laying completed & Cable termination WIP. GIS 400 kV- Indoor GIS erection completed. GIS outdoor support structure erection done & GIB erection completed. Air busing & equipment structure erection WIP

9. Requirement of 220kV line bays (GIS) at 400/220kV Prithla (GPTL) S/s.**Implementing agency: M/s Gurgaon Palwal Transmission Limited (Indigrid).**

Sl. No	Scope of the Transmission Scheme	Status & Progress of Construction
1.	2 no. of 220 kV line bays (GIS) along with 220 kV cable for line bay interconnection at 400/220 kV Prithla (GPTL) S/s	SCOD: 31.03.2025 Expected Commissioning: 07.10.2025 Status: EPC contract awarded in Aug'24. D&E: 100 % Completed. Supply: 100% completed. T Civil Work: 95% completed (254/254 Slone piling work completed, Tower- 3/3 completed, Equipment Foundation 18/18 completed & Cable trench cover casting- WIP) Erection: 75% Completed. GIS Bay – bus 1 and Bus 2 all pre commissioning work completed. Gantry & tower- All 3 tower & gantry erection completed including stringing. Outdoor equipment LA, CVT erection completed. Cable laying and termination WIP.

List of participants of the 35th JCC Meeting convened on 24.09.2025:

Sr. No.	Name Of Participants	Designation	Organisation	Email Id
1	Abhishek Dhaka	Sr. Manager	Soltown Infra Private Limited	abhishek.dhaka@raysexperts.com
2	Smita	Manager	Mahindra Susten Private Ltd	Roychoudhury.smita@mahindra.com
3	Ms. Bhavna Kapuria	DGM - BD & Strategy	Avaada Energy Private Limited	bhavna.kapuria@avaad.com
4	Richa Sharma	Sr. Manager	SJVN Green Energy Limited	richa_sharma@sjvn.nic.in
5	Vishal Kumar	Authorized Signatory	Azure Power	Vishal.kumar@azurepower.com
6	Smita Roychoudhury	Manager	Mahindra Susten Private Ltd	roychoudhury.smita@mahindra.com
7	Rajendra Vyas	Independent Director - Projects	AK Renewable Infra Pvt Ltd	karunain2000@yahoo.com
8	R.K. Agarwal	Consultant	SECI	pikabaya56@gmail.com
9	Mithilesh Prasad Dinkar	Group General Manager(T&RE)	NHPC Ltd	mpdinkar@nhpc.nic.in
10	Ritu Kaira	Ast Manager	ReNew	ritu.kaira@renew.com
11	Dipak Kumar	DGM	NHPC LTD	dkumar@nhpc.nic.in
12	Akash Kumar	Management Trainee	RPSG	akash.kumar2@rpsg.in
13	Umang Prasad	Management Trainee	RPSG	umang.prasad@rpsg.in
14	Shafiqur Rahman	DGM	POWERGRID (Currently on deputation to MNRE)	shafiqur@powergrid.in
15	Deepa Jha	Senior Manager	ReNew	deepa.jha@renew.com
16	Ajay Kumar Pradhan	AGM	ACME Group	apradhan@acme.in
17	Punkaj Kumar	Senior Manager (Electrical)	Chenab Valley Power Projects Ltd	electrical@cvppindia.com
18	Abhishek Garg	Project Heasd for Kishtwar J&K	Resonia Ltd. (Sterlite Power)	abhishek.garg2@sterlite.com
19	Ravindra Singh Rana	AGM (EM-E&C)	VPHEP-THDCIL	ravindrasrana@thdc.co.in
20	Ayush Jain	SR. Manager Techno. Commercial Utility & Receivables (GOVT Tenders) Business Development	Zelestra	ayush.jain@zelestra.energy
21	Harsh Sinha	Project Management Support	Zelestra	Project Management Support Business Development
22	Pawan Saini	SO/E	RAPPD, NPCIL	pawansaini@npcil.co.in
23	Manish Tak	Deputy Manager	Juniper Green Energy Limited	manish.tak@junipergreenenergy.com
24	Dharmesh Nandan Choudhary	YP	MNRE	Dharmesh.mnre@nic.in
25	Manan Bhatt	Associate Manager	Adani Energy Solutions Ltd	Manan.Bhatt@adani.com
26	Yogesh Sanklecha	SVP	ACME	yogesh@acme.in
27	Vidisha Dubey	AVP-Regulatory	Cleanmax	vidisha.dubey@cleanmax.com

28	Bhavna Kapuria	DGM	Avaada Energy Private Limited	bhavna.kapuria@avaada.com
29	Vinod Sharma	General Manager Electrical	Ratle HPCL	vinodsharma
30	Mayank Gupta	Manager	THDC India Limited	mayankgupta@thdc.co.in
31	Vineet Kumar	DGM	SECI	vkumar@seci.co.in
32	Dileep Kumar Yadav	Sr. Manager (E)	BSUL	ydilip05@gmail.com
33	Siddharth Sharma	Group Head - Electrical	The Tata Power Company Ltd.	siddharth.sharma@tatapower.com
34	Ajay Sunkari	AVP- BD and Regulatory	AM Green Energy Private Limited	ajay.sunkari1@arcelormittal.com
35	Ramnath Khedkar	LEAD	TATA Power Renewable Ltd	ramnath.khedkar@tatapower.com
36	Vivek Kodesia	Head Business Development	Eden Renewables India Eden Cadet, Eden Passy & Eden Bercy	vivek.kodesia@eden-re.com
37	K A Vishwanath	Assistant Vice President	Teq Green Power XV Private Limited	pe1@o2power.in
38	Ajay Gupta	Deputy General Manager	Sjvn Green Energy Limited	cso.sgel@sjvn.nic.in
39	K A Vishwanath	Assistant Vice President	XL Xergi Power Private Limited	pe1@o2power.in
40	Md Sharique Afzal	Manager, Regulatory Affairs and Policy Advocacy	Apraava Energy Private Limited	sharique.afzal@apraava.com
41	K A Vishwanath	Assistant Vice President	Energizent Power Private Limited	pe1@o2power.in
42	Santosh Narayan	Group Head	TPREL	narayans@tatapower.com
43	Ramnath Khedkar	LEAD	TPREL	ramnath.khedkar@tatapower.com
44	Namit Jain	General Manager - Project Development and Regulatory	Aditya Birla Renewables Ltd; Aditya Birla Renewables Subsidiary Ltd; ABREL (RJ) Projects Ltd	namit.jain@adityabirla.com
45	Ritu Kaira	Ast Manager	ReNew	ritu.kaira@renew.com
46	Deepthi Kummari	GET-Graduate Engineer Trainee	AXIS	deepthi.k@axisenergy.in
47	Vasundhara Sen	Head - Regulatory Affairs	First energy Private Limited	vasundhara.sen@thermaxglobal.com
48	Kapil Sharma	Head Corporate Affairs	Adyant Enersol Pvt Ltd	kapil.sharma@dattainfra.com
49	Mr. Sunil Singh.	DGM Engineering.	Eden Renewables.	Sunil.singh@eden-re.com
50	Tushar Garg	Manager - Project Development	XL Xergi Power Private Limited	tushar.garg@o2power.in
51	Abhinav Gupta	Manager (BD & Regulatory Affairs)	Mahindra Susten Pvt. Ltd.	gupta.abhinav@mahindra.com
52	Tushar Garg	Manager - Project Development	Energizent Power Private Limited	tushar.garg@o2power.in
53	Tushar Garg	Manager - Project Development	TEQ Green Power XV Private Limited	tushar.garg@o2power.in
54	Mukesh Kumar Meena	GM (Civil)	NHPC	mukeshmeena@nhpc.nic.in
55	Shubham Roy	Sr. Manager-Business Development & Regulatory	Adyant Enersol Private Limited	shubham.roy@dattainfra.com
56	Dhir Singh	Deputy General Manager	Solarcraft Power India 17 Private Limited	dhir.singh@blupineenergy.com

57	Shubham Kothari	Financial Analyst	Vayuna Renewables India Project Private Limited	shubham.kothari@upcrenewables.in
58	Ayush Jain	SR. Manager Techno. Commercial Utility & Receivables (GOVT Tenders)	Anboto Solar	ayush.jain@zelestra.energy
59	Kumari Anjali	GET	UPC Renewables India Private Limited	anjali.kumari@upcrenewables.in
60	Ayush Jain	SR. Manager Techno. Commercial Utility & Receivables (GOVT Tenders) Business Development	Zelestra	ayush.jain@zelestra.energy
61	Ravinder Rana	Head-Regulatory	Izhma Solar Private Limited	ravinderkumar.rana@ibvogt.com
62	Harsh Sinha	harsh.sinha@zelestra.energy	Zelestra	harsh.sinha@zelestra.energy
63	Prateek Mohan Rai	Senior Manager	Purvah Green Power Private Limited	prateek.raai@rpsg.in
64	Vivek Hooda	Deputy Manager	Sembcorp Green Infra Private Limited	vivek.hooda@sembcorp.com
65	Abhilash Yadav	AVP	AMPIN Energy Green Private Limited	ayadav@ampenergyindia.com
66	Shafiqur Rahman	DGM	POWERGRID (Currently on deputation to MNRE)	shafiqur@powergrid.in
67	Upendra Kumar Sharma	General Manager	Tepsol Sun Sparkle Private Limited	usharma@enfinity.global
68	Upendra Kumar Sharma	General Manager	EG Saur Urja Private Limited	usharma@enfinity.global
69	Upendra Kumar Sharma	General Manager	EG Mega Urja Private Limited	usharma@enfinity.global
70	Upendra Kumar Sharma	General Manager	Enfinity Global Surya Kiran Private Limited	usharma@enfinity.global
71	Faizan Akhtar	BD - Executive	UPC Renewables India Pvt Ltd	faizan.akhtar@upcrenewables.in
72	Chinmay Sirdeshmukh	Deputy Manager	Sprng Energy	chinmaysirdeshmukh@sprngenergy.com
73	Prateek Agarwal	Lead Commercial	Tata Power Renewable Energy Limited	prateekagarwal@tatapower.com
74	Vikrant Tyagi	Deputy Manager	Jindal Renewable Pvt Ltd	Vikrant.tyagi@jindalrenewables.com
75	Shubham Kothari	Financial Analyst	Utkrisht Solar Energy Private Limited	shubham.kothari@upcrenewables.in
76	Nikita Choudhary	Engineer	DRAIPL	nikita.c@draipl.com
77	Sudip Dutta	Consultant	Essel surya urja company ltd.	sudip.dutta@infra.esselgroup.com
78	Bhavna Kapuria	DGM	Avaada Energy Private Limited	bhavna.kapuria@avaada.com
79	Ankit Kumar Verma	Sr. manager	Sembcorp	ankit.verma@sembcorp.com
80	Ashish Garg	Lead - Business Development	UPC Renewables	ashish.garg@upcrenewables.in
81	Vijay Singh	SE	BBMB	seombwn@bbmb.nic.in
82	Er Rakesh Kumar Tewatia	Sr. Xen Bhiwani	BBMB	xenombwn@bbmb.nic.in
83	Debayan Biswas	Executive	NTPC REL	debayanbiswas@ntpc.co.in
84	Rajat Sethi	Sr. Manager, Bidding and Commercial	ReNew	rajat.sethi@renew.com
85	Sandeep Anand	Asst. Vice President	EG Saur Urja Pvt Ltd (Enfinity Global)	sanand@enfinity.global

86	Md Fahim Alam	Manager	Serentica Renewables India Private Limited	fahim.alam1@serenticaglobal.com
87	Rahul Gupta	Manager- BD & Regulatory	ABC Cleantech	rgupta@evrenenergy.com
88	Rajendra Vyas	Independent Director - Projects	AK Renewable Infra Private Limited	karunain2000@yahoo.com
89	Nandita Jain	AGM bd	Hinduja Renewables	Nandita.jain@hindujarenewables.com
90	Vishal Kumar	Manager	Azure Power India Private Limited	Vishal.kumar@azurepower.com
91	Bhargava Sharma V	AGM	Project Nine Renewable Power Private Limited	bhargava@ayanapower.com
92	Rinku Yadav	Senior Manager	Ayana power	Rinku.yadav@ayanapower.com
93	Atul Duggal	Dgm	Draipl	atul.duggal@draipl.com
94	Vivek Ranjan	Sr. Manager	Gentari (Amplus Solar)	vivek.ranjan@gentari.co.in
95	Monalisha Dash	Sr.Mgr	Juniper Green energy Limited	monalisha.dash@junipergreenenergy.com
96	Sudhanshu Vishwakarma	Deputy Manager	SAEL Industries Limited	sudhanshu.v@sael.co
97	Rahul Kumar	Manager	ACME Solar Holdings Ltd	rahul1.kumar@acme.in
98	Rahul Kumar	Manager	ACME Cleantech Solutions Pvt. Ltd.	rahul1.kumar@acme.in
99	Wasim Alam	Senior Manager-Business Development & Regulatory Support	Apraava Energy	wasim.alam@apraava.com
100	Ajay Sunkari	Head - BD and Regulatory	AM Green Energy Private Limited	ajay.sunkari1@arcelormittal.com
101	Rohit Gera	Senior Manager	Statkraft India Pvt Ltd	rohit.gera@statkraft.com
102	Abhinav Gupta	Manager (BD & Regulatory Affairs)	Mahindra Susten Pvt. Ltd.	gupta.abhinav@mahindra.com
103	Ravindra Shekhawat	Manager	ALF Amarsar	ravindra.shekhawat@alfanar.com
104	Irfan Habib	Business Development	Alf Solar Private Limited	irfan.habib@alfanar.com
105	Ravi Teja K	Senior Manager - Business Development	Ayana Renewable Power Private Limited	ravi.teja@ayanapower.com
106	Tarun Dewan	addl. se o&m bbmb hisar	BBMB	xenomhsr@bbmb.nic.in
107	Rahul Tyagi	General Manager	BN Hybrid Power-1 Private Limited	rahul.tyagi@yanarapower.com
108	Rahul Tyagi	General Manager	BN Dispatchable-1 Private Limited	rahul.tyagi@yanarapower.com
109	Akash Kumar	Management Trainee	RPSG	akash.kumar2@rpsg.in
110	Umang Prasad	Management Trainee	RPSG	umang.prasad@rpsg.in
111	Ajit Kumar	ASSOCIATE VICE PRESIDENT	Adani Green Energy Ltd.	ajit.kumar@adani.com
112	Mohit Jain	AGM	ReNew Group	mohit.jain@renew.com
113	Vivek Karthikeyan	Assistant General Manager	EnerGrid	vivek.karthikeyan1@energrid.in
114	Jiten Das	Chief General Manager	POWERGRID	jiten@powergrid.in
115	Ramchandra	Sr. GM	CTUIL	ramachand@powergrid.in
116	Ranveer Singh	DGM	CTUIL	ranveersingh@powergrid.in

117	Narendra Sathvik Ranganath	Chief Manager	CTUIL	rnsathvik@powergrid.in
118	Pawan Kumar	Engineer	CTUIL	pawankr002@powergrid.in
119	Randheer Kumar	Engineer Trainee	CTUIL	randhirkumar@powergrid.in
120	Shailendra Kumar	Engineer Trainee	CTUIL	shailendra9455@powergrid.in
121	Kumar Anjul	Engineer Trainee	CTUIL	kumaranjul@powergrid.in

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
1200003390	KHIDRAT RENEWABLE ENERGY PRIVATE LIMITED	300	Bikaner II PS	1-Nov-2021	Cat-1 and Cat-2 signed	26-Jun-2025	30-Jun-2025	Completed	Obtained	48/48	48/48	14.8/14.8	Achieved	28-Jul-2021	1459	1459	31-Jan-2024	Received and Installation Completed	Completed	23-Sep-2025
1200002225	Adani Hybrid Energy Jaisalmer Two Limited	300	Fatehgarh-II	7-Oct-2019	Signed	9-Nov-2021	27-Sep-2022	Completed	Obtained	19/19	19/19	5.5/5.5	Completed	11-Oct-2021	2000+35 Locations	2000+35 Locations	18-Jun-2020	Completed	Completed	22-Dec-2022
1200003582	TP Saurya Limited	300 MW	CTUIL Bikaner 2	7-Mar-2022	Signed	31-Mar-2024	30-Jun-2024	Completed	Obtained	55/55	55/55 towers	15	Here 100 MW is for SECI Solar Project wherein FC has been achieved on 26 Jun 2024	31-Jul-2023	1500	1500	15-Sep-2023	2 transformers received, 1, by Feb	completed	22-Sep-2025
212100031	FRUGAL ENERGY PRIVATE LIMITED	50	Bhadla III ISTS	14-Nov-2023	Signed under GNA	31-Mar-2026	31-Mar-2026	Completed	Not Applied	To be finalised	To be finalised	To be finalised	Under discussion with lender	31-Jul-2025	150	165		Yet to be finalised	Yet to be finalised	21-Mar-2025
1200000287	ADANI RENEWABLE ENERGY PARK RAJASTHAN LIMITED	1000	Fatehgarh-1	4-Jul-2018	Signed	9-Dec-2021	30-Sep-2025	Completed	Obtained	2/2	2/2	0.4/0.4	Completed		5530	5530	4-Jan-2019	Completed	7 Nos. of 220kV Bays, 8 Nos. of 400kV Bay - Completed	21-Jun-2025
1200003559	SIJVN Limited	1000 MW	BIKANER -II PS	22-Jan-2022	Transmission Agreement signed on 18.02.2022	31-Mar-2025	30-Sep-2025	Completed	Obtained	55/55	55/55	17/17	Achieved	15-Dec-2022	5000 Acre	4623 Acre	4-May-2022	Supply Completed. 4 out of 4 Transformers placed.	400/33kV Switchyard with one and half breaker scheme	18-Dec-2024
1200003822	Serentica Renewables India 1 Private Liimited			1-Jul-2024		8-Jul-2024	10-Mar-2025	Completed	Obtained	17/17	17/17	5.22/5.22	Completed		1200	1132				25-Mar-2025
1200001498	TATA POWER RENEWABLE ENERGY LIMITED	150	765/440/220 Bhadla Pooling Station	14-Sep-2018	Signed	29-Aug-2019	29-Aug-2019	Completed	Obtained	Completed	Completed	Completed	Achieved	22-Nov-2018	1074	1074	10-Oct-2018	Commissioned	100% completed.	25-Sep-2019
1671600589	Cannice Renewables Energy Private Limited	150	Fatehgarh - IV	29-Mar-2023	CTUIL confirmed. It is not required as we have migrated to GNA.	30-Jun-2025	30-Jun-2025	Not Completed	Not Applied	0	0	0	Achieved	15-Dec-2022	600	540		Not Finalized	Not Finalized	27-Dec-2023
1200001601	AZURE POWER INDIA PRIVATE LIMITED	300 MW	Bhadla (Existing)	14-Sep-2018	CON 5 received and CON 6 Signed	12-Oct-2021	7-Mar-2022	Completed	Obtained	All foundations completed	All tower erections completed	All stringing completed and CEA clearance received for the installation and charging completed	Done. (Project is largely impacted by 2nd wave of COVID-19 and supply chain disruption which has delayed commissioning timelines, appropriate extension has been sought from SECI for the Project beyond 01st Aug 2021.	29-Aug-2019	1337	1337	13-Feb-2020	Work Completed and CEA clearance received for the installation	100% work completed	18-Jun-2022
1200003828	Sterlite Power Technologies Private Limited			7-Jun-2022		30-Apr-2025	31-May-2025	Completed	Applied	48/48	48/48	11.36/11.36	Completed		1200	993				25-Mar-2025
1200001572	AZURE POWER INDIA PRIVATE LIMITED	300 MW	Bikaner	5-Sep-2018	CON6 signed	15-Dec-2020	8-Feb-2021	Completed	Obtained	All foundations completed	All tower erections completed	All stringing completed	Completed	22-Jul-2019	1262	1262	6-Dec-2019	Received and erection completed	100% work completed	14-Dec-2021
1200002995	ARAVALLI SURYA (PROJECT 1) PRIVATE LIMITED	74 MW	Bhadla III PS	17-Mar-2021	Yet to be signed	31-Jan-2023	31-Jan-2023	Not Completed	Not Applied	00/00	00/00	00/00	Achieved	23-Oct-2020	275	185		To be initiated post finalization of Bhadla-III PS location	To be initiated post finalization of Bhadla-III PS location	15-Dec-2021
1200002497	NTPC LTD.	90 MW	Fatehgarh-II PS	25-Oct-2021	Signed	12-Dec-2022	12-Dec-2022	Completed	Obtained	19/19	19/19	completed	Done	20-Mar-2020	450	450	11-Jan-2020	Installed at Site	double bus scheme; one bay common with 150MW project swyd	23-Dec-2022
1200003115	SHIKHAR SURYA (ONE) PRIVATE LIMITED	70 MW	Bikaner PS (PG)	20-May-2021	Connectivity agreement executed	30-Sep-2025	30-Sep-2025	Completed	Not Applied	51/29 (29 foundations are completed for the affiliate out of the total no. of foundations)	51/29 (29 towers are erected for the affiliate out of the total no. of towers)	00/00	Achieved	23-Oct-2020	210	118		under discussion with vendors	single transformer bay with double bus bar and one outgoing line bay. Space would be left for 2 additional transformer bays (under discussion with vendors)	20-Dec-2024
1200002454	TATA POWER RENEWABLE ENERGY LIMITED	150	Bhadla 1	18-Mar-2020	Complete	30-Jun-2021	30-Jun-2021	Completed	Obtained	Completed. Existing transmission line will be used	Completed. Existing transmission line will be used	Completed. Existing transmission line will be used	Land acquisition completed and other parameters achieved by 31st Dec 2020	31-Dec-2020	750	750		Completed	Completed	15-Jan-2021
1200002554	Eden Renewable Alma Private Limited	300MW	Bhadla-II	9-Jul-2020	PPA executed	23-Jun-2025	1-Aug-2025	Completed	Obtained	Section 164 under process	Section 164 under process	Section 164 under process	Achieved	20-Oct-2024	938	1024	22-May-2024	Ordered	Awarded, Foundation completed	18-Sep-2025
1200003785	ALF Solar Amarsar Private Limited	450 MW	Bikaner-II PS, Bay Type - 220 kV AIS Bay No- 226 & 227	21-Oct-2022	Completed	31-Dec-2024	31-Dec-2024	Completed	Obtained	0/45	0/45	0/15	Not Yet Completed		1950	1572 Acres	1-Jul-2023	LOA Issued	Detail engineering under process	26-Mar-2024
1200002125	Avaada Energy Private Limited	350	765/400 kV BIKANER PGCIL SS	2-Aug-2019	Transmission Agreement Signed on 13th August 2019	31-Oct-2021	7-Apr-2022	Completed	Obtained	40/40	40/40	13.9/13.9	Achieved	1-Jul-2020	1238.85	1238.85	31-Jan-2020	Commissioned and Charged	Commissioning and Charged	21-Jun-2022
1200003848	ReNew Solar (Shakti Six) Private Limited	550	Bhadla-III	15-Jun-2022	To be applied	31-Mar-2026	31-Mar-2026	Not Completed	Applied	To be updated	To be updated	To be updated	Under progress	31-Dec-2025	1760	1760	30-Jun-2025	Ordered	Awarded	20-Sep-2025
1200001627	Mahindra Susten Private Limited	250 MW	Bhadla PGCIL Substation	28-Sep-2018	To be executed	14-May-2021	17-Aug-2021	Completed	Obtained	64/64	64/64	15/15	Achieved	25-May-2019	Approx 1200	Approx 1200	1-May-2019	All 3 transformer erection ans testing completed.	Erection of equipments completed. testing work in progress	24-Sep-2021
1200003301	ReNew Solar Energy (Jharkhand Four) Private Limited	300	Bikaner	2-Sep-2021	Con-5 under process	6-Feb-2022	31-Mar-2023	Completed	Obtained	34/34	34/34	13/13	Achieved		950	950	1-Jul-2021	Completed	Completed	21-Mar-2023

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
1200002986	Ayana Renewable Power Three Private Limited	300MW	Bikaner PG (S/s)	17-Mar-2021	Not done	13-Jun-2024	31-Oct-2024	Completed	Obtained	45/45	45/45	10.96/10.96	FC done. SECI approval Received	8-Nov-2024	1214	1139	31-Jul-2023	Installed. Ready for charging.	1 x 315 MVA at 400kV/33kV-33kV ; 400kV- One and half breaker scheme. 33kV - Single bus	29-Sep-2024
1200003579	SOLTOWN INFRA PRIVATE LIMITED	1800 MW	Bikaner - II PS	7-Mar-2022	Agreement Signed	30-Nov-2023	30-Nov-2023	Not Completed	Obtained	Not Started	NIL	NIL	The proposed investment is around Rs. 70 Crores for the solar park Pooling switching station and transmission line along with land acquisition. We have already received work orders for 1200 MW out of 1800 MW from Solar Generators, for land and infrastructure development which will cover the cost of construction of the park and required investments. Further, we have already infused Rs. 10 Cr from promoters contribution. Hence, in a way project shall be self funded. Effective documents can be furnished as needed.		6500	3800	30-Sep-2022	NA	Design in progress for common pooling/switching station for Solar park end. Details from PGCIL awaited for GSS end Bays	20-Jun-2022
1200002228	Ayana Renewable Power One Private Limited	300	Bikaner(PG) S/s	7-Oct-2019	Signed	26-Nov-2021	22-Dec-2021	Completed	Obtained	16/16	16/16	3/3	Completed	28-Feb-2021	1346	1346	28-Nov-2019	Commissioned	Contract Awarded	24-Mar-2022
1200003625	Grian Energy Private Limited	100 MW	Bikaner-II	7-Mar-2022	CONN-5/ Connectivity Details executed	2-Feb-2024	2-Feb-2024	Completed	Obtained	16/16	16/16	Approx. 2/2	Achieved		515 Acres	515 Acres	7-Dec-2022	Installed	Double Bus Transfer System, Awarded, Delivered and Installation completed (1 No incomer Bay Bus coupler and outgoing bay common for all the 3 Plants)	26-Mar-2024
1200001967	ReNew Solar Energy (Jharkhand Four) Private Limited	300 MW	Fatehgarh II substation	21-Jun-2019	Connection Agreement signed	13-Aug-2021	5-Oct-2021	Completed	Obtained	33/33	33/33	7.7/7.7	Achieved	20-Nov-2020	950	950	5-Oct-2020	Completed	Completed	19-Dec-2021
1200002746	ReNew Surya Jyoti Private Limited	210 MW	Fatehgarh III Substation	9-Oct-2020	Received (18.3.2025)	15-May-2025	25-May-2025	Completed	Obtained	19/19	19/19	Completed	DOne	31-Dec-2024	696	696	20-May-2024	Ordered	220kV - 4 Bays	23-Jun-2025
1200002700	IB VOGT SOLAR SEVEN PRIVATE LIMITED	300	Fatehgarh-III PS	9-Oct-2020	To be applied	28-Feb-2026	28-Feb-2026	Not Completed	Applied	33/23	33/23	11.8/9.348	Completed	14-Sep-2023	900	900	30-Apr-2025	Ordered	220kV - 4 No of Bays	21-Sep-2025
212100003	Prerak Greentech Solar Private Limited	400	Bhadla-III	26-Oct-2022	Not started	30-Apr-2026	30-Apr-2026	Completed	Applied	Work not started	Work not started	Work not started	Under Process		1750	1400		Order not placed yet	Work not started	23-Sep-2025
1200002683	Adani Renewable Energy Holding Four Limited	1500 MW	Fatehgarh - III PS	9-Oct-2020	Yet to be signed	31-Oct-2024	31-Oct-2025	Completed	Obtained	00/00	00/00	00/00	As per Bid		15x500	Under Process		Under Process	Under Process	23-Mar-2023
1200003562	ReNew Samir Shakti Private Limited	100	Fatehgarh-III	22-Jan-2022	To be updated	30-Nov-2025	30-Nov-2025	Completed	Applied	95/18	95/0	29.445/0	Done	15-Jan-2025	283	250	20-May-2024	Ordered	400/33 KV Sy, No of Dia 3 Nos	20-Sep-2025
1200002385	Avaada Energy Private Limited	300	765/400 kV BIKANER PGCIL SS	18-Mar-2020	Transmission Agreement signed on 07th July 2020	14-Jan-2022	11-May-2022	Completed	Obtained	40/40	40/40	13.9/13.9	Achieved	13-Oct-2020	1112	1112	31-Jan-2020	Commissioned and Charged	Commissioning and Charged	21-Jun-2022
1200002637	Altra Xergi Power Private Limited	380 MW	Fatehgarh-III	10-Sep-2020	CON 6 done and line charged	31-Jan-2024	9-Feb-2024	Completed	Obtained	11/11	11/11	4.5/4.5	Financing by way of FCY loan of up to USD 225 Million received from Standard Chartered Bank on 23.11.2021	23-Nov-2021	1509	1509		Installed and commissioned	Completed and charged	20-Mar-2024
1200003719	SPRNG PAVANA URJA PRIVATE LIMITED	50 MW	Fatehgarh - IV PS	14-Nov-2023	Yet to be signed	30-Jun-2027	30-Jun-2027	Not Completed	Not Applied	0/0	0/0	0/0	Under progress		200	150	31-Dec-2025	Design under progress	Design under progress	25-Mar-2025
1200003496	ReNew Solar (Shakti Five) Private Limited	100	Fatehgarh-III Open	21-Dec-2021	To be applied	30-Nov-2025	30-Nov-2025	Completed	Applied	95/18	95/0	29.445/0	Done	17-Mar-2025	285	234.75	20-May-2024	Ordered	400/33 KV Sy, No of Dia 2 Nos	19-Sep-2025
1200001575	HERO SOLAR ENERGY PRIVATE LIMITED	250	765/400/220 kV Bhadla PGCIL Substation	14-Sep-2018	Signed on 24.01.2022	14-Mar-2022	21-Apr-2022	Completed	Obtained	40/40	40/40	10 km/10 km	FC Clearance letter from SECI received on 16 Aug 2019 and submitted to PGCIL on 23 Aug 2019 Note: SCoD of the project would be ILTA operationalization date.	25-May-2019	844	844.39	31-May-2020	Erection Completed	Contract awarded & 100% Work Completed	20-Dec-2022
1200000270	ESSEL SAURYA URJA COMPANY OF RAJASTHAN LTD	750 MW	PGCIL BADLA	7-Nov-2017	APPROVED AND RECEIVED	8-Jul-2021		Completed	Obtained	COMPLETED	COMPLETED	COMPLETED	COMPLETED	31-Mar-2019	3444.64	3300	6-Jul-2018	OUT OF 10 NOS, 7NOS COMMISSIONED AT ISS-II. BALANCE 3 no erected	CONFIGURATION:MAIN-1, MAIN-2. MSS: 9 BAYS , ISS-I: 6 BAYS(Execution under hold due to court stay order). ISS-II :COMMISSIONING IN PROGRESS	26-Mar-2025
1200003831	ALF Solar Amarsar Private Limited	150 MW	Bikaner-II PS, Bay Type - 220 kV AIS Bay No- 226 & 227	21-Oct-2022	Completed	31-Dec-2024	31-Dec-2024	Completed	Obtained	0/45	0/45	0/15	Not Completed		600 Acre	500 Acre	1-Jul-2023	LOA Issued	Detail engineering under process	26-Mar-2024

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
1200002428	Adani Renewable Energy Holding Four Limited	500	Bhadla - II	29-Apr-2020	Signed	11-Dec-2024	31-Mar-2025	Completed	Obtained	46/46	46/46	11/11	FC documents submitted on 04-Feb-2025		2500	2500		Completed	Completed	24-Mar-2025
312100005	Amp Energy Green Private Limited	120	Fatehgarh IV ISTS PS	30-Sep-2022	Transmission agreement signed	19-Sep-2025	19-Sep-2025	Not Completed	Not Applied	To be awarded	To be awarded	To be awarded	In progress	15-May-2024	770	426				20-Jun-2024
1200002471	ACME Solar Holdings Private Limited	300 MW	220KV Bhadla-II PS	22-Jun-2020	Signed	30-Mar-2022	23-May-2022	Completed	Obtained	40/40	40/40	9.9/9.9	achieved	5-Feb-2021	No Provision in RfS and PPA	1118 acres acquired	16-Feb-2021	Ordered	2 main bus scheme, 4 bays	19-Mar-2025
1200002812	Azure Power India Private Limited	500	Fatehgarh III PS	27-Oct-2020	Yet to be signed	11-Nov-2025	11-Nov-2025	Not Completed	Not Applied	Work yet to start	Work yet to start	Work yet to start	Financial Closure to be done as per PPA Timeline, siged with seci. but the process of FC is held up due to the PIL filed in AP highcourt.	28-Oct-2024	2500 acres	Land Parcel identified, finalization of land under progress		RFQ has been Floated for inviting vendors quote, Offer received which are under technical and commercial evaluation.	Engineering yet to be concluded After land finalization	20-Mar-2023
1200003447	ReNew Solar (Shakti Three) Private Limited	300	Fatehgarh III	18-Nov-2021	To be applied	30-Nov-2025	30-Nov-2025	Completed	Applied	To be updated	To be updated	To be updated	Done	17-Aug-2024	847	847	20-May-2024	Ordered	400/33 KV Sy, No of Dia 3 Nos	19-Sep-2025
1200001432	RENEW SOLAR POWER PRIVATE LIMITED	250 MW	400 kv Bikaner substation of POWERGRID	2-Aug-2018	Signed	27-Oct-2019	27-Oct-2019	Completed	Obtained	15/15	15/15	4.5/4.5	Achieved	26-Feb-2019	1000	1002	30-Sep-2018	installed	Commissioned - one and half breaker scheme substation	20-Dec-2019
1200003628	Sterlite Power Technologies Private Limited			1-Jul-2024		18-May-2024	23-Jan-2025	Completed	Obtained	28/28	28/28	7.8/7.8	Initiated		1100	992				25-Mar-2025
1200002987	AMP Energy Green Private Limited	100 MW	Bhadla-II PS	17-Mar-2021	Transmission Agreement Signed	12-Dec-2023	12-Dec-2023	Completed	Obtained	Completed	Completed	Completed	Completed		580	580	4-Aug-2022	2x150 MVA transformer Commissioned.	Commissioned.	17-Sep-2025
1200002847	XL XERGI POWER PRIVATE LIMITED	400 MW	Fatehgarh-III	1-Dec-2020	Signed	19-May-2025	30-Jun-2025	Completed	Obtained	21/21	21/21	5.3/5.3	Done	27-Aug-2020	1400	1400		Charged and commissioned	Charged and commissioned	18-Sep-2025
1200003488	ReNew Solar (Shakti Five) Private Limited	200	Fatehgarh-III Open	21-Dec-2021	To be applied	30-Nov-2025	30-Nov-2025	Completed	Applied	95/18	95/0	29.445/0	Done	17-Mar-2025	570	469.5	20-May-2024	Ordered	400/33 KV Sy, No of Dia 2 Nos	19-Sep-2025
1200002340	NTPC LTD.	250 MW	Bhadla II PS	1-Sep-2021	yes	6-Aug-2022	6-Aug-2022	Completed	Obtained	87/87	87/87	75/75	Done	11-Jan-2020	1331	1331	11-Jan-2020	Installed at Site	Double bus with one and half breaker scheme,4 bays	23-Dec-2022
1200002400	AZURE POWER INDIA PRIVATE LIMITED	500 MW	Fatehgarh-II	22-Jun-2020	Yet to be signed	11-Nov-2024	11-Nov-2024	Not Completed	Not Applied	Work yet to start	Work yet to start	Work yet to start	Financial Closure to be done as per PPA Timeline which is signed with seci. but the process of FC is held up due to the PIL filed in AP highcourt.	28-Oct-2023	2500 Acres	Fatehgarh-II SS is near to GIB priority area, hence challenges are being faced for land acquisition		RFQ has been Floated for inviting vendors quote, Offer received which are under technical and commercial evaluation.	Detailed engineering to be done after finalization of land	20-Mar-2023
1200003027	The Tata Power Company Limited	110 MW	Bikaner 1	13-Apr-2021	LTA signed on 31 March 2022	20-Jun-2023	20-Jun-2023	Completed	Obtained	2	82	Completed	PPA signed with KSEB on 8th Dec 2021. Land acquisition completed. Early commissioning proposed for 31st March 2023	7-Dec-2022	530	530	7-Sep-2021	System studies completed	System studies completed	27-Mar-2024
1200002695	ReNew Surya Vihaan Private Limited	100	Fatehgarh III Substation	9-Oct-2020	Con-6 Signed	31-Mar-2024	22-May-2024	Completed	Obtained	24/24	24/24	5.78/5.78	Achieved	31-Mar-2023	320	320	16-Feb-2023	Delivered	(Double Bus Bar scheme) WIP	26-Jun-2024
1200003133	KHABA RENEWABLE ENERGY PRIVATE LIMITED	150 MW	Fatehgarh IV PS	20-May-2021	Yet to be signed	31-Mar-2023	31-Mar-2023	Not Completed	Not Applied	00/00	00/00	00/00	Achieved	22-Dec-2020	557	410		To be initiated post finalization of Fatehgarh-IV PS location	To be initiated post finalization of Fatehgarh-IV PS location	29-Jun-2021
1200003073	Adani Hybrid Energy Jaisalmer Five Limited	600MW	Ramgarh PS	20-May-2021	Yet to be signed	31-Dec-2024	31-Dec-2024	Not Completed	Not Applied	00/00	00/00	00/00	As per Bid		3000	Under Process		Under Finalization	Under Finalization	23-Mar-2023
1200002778	RENEW SURYA PRATAP PRIVATE LIMITED	200 MW	Fatehgarh III Substation	9-Oct-2020	Received (18.3.2025)	4-May-2025	21-May-2025	Completed	Obtained	19/19	19/19	3.971/3.971	Done	31-Dec-2024	741.3	741.3	20-May-2024	Ordered	220kV - 3 Bays	23-Jun-2025
331400007	Serentica Renewables India 4 Pvt. Ltd.			1-Jul-2024		30-Jun-2025	30-Apr-2026	Completed	Applied	58/49	58/43	13.8/3.8	Initiated							25-Mar-2025
1200002403	AZURE POWER INDIA PVT. LTD.	150 MW	Bhadla II PS	29-Apr-2020	Connection Agreement to be signed prior to commissioning	30-Jun-2027	30-Jun-2027	Completed	Applied	Work yet to be started	Work yet to be started	Work yet to be started	Finacial Closure / Conditions Subsequent under PPA achieved for 150 MW capacity .	27-Oct-2022	1100 acres	1100 Acres		Due diligence is under progress	Due diligence is under progress.	28-Jun-2024
1200003242	RENEW SOLAR POWER PRIVATE LIMITED	Gadag PS	300	14-Jul-2021	Applied	15-Jan-2025	15-Oct-2025	Completed	Obtained	123/123	123/123	38.65/38.65 KM	Achieved	22-Jul-2022	546	546	1-Dec-2021	2 Transformers Delivered & erected	Civil works & Erection works completed.	23-Sep-2025
1200003740	Juniper Green Cosmic Private Limited	100 MW	Bikaner-II	10-May-2022	signed	26-Sep-2024	26-Sep-2024	Completed	Obtained	Commissioned	Commissioned	Commissioned	Achieved	18-Feb-2022	350 acres	350	16-Oct-2023	Commissioned	Commissioned	26-Sep-2024
1200002815	Azure Power India Private Limited	500	Fatehgarh III PS	27-Oct-2020	Yet to be signed	31-Mar-2029	31-Mar-2029	Not Completed	Not Applied	Work yet to start	Work yet to start	Work yet to start	For 333 MW capacity / quantum: Financial Closure to be done as per PPA Timeline, signed with SECI. However, the process of FC is held up due to PILs filed in AP highcourt for 333 MW capacity. For 167 MW capacity / quantum: PPA is yet to be signed.		2500 acres	Land Parcel identification under progress		Engineering to be concluded after finalization of land	5-Jul-2023	

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
412100019	Amp Energy Green Private Limited	120 MW	Fatehgarh IV ISTS PS	30-Sep-2022		19-Sep-2025	19-Sep-2025	Completed	Obtained	In progress	In progress	To be started after tower erection	Completed	15-May-2024	770	650				18-Dec-2024
1200003889	SOLTOWN INFRA PRIVATE LIMITED	200	Bikaner- II PS	20-Dec-2024	Signed	30-Dec-2025	30-Dec-2025	Completed	Obtained	35/35	25/25	4.75/4.75	Done	28-May-2025	600	600	21-Mar-2025	Under Manufacturing	Under Construction	20-Sep-2025
1200002907	ENERGIZENT POWER PRIVATE LIMITED	125 MW	Fatehgarh-III	28-Jan-2021	CON 4 submitted and under process	20-Oct-2025	31-Jan-2026	Completed	Obtained	35/35	35/35	9.7/9.5	Secured.	6-Oct-2020	500	500		Completed and ready for charging	Completed and ready	18-Sep-2025
1200002226	Adani Hybrid Energy Jaisalmer Three Limited	300	Fatehgarh-II	29-Oct-2019	Signed	27-Oct-2021	28-Sep-2022	Completed	Obtained	39/39	39/39	12/12	Completed	11-Oct-2021	2000+35 Locations	2000+35 Locations	18-Jun-2020	Completed	Completed	22-Dec-2022
1200002629	Eden Renewable Passy Private Limited	300MW	Fatehgarh-II	5-Nov-2020	Signed on 21 June 2024	31-Dec-2026	31-Dec-2026	Completed	Applied	Project impacted due to SC GIB Order, Detailed Engineering pending	Project impacted due to SC GIB Order, Detailed Engineering pending	Project impacted due to SC GIB Order, Detailed Engineering pending. Final Plan of SCOD will be submitted after final order of Hon'ble Supreme Court in GIB Matter	Financial closure achieved, Submitted to CTU,	10-Feb-2022	1068	1068		Project impacted due to SC GIB Order, Detailed Engineering pending	Project impacted due to SC GIB Order, Detailed Engineering pending	18-Sep-2025
1200003909	Serentica Renewables India 1 Private Liimited	90 MW		1-Jul-2024		31-May-2025	30-Jun-2025	Completed	Applied	17/17	17/17	5.22/5.22	Completed		1200	1132				25-Mar-2025
212100032	LUCEO SOLAR PRIVATE LIMITED	200 MW	Fatehgarh IV	10-Feb-2023		30-Apr-2025	30-Apr-2025	Not Completed	Not Applied	0	0	0	Not Completed		900	450				30-Jun-2023
212100026	Abu Renewables India Private Limited.	340 MW	ISTS Bhadla III PS	29-Mar-2023	Yet to be signed	31-Mar-2026	31-Mar-2026	Not Completed	Not Applied	00/000	00/000	00/000	Achieved	25-Mar-2022	1020	704		Yet to be finalized	Yet to be initiated	20-Dec-2024
1200002775	Avaada Energy Private Limited	240	765/400 kV BIKANER PGCIL SS	13-Oct-2020	Transmission Agreement Signed on 29th October 2020	21-Dec-2021	11-May-2022	Completed	Obtained	40/40	40/40	13.9/13.9	Acheived	11-Jan-2021	890	890	31-Jan-2020	Commissioned and Charged	Commissioned and Charged	21-Jun-2022
1200003170	Rewa Ultra Mega Solar Limited	500 MW	Neemuch PS	19-Aug-2021	CAT 1 signed on 14 June 2024	26-Nov-2024	23-Feb-2026	Completed	Obtained	48/48	48/48	9.17/9.17	Achieved	6-Jan-2022	2471	2471	19-Aug-2021	6 out of 6 transformers received on site, 4 transformers for Unit 1 and Unit 2 are charged. 2 transformers for Unit 3 are pending charging.	3x33/220 kV Unit substations, 15x220 kV bays in total for all three substations. 2 substations charged and 1 substation of Unit 3 pending CEA approval.	26-Mar-2025
1200003514	ReNew Samir Shakti Private Limited	100	Fatehgarh-III	22-Jan-2022	To be applied	30-Nov-2025	30-Nov-2025	Not Completed	Applied	To be Updated	To be Updated	To be Updated	Done	17-Aug-2024	282	282	31-Dec-2024	Ordered	400/33 KV Sy, No of Dia 1 Nos	20-Sep-2025
1200002151	RAJASTHAN SOLARPARK DEVELOPMENT COMPANY LIMITED	925 MW	Bhadla-II PS (new)	7-Oct-2019	Executed for 925 MW	27-Oct-2023	30-Jun-2025	Completed	Obtained	Total 242. Completed 242	Total 242. Completed 242	Total 131.012, Completed 131.012	Achieved	2-Jun-2020	4586.12	4586.12	11-Nov-2020	9 Nos. commissioned and Balance Work under Progress	Work under Progress	24-Jun-2025
1200002483	NTPC LTD.	300 MW	Bhadla II PS	1-Sep-2021	signed	27-Sep-2022	20-Jun-2023	Completed	Obtained	87/87	87/87	54/54	Done	20-Mar-2020	1500	1500	20-Mar-2020	Installed at Site	one and half break scheme; D-type layout; 4 bays; Under implementation	23-Mar-2023
1200002635	SBE Renewables Seventeen Private Limited	600	Fatehgarh-III	10-Sep-2020	Yet to be signed	31-Dec-2025	31-Mar-2026	Completed	Obtained	133/124	133/112	43/16.672	FC documents submitted on 04-02-2025	28-Feb-2025	3000	3000		Under Manufacturing	Under Process	21-Jun-2025
1200003233	JUNA RENEWABLE ENERGY PVT LTD	290 MW	Bikaner II PS	9-Jul-2021	Signed	13-Jun-2025	19-Jun-2025	Completed	Obtained	74/74	74/74	16/16	Achieved	22-Dec-2020	1015	1180 (Land acquisition completed with DC overloading requirement)	31-Jan-2024	Commissioned	Commissioned	19-Jun-2025
1200001573	AZURE POWER INDIA PRIVATE LIMITED	300 MW	Bikaner	5-Sep-2018	CON6 signed	25-Jun-2021	31-Dec-2021	Completed	Obtained	All foundations completed	All tower erections completed	All stringing completed and line charged	Completed.	22-Jul-2019	1262	1262	6-Dec-2019	Received and erection completed	100 % work completed and charged	21-Dec-2021
1200002692	ReNew Surya Aayan Private Limited	300	Fatehgarh III Substation	7-Oct-2020	CON5 done. CON6 post new GNA	31-Mar-2024	8-Jun-2024	Completed	Obtained	27/27	27/27	9.4/9.4	Achieved	27-Apr-2023	950	950	28-Feb-2023	Delivered	Double Bus Bar scheme	26-Jun-2024
1200002432	Adani Renewable Energy Holding Four Limited	500 MW	Ramgarh PS	29-Apr-2020	Yet to be signed	30-Sep-2025	31-Dec-2025	Completed	Obtained	121/121	121/101	47/25	As Per Bid		500X5	500X5		Under Process	Under Process	21-Jun-2025
1200001642	ACME Solar Holdings Private Limited	300	400 kV Fategarh Substation	28-Sep-2018	Received	20-Dec-2024	9-Jan-2025	Completed	Obtained	73/73	73/73	16/16	Achieved	18-Sep-2019	1138.24 acres (approx.)	1138.24 acres (approx.)	30-Mar-2021	Delivered	Awarded	19-Mar-2025
1200003502	KHABA RENEWABLE ENERGY PRIVATE LIMITED	250 MW	Shifted to ISTS Fatehgarh III PS from ISTS Fatehgarh IV PS	21-Dec-2021	Yet to be signed	30-Jun-2025	30-Jun-2025	Not Completed	Not Applied	00/00	00/00	00/00	Achieved	22-Dec-2020	750	459.5		Yet to be initiated	Yet to be initiated	20-Sep-2023
1200002804	Tata Power Green Energy Limited	225 MW	Bikaner # 1	9-Oct-2020	Signed. LTA also signed on 23 Nov 2020	31-Dec-2021	31-Dec-2021	Not Completed	Not Applied	Pending	Pending	Pending	Land acquisition started	30-Sep-2021	1000	In progress				18-Jan-2021

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
312100003	Shikhar Surya One Private Limited	125MW	Bikaner PS (PG)	2-Sep-2022	Connectivity agreement executed	27-Dec-2025	27-Dec-2025	Completed	Not Applied	51/29 (29 foundations are completed for the affiliate out of the total no. of foundations)	51/29 (29 towers are erected for the affiliate out of the total no. of towers)	0	Achieved	28-Jul-2021	375	187		Yet to be finalized	Yet to be finalized	20-Dec-2024
1200003532	AZURE POWER INDIA PRIVATE LIMITED	100 MW	Fatehgarh-III	22-Jan-2022	Connection Agreement to be signed prior to commissioning	20-Nov-2025	20-Nov-2025	Not Completed	Not Applied	Work not started yet	Work not started yet	Work not started yet	Financial Closure of the project achieved		550 Acres	Due diligence under progress		Due diligence under progress	Due diligence under progress	28-Jun-2024
1200002939	ENERGIZENT POWER PRIVATE LIMITED	80 MW	Fatehgarh-III	17-Mar-2021	CON 4 submitted and under process	31-Jan-2026	31-Mar-2026	Completed	Obtained	35/35	35/35	9.7/9.5	Secured	6-Aug-2020	320	320		Completed and ready for charging	Completed and final testing in progress	18-Sep-2025
1200002321	SBE Renewables Ten Private Limited	450	Fatehgarh-II	23-Dec-2019	Signed	21-Oct-2022	21-Oct-2022	Completed	Obtained	195/195	195/195	56.678/56.678	Completed	9-Apr-2021	2061/50 Locations	2061/50 Locations	11-Feb-2020	Completed	Completed	22-Dec-2022
1200001989	ReNew Solar Energy (Jharkhand Four) Private Limited	300 MW	Fatehgarh II substation	21-Jun-2019	Connection Agreement signed	15-Nov-2021	15-Nov-2021	Completed	Obtained	41/41	41/41	10/10	Achieved	24-Sep-2020	950	950	26-Mar-2021	Completed	Completed	19-Dec-2021
1200003626	Onevolt Energy Private Limited	100 MW	Bikaner-II	7-Mar-2022	CON-6 Agreement signed	31-Jan-2024		Completed	Obtained	16/16	16/16	Approx. 2/2	Achieved		586.71 Acres	586.71 Acres	7-Dec-2022	Awarded and Installed	Double Bus Transfer System, Awarded, Delivered and Installation completed (1 No incomer Bay Bus coupler and outgoing bay common for all the 3 Plants)	26-Mar-2024
1200003958	Juniper Green Stellar Private Limited	60	Fatehgarh-IV	18-Aug-2022	Pending	31-Jan-2025	31-Jan-2025	Not Completed	Not Applied	Yet to be ascertained	Yet to be ascertained	Yet to be taken up	Completed	7-Jan-2022	Approx. 1200 Acres for 260 MW stage-II connectivity allocated under application no. 1200003827, 1200003910, 120003958, Enhancement of 105 MW also applied which is under process	602 Acres for 260 MW stage-II connectivity allocated under application no. 1200003827, 1200003910, 120003958, Enhancement of 105 MW also applied which is under process	30-Jun-2024	Yet to be finalized	Yet to be finalized	15-Dec-2022
1200002699	ABC Renewable Energy Private Limited	400 MW	Fatehgarh-III	9-Oct-2020	Transmission Agreement signed on 03/11/2020	19-Oct-2025	19-Oct-2025	Completed	Obtained	51/51	51/34	13.3/0	completed	17-Mar-2022	1715	1715	19-Aug-2024	Reached at site	construction completed and it has two Main Bus configuration. One Line bay, three trafo bay and one bus coupler bay	23-Sep-2025
1200002676	AMP ENERGY GREEN PRIVATE LIMITED	100 MW	Bhadla-II PS	9-Oct-2020	Transmission Agreement Signed	7-Jun-2024	7-Jun-2024	Completed	Obtained	Completed	Completed	Completed	Completed	11-Oct-2023	580	580	4-Aug-2022	2x150 MVA transformer Commissioned.	Commissioned	17-Sep-2025
212100004	Cannice Renewables Energy Private Limited	80 MW	Fatehgarh - IV	29-Mar-2023	Cat-1 signed	15-Oct-2026	15-Oct-2026	Not Completed	Not Applied	0	0	0	Achieved	25-Aug-2022	400	400		Detail engineering is in progress	Detail engineering is in progress	23-Sep-2025
1200002229	ReNew Solar Energy (Jharkhand Three) Private Limited	300 MW	Fatehgarh II substation	7-Oct-2019	Connection Agreement signed	2-Sep-2021	9-Dec-2021	Completed	Obtained	70/70	70/70	15/15	Achieved	23-Mar-2021	950	950	15-Mar-2021	Completed	Completed	19-Dec-2021
212100027	JUNIPER GREEN BETA PRIVATE LIMITED	300MW at 220kV (150MW LTA under 0412100012, 100MW LTA under 0412100013 and 50MW LTA under 0412100027)	Bhadla III ISTS PS	10-Feb-2023	CAT-1 Agreement signed	28-Feb-2026	28-Feb-2026	Completed	Obtained	53/53	38/53	0/16	Achieved	21-Sep-2022	900	900	3-Sep-2024	Awarded	Awarded	24-Mar-2025
1200002590	ReNew Surya Vihaan Private Limited	200	Fatehgarh III Substation	3-Aug-2020	Con-6 Signed	24-Feb-2024	18-May-2024	Completed	Obtained	24/24	24/24	5.78/5.78	to be updated	31-Mar-2023	630	630	16-Feb-2023	Delivered	(Double Bus Bar scheme)	26-Jun-2024
1200003772	SHIKHAR SURYA (ONE) PRIVATE LIMITED	105	Bikaner PS (PG)	10-May-2022	Connectivity agreement executed	27-Dec-2025	27-Dec-2025	Completed	Not Applied	51/29 (29 foundations are completed for the affiliate out of the total no. of foundations)	51/29 (29 towers are erected for the affiliate out of the total no. of towers)	00/00	Achieved	28-Jul-2021	315	160		Yet to be finalized	Yet to be finalized	20-Dec-2024
1200001797	ADANI RENEWABLE ENERGY PARK RAJASTHAN LIMITED	500 MW	Fatehgarh - II PS	29-Aug-2019	Pending	31-Dec-2021	31-Dec-2021	Not Completed	Not Applied	00/00	00/00	00/00	As Per Bid		2500	1500		Under Process	Under Process	29-Dec-2020
1200002636	Avaada Energy Private Limited	320 MW	Bhadla-II, PSS of PowerGrid	10-Sep-2020	Transmission Agreement signed on 30th Sept. 2020	14-Sep-2022	10-Dec-2022	Completed	Obtained	42 / 42	42 / 42	22.42 / 22.42 KM	Achieved	28-Sep-2021	1190	1190	31-May-2021	Under Erection	Under Erection	22-Dec-2022

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
1200001551	AZURE POWER INDIA PRIVATE LIMITED	130 MW	Bhadla (Exisitng)	14-Sep-2018	Signed	6-Sep-2019	6-Sep-2019	Completed	Obtained	61/61	61/61	14/14	Completed	17-Jan-2019	650	676	25-Jul-2018	Awarded	Completed and Commissioned	30-Dec-2019
1200001980	SBSR POWER CLEANTECH ELEVEN PRIVATE LIMITED	300	Bikaner	21-Jun-2019	Signed	15-Aug-2021	30-Sep-2023	Completed	Obtained	58/58	58/58	11.17/11.17	Completed	3-Dec-2020	1456	1456	14-Dec-2019	Completed	Completed	22-Sep-2023
1200003683	ACME Solar Holdings Private Limited	Granted	Granted	10-May-2022	Signed	11-May-2025	25-Jun-2025	Completed	Obtained	10/10	10/10	2.3/2.3	Achieved	12-Feb-2024	1219	1219	23-Feb-2024	Delivered	Delivered	19-Jun-2025
1200002948	ARAVALLI SURYA (PROJECT 1) PRIVATE LIMITED	150 MW	Bhadla III PS	17-Mar-2021	Yet to be signed	31-Jan-2023	31-Jan-2023	Not Completed	Not Applied	00/00	00/00	00/00	Achieved	23-Oct-2020	557	375		To be initiated post finalization of Bhadla-III PS location	To be initiated post finalization of Bhadla-III PS location	15-Dec-2021
1200002401	AZURE POWER INDIA PVT. LTD.	500 MW	Bhadla II PS	29-Apr-2020	Connection Agreement to be signed prior to commissioning	30-Jun-2027	30-Jun-2027	Completed	Applied	Work yet to be started	Work yet to be started	Work yet to be started	Finacial Closure / Conditions Subsequent under PPA achieved.	27-Oct-2022	2000	2000		Due diligence is under progress.	Due diligence is under progress.	28-Jun-2024
1200002501	NTPC LTD.	300 MW	Bhadla II PS	1-Sep-2021	signed	19-Dec-2022	20-Apr-2023	Completed	Obtained	58/58	58/58	60/60	Done	20-Mar-2020	1500	1500	15-Sep-2020	Dispatched to site	double bus scheme; 5 bay :under implementation	23-Mar-2023
1200002813	Azure Power India Private Limited	500	Fatehgarh III PS	27-Oct-2020	Yet to be signed	11-Nov-2025	11-Nov-2025	Not Completed	Not Applied	Work yet to start	Work yet to start	Work yet to start	Financial Closure to be done as per PPA Timeline which is signed with SECI but the process of FC is held up due to the PIL filed in AP highcourt.	28-Oct-2024	2500 acres	Land Parcels identified, finalization of land under progress		RFQ has been Floated for inviting vendors quote, Offer received which are under technical and commercial evaluation.	Engineering to be concluded after land finalization	20-Mar-2023
1200003838	Sterlite Power Technologies Pvt Ltd	300	Bikaner II	1-Jul-2024		31-May-2025	30-Jun-2025	Completed	Obtained	28/28	28/28	7.8/7.8	Initiated		1100	992				25-Mar-2025
212100030	TEPSOL SUN SPARKLE PRIVATE LIMITED	300	BHADLA-III	3-May-2024	Signed on 12th June 2024 on the basis of Tentative Con-4 details, Supplement Agreement also signed on 17th Oct as per revised SCOD	30-Jun-2026	30-Jun-2026	Completed	Applied	0/32	0/32	0/9.8	Internal Resources		1240Acres	850 Acres	31-Oct-2025			22-Sep-2025
212100007	Soltown Infra Private Limited	350	350	20-Dec-2024	Signed	31-Dec-2025	31-Dec-2025	Completed	Obtained	45/45	45/45	9.1/8.5	In Process		1050	900	7-Mar-2025	Under Manufacturing	Under Construction	22-Sep-2025
1200002009	EDEN RENEWABLE CITE PRIVATE LIMITED	300 MW	Fatehgarh-II	21-Jun-2019	Con-6 signed	13-Aug-2021	13-Aug-2021	Completed	Obtained	224/224	56/56	13.17/13.17	Financial Closure have been completed on 16th December 2020	16-Dec-2020	1115	1190	1-Apr-2020	Delivered and placed to the foundation	33/220 KV, 1 bay, plant connected	15-Sep-2021
1200003761	Sterlite Power Technologies Private Limited			7-Jun-2022		30-Jun-2025	31-Jul-2025	Completed	Obtained	48/48	48/48	11.36/11.36	Completed		1200	993				25-Mar-2025
1200001602	ACME Solar Holdings Private Limited	300	400 kV Fatehgarh Substation	5-Sep-2018	Signed	20-Dec-2024	9-Jan-2025	Completed	Obtained	73/73	73/73	16/16	Achieved	14-May-2019	1089.27 acres	1089.27 acres land acquired	30-Mar-2021	Delivered	Awarded	19-Mar-2025
1200003623	SPRNG NIRJARA ENERGY PRIVATE LIMITED	50 MW	Bikaner - II PS	7-Mar-2022	CAT-1 signed	23-Mar-2025	23-Mar-2025	Completed	Obtained	32 out of 32	32 out of 32	10 out of 10 km	achieved	25-Nov-2021	150	150	16-Oct-2023	awarded, under manufacturing process	Switchyard configuration has been finalised and under implementation. SLD attached	24-Mar-2025
1200003915	NHPC Limited	300	Bikaner-II	18-Aug-2022	Signed on 17.05.24	12-Apr-2025	30-Sep-2025	Completed	Obtained	94/94	94/94	22.8/22.8	Submitted to CTUIL		1500 Acres	1496 Acres	12-May-2022	3 no received and installed	33KV / 220 KV, 3 nos, completed	18-Sep-2025
1200003022	AMP Energy Green Private Limited	130 MW	Fatehgarh - IV PS	13-Apr-2021	Transmission Agreement Signed	31-Oct-2025	31-Oct-2025	Completed	Obtained	Completed	Completed	Completed	Completed	21-Mar-2023	795	795				22-Sep-2025
1200002238	SBSR POWER CLEANTECH ELEVEN PRIVATE LIMITED	300	Bikaner	21-Jun-2019	To be applied	5-Jun-2021	5-Jun-2021	Completed	Obtained	58/39	58/27	11.2/0	Documents submitted , approval awaited from SECI	3-Dec-2020	1510	1242	14-Dec-2019	Order placed, Under manufacturing	33/220kV, 5 bays, 30% complete	27-Dec-2020
1200003380	ReNew Dinkar Urja Private Limited	200	Bikaner-II	10-Sep-2021	Application submitted on 4th Oct'24	30-Nov-2025	30-Nov-2025	Completed	Obtained	10/0	10/0	6.01/0	Achieved	5-Sep-2022	664	664	30-Jun-2024	Ordered	220kV - 3 Bays	22-Sep-2025
1200003749	ReNew Solar (Shakti Five) Private Limited	100	Fatehgarh-III Open	10-May-2022	To be applied	30-Nov-2025	30-Nov-2025	Completed	Applied	95/18	95/0	29.445/0	Done	17-Mar-2025	285	235	20-May-2024	Ordered	400/33 KV Sy, No of Dia 2 Nos	20-Sep-2025
212100033	BHADLA THREE skp GREEN VENTURES PRIVATE LIMITED	300 MW	Bhadla III PS	10-Feb-2023	Completed	3-Apr-2026	3-Apr-2026	Completed	Applied	Under Finalization	Under Finalization	Under Finalization	Financial closure completed.	18-Nov-2024	1200	632	31-Mar-2025	Awarded	Under Finalization	19-Mar-2025
1200003002	ABC RENEWABLE ENERGY PRIVATE LIMITED	380	Fatehgarh-IV	17-Mar-2021	Transmission Agreement signed on 12/04/2021	30-Sep-2025	30-Sep-2025	Not Completed	Not Applied	0	0	0	achieved	22-Aug-2023	1700	30	2-Jan-2025	Yet to finalize	Yet to finalize.	20-Sep-2024
1200002559	AMP ENERGY GREEN PRIVATE LIMITED	100 MW	Bhadla-II PS	9-Jul-2020	Transmission Agreement Signed	13-Feb-2025	18-Mar-2025	Completed	Obtained	Completed	Completed	Completed	Completed		450	450	4-Aug-2022	2x150 MVA transformer Commissioned.	Commissioned.	17-Sep-2025
1200003770	Prerak Greentech Private Limited	340 MW	Bikaner - II	10-May-2022		1-Jan-2024	1-Jan-2025	Completed	Obtained	Work not started	Work not started	Work not started	Completed		1470	1133				5-Jul-2023

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
1200003910	Juniper Green Stellar Private Limited	100	Fatehgarh-IV	18-Aug-2022	Pending	31-Jan-2025	31-Jan-2025	Not Completed	Not Applied	Yet to be ascertained	Yet to be ascertained	Yet to be taken up	Completed	7-Jan-2022	Approx. 1200 Acres for 260 MW stage-II connectivity allocated under application no. 1200003827, 1200003910, 120003958, Enhancement of 105 MW also applied which is under process	602 Acres for 260 MW stage-II connectivity allocated under application no. 1200003827, 1200003910, 120003958, Enhancement of 105 MW also applied which is under process	30-Jun-2024	Yet to be finalized	Yet to be finalized	15-Dec-2022
212100008	Soltown Infra Private Limited	125	Bikaner- II PS	20-Dec-2024	Signed	30-Jun-2026	30-Jun-2026	Completed	Obtained	35/35	25/25	4.75/4.75	In process	30-Dec-2025	375	375	21-Mar-2025	Under Manufacturing	Under Construction	20-Sep-2025
1200001941	Adani Renewable Energy Holding One Limited	390	Fatehgarh-2	21-Jun-2019	Signed	12-Aug-2021	27-May-2022	Completed	Obtained	139/139	139/139	35.8/ 35.8	As Per Bid - Completed	22-Jun-2021	1530+47 location	1530+47 location	25-Jan-2020	Completed	Completed	23-Jun-2022
1200002728	Tata Power Green Energy Limited	225 MW	Bikaner # 1	9-Oct-2020	Signed. LTA also signed on 23 Nov 2020	2-Aug-2022	2-Aug-2022	Completed	Obtained	2	82 Completed	Completed	Land acquisition completed	31-Dec-2021	1220	1220 (Land acquisition completed)	7-Sep-2021	Awarded	Designing completed	27-Mar-2024
1200002628	RENEW SURYA ROSHNI PRIVATE LIMITED	400MW	Fatehgarh-III Substation	10-Sep-2020	Con-4 submitted on 1.9.23. CON-5 under process	31-Mar-2024	21-Jun-2024	Completed	Obtained	63/63	63/63	18.04/18.04	Achieved	5-Aug-2022	1267	1267	16-Feb-2023	Delivered	(Double Bus Bar scheme)	26-Jun-2024
212100025	TP Saurya Ltd.	300 MW	Bikaner 3	22-Dec-2022	Not started	22-Aug-2026	22-Aug-2026	Not Completed	Applied	NA	NA	NA	Not started	22-Feb-2026	1500	900		Not started	Not started	20-Sep-2025
1200001494	ACME Solar Holdings Limited	250	765/400/220 kV Bhadla Substation	14-Sep-2018	Signed	6-Oct-2019	31-Dec-2019	Completed	Obtained	31/31	31/31	7.75/7.75	Achieved	27-Feb-2019	1000	1058.22	18-Jan-2019	Installed	completed	19-Dec-2019
1200003624	Amplus Ages Private Limited	100 MW	Bikaner-II	7-Mar-2022	Connectivity Agreement sigend	6-Feb-2024	6-Feb-2024	Completed	Obtained	16/16	16/16	Approx. 2/2	Achieved		539.03 Acres	539.03 Acres	7-Dec-2022	Awarded and Installed	Double Bus Transfer System, Awarded, Delivered and Installation completed (1 No incomer Bay Bus coupler and outgoing bay common for all the 3 Plants)	26-Mar-2024
1200002682	Adani Renewable Energy Holding Four Limited	1500 MW	Ramgarh PS	9-Oct-2020	Yet to be signed	30-Nov-2025	30-Nov-2025	Not Completed	Not Applied	00/00	00/00	00/00	As per Bid		15x500	Under Process		Under Process	Under Process	24-Mar-2023
1200002688	Eden Renewable Bercy Private Limited	300	Fatehgarh-II	9-Oct-2020	Executed on 21 June 2024	31-Dec-2026	31-Dec-2026	Completed	Applied	Project impacted due to SC GIB Order, Detailed Engineering pending	Project impacted due to SC GIB Order, Detailed Engineering pending	Project impacted due to SC GIB Order, Detailed Engineering pending, Final timeline will be decided after final order of Hon'ble Supreme court in GIB matter	FC Completed	28-Aug-2024	900	333, Project impacted due to SC GIB Order		Project impacted due to SC GIB Order, Detailed Engineering pending	Project impacted due to SC GIB Order, Detailed Engineering pending	18-Sep-2025
1200002244	Mahindra Susten Private Limited	250 MW	Bhadla-II PGCIL Substation	29-Oct-2019	completed	20-May-2022	20-Jun-2022	Completed	Obtained	73/73	73/73	19.48/19.48	Financial closure granted by SECI. SECI has further extended the SCOD till 60 days from the date of LTOA operationalization or actual commissioning whichever is earlier.	1-Nov-2021	Approx. 920	Land acquisition completed for entire 920 acres	4-Dec-2021	Commissioned	Commissioned	16-Jun-2022
1200001603	ACME Solar Holdings Private Limited	300	400 kV Fatehgarh Substation	5-Sep-2018	Signed	20-Dec-2024	25-Jan-2025	Completed	Obtained	73/73	73/73	16/16	Achieved	24-May-2019	1076.75 acres (approx.)	1076.75 acres (approx.)	30-Mar-2021	Delivered	Awarded	19-Mar-2025
1200002390	TATA POWER RENEWABLE ENERGY LIMITED	150	765/440/220 Bhadla Pooling Station	18-Mar-2020	Complete	19-Jun-2021	19-Jun-2021	Completed	Obtained	Completed. Existing transmission line will be used	Completed. Existing transmission line will be used	Completed. Existing transmission line will be used	Achieved. Land acquisition is completed. Plant commissioned. Power is currently being evacuated through STOA pending commissioning of ICT 8 and non availability of corridor for MTOA.	31-Dec-2020	750	750		Completed	Completed	27-Mar-2023
1200001600	AZURE POWER INDIA PRIVATE LIMITED	250 MW + 50 MW (from 1200001644)	Bhadla (Existing)	14-Sep-2018	CON 5 received and CON 6 signed	14-Feb-2022	30-Mar-2023	Completed	Obtained	All foundations completed	All tower erections completed	All stringing completed, CEA clearance for the installation received and Transmission line is charged.	Done	29-Aug-2019	1478	1478	13-Feb-2020	Material received at site and erection completed	100 % work completed	20-Mar-2023
1200003332	ABC RJ LAND 01 PRIVATE LIMITED	110MW	Fatehgarh-IV	1-Nov-2021	Transmission Agreement executed on 23/11/2021	31-Mar-2026	31-Mar-2026	Completed	Applied	0	0	0	Achieved and FC document submitted to CTUIL	2-Jul-2021	440	440		Order Placed to OEM	Finalized	22-Sep-2025
1200002642	AVIKIRAN SURYA INDIA PRIVATE LIMITED	300	Bikaner Pooling Station, Bay no 203 (Revised Intimation), Bay Type 220 kV AIS Bay	10-Sep-2020	Signed	23-Mar-2022	24-Nov-2022	Completed	Obtained	38/38	38/38	10.2/10.2	Achieved	28-Jan-2022	1451	1451	15-Jan-2021	ICT-2 charged on 11th Mar 2022 and ICT-1 charged on 10th June 2022	Subcontractor finalized, Under execution	30-Dec-2022
1200002450	SBE Renewables Sixteen Private Limited	180	Fatehgarh-II	29-Apr-2020	Signed	23-Feb-2024	19-Sep-2024	Completed	Obtained	38/38	38/38	13.88/13.88	Yet to be completed	14-Jul-2021	910	910	30-Jul-2022	Completed	Completed	25-Sep-2024

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
1200001643	ACME Solar Holdings Private Limited	300	400 kV Fatehgarh Substation	28-Sep-2018	Signed	20-Dec-2024	25-Jan-2025	Completed	Obtained	73/73	73/73	16/16	Achieved	12-Feb-2021	1046.88 acres (approx.)	1046.88 acres (approx.)	30-Mar-2021	Delivered	Awarded	19-Mar-2025
1200003893	Litsolaire Energy Private Limited	100 MW	Bikaner-III	15-Jul-2022	to be done	30-Sep-2024	30-Sep-2024	Not Completed	Not Applied	To be decided	to be decided	to be decided	Achieved	19-Apr-2022	346	173		to be decided	to be decided	13-Dec-2022
1200002556	SBE Renewables Fifteen Private Limited	600	Bhadla-II	9-Jul-2020	Yet to be signed	31-Jul-2024	31-Jul-2024	Not Completed	Not Applied	0/0	0/0	0/0	Under process	31-Mar-2022	3000	Under Process		Under Manufacturing	Under Process	23-Mar-2023
312100004	ReNew Solar (Shakti Six) Private Limited	450	Bhadla-III	30-Sep-2022	To be applied	31-Mar-2026	31-Mar-2026	Not Completed	Applied	To be updated	To be updated	To be updated	Under Progress	31-Dec-2025	1440	1435	31-Aug-2025	ordered	Awarded	20-Sep-2025
1200002370	Renew Solar Urja Private Limited	300 MW	Fatehgarh II substation	10-Feb-2020	Connection Agreement signed	2-Dec-2021	16-Dec-2021	Completed	Obtained	29/29	29/29	8/8	Achieved	25-Aug-2021	950	950	31-Mar-2021	Completed	Completed	19-Dec-2021
1200003389	JUNA RENEWABLE ENERGY PVT LTD	45 MW	Bikaner II PS	1-Nov-2021	Signed on 27th March 2025	19-Jun-2025	19-Jun-2025	Completed	Obtained	74/74	74/74	16/16	Achieved	28-Jul-2021	157.5	288 (Land acquisition completed with DC overloading requirement)	31-Jan-2024	Commissioned	Commissioned	19-Jun-2025
212100005	Sourya Manthan Renewable Energy Private Limited	100 MW	Bikaner - II	26-Oct-2022	Cat-1 agreement executed	22-Aug-2026	22-Aug-2026	Completed	Applied	0	0	0	Achieved	25-Aug-2022	375	375		Engineering in progress	Engineering in progress	23-Sep-2025
212100028	SEVEN RENEWABLE POWER PRIVATE LIMITED	300 MW	Bhadla III PS	10-Feb-2023		31-Dec-2024	31-Dec-2024	Not Completed	Not Applied	0	0	0	Completed	10-Oct-2022	912	550				7-Jul-2023
1200001443	Mahoba Solar (UP) Private Limited	200+50	Bhadla PS-1	2-Aug-2018	signed	21-Aug-2019	20-Feb-2020	Completed	Obtained	64/64	64/64	15.5/15.5	Achieved	12-Mar-2019	762	762	10-Nov-2018	Charged	220 kV double bus , 4 bays, completed	21-Dec-2019
1200003575	ABC RJ LAND 01 PRIVATE LIMITED	270	Fatehgarh-IV	7-Mar-2022	Transmission Agreement executed on 25/030/2022 & Supplementary TA executed on 02/05/2022	31-Mar-2026	31-Mar-2026	Completed	Applied	0	0	0	Achieved and FC document submitted to CTUIL	20-Dec-2021	1200	1010		Order Placed to OEM		22-Sep-2025
1200002742	Solarpack Corporacion Tecnologica S.A.	300	Bhadla II	9-Oct-2020	Signed	31-Jan-2025	31-Mar-2025	Completed	Obtained	35/13	0	0	SECI ISTS IX Solar - PPA signed	29-Aug-2024	1217	1217	31-May-2024	1st Transformer will be charged by 31st January'25 and 2nd will be charged by March'25	2 Transfer Bay, 1 line bay, construction has started. Foundation excavation is going on	24-Sep-2024
1200003813	ReNew Dinkar Jyoti Private Limited	100	Fatehgarh-III	15-Jul-2022	To be applied	30-Dec-2025	30-Dec-2025	Completed	Applied	95/18	95/0	29.445/0	Done	31-Dec-2024	312	312	20-May-2024	Ordered	400/33 KV Sy, No of Dia 1 Nos	21-Sep-2025
1200002339	NTPC LTD.	150 MW	Fatehgarh-II PS	29-Jul-2021	signed	12-Dec-2022	12-Dec-2022	Completed	Obtained	19/19	19/19	completed	Done	11-Jan-2020	780.2	780.2	11-Jan-2020	Installed at Site	Near completion	23-Dec-2022
1200002430	Adani Renewable Energy Holding Four Limited	500	Fategargh-II	22-Jun-2020	Yet to be signed	2-Jan-2025	19-Mar-2025	Completed	Obtained	23/23	23/23	Overhead - 6/6 & Under ground - 6.6/6.6 kms	As per Bid		2500	2500		Completed	Completed	24-Mar-2025
1200002359	ABC Solar (India) Pvt. Ltd	300 MW	Bhadla-II PS	10-Feb-2020	Transmission agreement signed on 15th July 2020	23-Apr-2022	2-Jun-2022	Completed	Obtained	46/46	46/46	11.5/11.5	Completed	24-May-2022	1200	1200 acres acquired	20-Sep-2021	Delivered & commissioned successfully	33/220kV PSS .Equipment installation completed & commissioned successfully	14-Jun-2022
231400009	Renew Tej Shakti Private Limited	69		9-Jan-2023		30-Jun-2026	30-Jun-2026	Not Completed		Survey Work under progress	Survey Work under progress	Survey Work under progress	Under progress		105.7	53.4				26-Sep-2025
1200003827	Juniper Green Stellar Private Limited	365	Fatehgarh-IV Section 1	15-Jun-2022	CAT-1 Agreement signed	19-Sep-2025	30-Jun-2026	Completed	Obtained	Solar PSS to ISTS PS: 39/44 Wind PSS to Solar PSS: 0/102	Solar PSS to ISTS PS: 38/44 Wind PSS to Solar PSS: 0/102	Solar PSS to ISTS PS: 0/11 ckm Wind PSS to Solar PSS: 0/30 ckm	Completed	7-Jan-2022	Solar- 496 Acres and wind - 66 Acres	Solar- 496 Acres and wind - 38 Acres	2-Aug-2024	awarded	awarded	27-Mar-2025
1200002402	AZURE POWER INDIA PRIVATE LIMITED	500 MW	Fatehgarh-III	29-Apr-2020	Yet to be signed	11-Nov-2024	11-Nov-2024	Not Completed	Not Applied	Work yet to start	Work yet to start	Work yet to start	Financial Closure to be done as per PPA Timeline, siged with seci. but the process of FC is held up due to the PIL filed in AP highcourt.	28-Oct-2023	2500 Acres	Land Parcel identified, finalization of land under progress		RFQ has been Floated for inviting vendors quote, Offer received which are under technical and commercial evaluation.	Detailed engineering to be done after finalization of land	26-Dec-2022
1200003504	ReNew Samir Shakti Private Limited	100	Fatehgarh-III	21-Dec-2021	To be applied	30-Nov-2025	30-Nov-2025	Completed	Applied	95/18	95/0	29.445/0	Done	15-Jan-2025	283	250	20-May-2024	Ordered	400/33 KV Sy, No of Dia 1 Nos	21-Sep-2025
312100007	AMP Energy Green Private Limited	50	Fatehgarh-IV ISTS PS	26-Oct-2022	Transmission agreement signed	28-Nov-2025	28-Nov-2025	Completed	Obtained	Completed	Completed	In progress	Completed	30-Aug-2022	186	186				22-Sep-2025
1200002410	ADANI RENEWABLE ENERGY PARK RAJASTHAN LIMITED	500 MW	Fatehgarh-II PS	18-Mar-2020	Yet to be signed	30-Sep-2024	31-Dec-2024	Not Completed	Obtained	00/00	00/00	00/00	As Per Bid	17-Dec-2020	2500	2500		Under Progress	Under Progress	23-Mar-2023

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
1200002814	Azure Power India Private Limited	500	Fatehgarh III PS	27-Oct-2020	Yet to be signed	31-Mar-2029	31-Mar-2029	Not Completed	Not Applied	Work yet to start	Work yet to start	Work yet to start	For 333 MW capacity / quantum: Financial Closure to be done as per PPA Timeline, signed with SECI. However, the process of FC is held up due to PILs filed in AP highcourt for 333 MW capacity. For 167 MW capacity / quantum: PPA is yet to be signed.	28-Oct-2025	918.5 Acres	Land Parcel identification under progress			Engineering to be concluded after Finalization of land	5-Jul-2023
1200003839	Prerak Greentech Private Limited	60	Bikaner - II	15-Jul-2022		31-Dec-2024	31-Dec-2024	Completed	Obtained	Work Not Started	Work Not Started	Work Not Started	Completed		260	185				5-Jul-2023
2200000138	Aditya Birla Renewables Subsidiary Limited	390 MW	Fathegarh-III	2023-11-08	Completed	31-03-2026	31-12-2026	Completed	Applied	0 of 158 Sec 68 on hold at CEA due to GIB matter	0 of 158 Sec 68 on hold at CEA due to GIB matter	0 of 55 Sec 68 on hold at CEA due to GIB matter	Under progress	2026-02-22	950	830	2024-10-01	Awarded	Awarded	
2200000140	ABREL (RJ) PROJECTS LIMITED	260 MW	Fathegarh-III	2023-11-08	Completed	31-03-2026	31-03-2026	Completed	Applied	0 of 158 Sec 68 on hold at CEA due to GIB matter	0 of 158 Sec 68 on hold at CEA due to GIB matter	0 of 55 Sec 68 on hold at CEA due to GIB matter	Achieved	2025-01-23	700	575	2024-10-01	Awarded	Awarded	
0412100019	Amp Energy Green Private Limited	120 MW	Fatehgarh-IV PS (Sec-1)	2024-01-18	Connectivity Agreement Cat 1 transition signed	28-11-2025	28-11-2025	Completed	Obtained	Completed	Completed	Completed	Competed	2025-03-07	770	770				
2200000305	Juniper Green Energy Private Limited	300MW	Barmer ISTS PS	2024-02-15	yet to be signed, final intimation awaited	31-03-2027	31-03-2027	Completed	Not Applied	to be finalized	to be finalized	to be finalized	to be achieved		75	75		to be finalized	to be finalized	
2200000054	Green Infra Clean Wind Technology Limited	300	FATEHGARH IV PS	2023-11-08	To be applied	07-11-2026	07-11-2026	Completed	Applied	Under Process	Under Process	Under Process	Under Process		1200	683	2025-09-30	Final stage of Closure. Award expected by Oct'25	220/33 KV PSS, 5 Bays (2 Trafo Bays, 1 Bus coupler	
2200000062	Juniper Green India Six Private Limited	300MW	Bhadla III ISTS PS	2022-10-31	ISTS Scope	30-06-2028	30-06-2028	Not Completed	Not Applied	to be finalized	to be finalized	to be finalized	to be Achieved		900	456		to be finalized	to be finalized	
2200000135	Green Infra Clean Solar Farms Limited	110 MW	Fatehgarh IV	2025-06-05	To be applied	07-11-2026	07-11-2026	Completed	Applied	Under Process	Under Process	Under Process	Under Process		460	457		Final stage of Closure. Award expected by Oct'25		
2200000024	Sprng Power Private Limited	300 MW	Fatehgarh III	2024-09-23	Yet to be signed	31-12-2025	31-12-2027	Completed	Applied	52/0	52/0	~18/0	We have a PPA signed with NHPC	2025-04-25	1200	500.02	2024-12-31	Design under progress	Design under progress	
2200000065	Sprng Akshaya Urja Private Limited	100 MW	Fatehgarh III	2024-09-23	Yet to be signed	28-06-2025	28-06-2025	Completed	Applied	52/0	52/0	~18/0	PPA signed with Northern Railways	2024-12-12	400	400	2024-12-31	Design under progress	Design under progress	
2200000123	Teq Green Power XV Private Limited	95	Fatehgarh III Section II	2023-11-08	to be signed before commissioning	31-03-2026	31-03-2026	Completed	Obtained	35/35	35/35	9.5/9.7	Under process	2025-07-31	285	285		Completed and ready for charging	Completed and ready for charging	
2200000153	Teq Green Power XV Private Limited	300 MW	Barmer 1	2023-10-31	To be signed before commissioning	07-11-2026	07-11-2026	Not Completed	Not Applied	To be updated after completion of route survey	To be updated after completion of route survey	To be updated after completion of route survey	Under appraisal with financial lenders.		900	685		detailed engineering in progress	detailed engineering in progress	
2200000247	SPRNG POWER EARTH PRIVATE LIMITED	250	Radhanesda	2024-01-29	Yet to be signed	31-03-2026	31-03-2026	Completed	Obtained	71/7	71/0	~22/0	Under progress as per PPA requirements	2025-09-30	1000	1045	2024-08-31	Manufacturing under progress	Construction under progress	
2200000008	ACME CLEANTECH SOLUTIONS PRIVATE LIMITED	300	Bikaner-III PS	2024-09-23	Conn-6 pending	22-08-2026	22-08-2026	Completed	Obtained	39/69	28/69	0/15.7	Completed	2024-12-24	1200	1050	2025-05-12	Awarded		
2200001198	SHN GREEN POWER PRIVATE LIMITED	297	Ramgarh II	2024-12-13		31-03-2030	31-03-2030	Not Completed	Not Applied	-	-	-	-							
2200001261	PURVAH GREEN POWER PRIVATE LIMITED	300	Bikaner V	2024-12-13			0	Not Completed	Not Applied	-	-	-	-							
2200001262	PURVAH GREEN POWER PRIVATE LIMITED	300	Bikaner V	2024-12-13	Not Signed Yet	31-03-2030	31-03-2030	Not Completed	Not Applied	-	-	-	-							
212100043	EG Saur Urja Private Limited	300	Fatehgarh-IV(Sec-II)	2024-12-19	Signed on 17th January 2025	15-10-2026	15-10-2026	Completed	Applied	0/74	0/74	0/22.9	Internal Resources		730	675	2025-11-30			
2200000411	Enfinity Global Surya Kiran Private Limited	300	Barmer-I PS	2025-01-23	Signed on 19th February 2025	30-12-2026	30-12-2026	Not Completed	Applied	Survey Pending	Survey Pending	Survey Pending	Internal Resources		880	457	2025-12-31			
2200000412	EG Mega Urja Private Limited	300	Barmer-I PS	2025-01-23	Signed on 19th February 2025	30-12-2026	30-12-2026	Not Completed	Applied	Survey Pending	Survey Pending	Survey Pending	Internal Resources		880	455	2025-12-31			
2200000709	ACME CLEANTECH SOLUTIONS PRIVATE LIMITED	300	Neemuch SEZ PP	2024-10-01		30-06-2026	30-06-2026	Completed	Obtained	15/124	0/124	0/35.67	Completed	2025-07-15	1125	893	2025-03-28	Ordered	2 transformer bays, 1 Bus coupler bay & 1 line bay	
212100038	Adani Solar Energy AP three Limited	150	Ramgarh PS	2024-09-23	Yet to be signed	31-03-2026	31-03-2026	Completed		121/121	121/101	47/25	Yet to be submitted		5x150	5x150		Under progress	Under progress	
2200001085	AVAADA ENERGY PRIVATE LIMITED	700	Bhadla - IV	2024-10-15	Final - awaited	31-03-2030	31-03-2030	Not Completed	Not Applied	Not identified yet	Not identified yet	Not identified yet	Not completed	2029-10-02						
2200001254	AVAADA SURYAENERGY PRIVATE LIMITED	560	Bikaner -V	2024-12-13	Final - awaited	31-03-2030	31-03-2030	Not Completed	Not Applied	Not identified yet	Not identified yet	Not identified yet	Not completed							
2200000186	ReNew Solar Power Private Limited	300	Fatehgarh IV Substation	2023-12-23	To be applied	07-11-2026	07-11-2026	Not Completed	Applied	Yet to finalise	Yet to finalise	Yet to finalise	Under Progress		910	359	2026-03-31	To be ordered	Yet to finalise	
2200000425	Hinduja Renewables Energy Private Limited	250	BARMER-I	2026-12-30		30-12-2026	30-12-2026	Not Completed	Not Applied	TO BE STARTED	TO BE STARTED	TO BE STARTED	UNDER PROCESS	2025-10-28	1000	301				

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
2200000437	Green Infra Clean Wind Limited	300	Bhadla - II	2025-03-05	Not applied	01-06-2027	01-06-2027	Not Completed	Not Applied	Under Process	Under Process	Under Process	In Process		1250	847				
2200000161	ACME Cleantech Solutions Private Limited	400	Barmer-I	2025-01-23	Pending	23-01-2027	23-01-2027	Completed	Applied	0/98	0/98	0/29	Under Process		1500	1078	2025-07-28	Not Awarded		
2200000316	ReNew Sun Power Private Limited	300	Barmer 1	2024-02-15		31-12-2026	31-12-2026	Not Completed	Not Applied	To be updated	To be updated	To be updated	under process		900	0				
2200000410	Green Infra Renewable Projects Limited	600	Barmer - I	2025-01-23	to be applied	01-06-2027	01-06-2027	Not Completed	Not Applied	Under Process	Under Process	Under Process	In Process		2760	1000				
2200000333	Furies Solren Private Limited	300	Bikaner IV	2025-01-16	Yet to be done	27-06-2026	27-06-2026	Completed	Not Applied	Yet to start	Yet to start	Yet to start	In process	2025-12-25	Approx. 1260 Acres	730 Acres	2025-10-31	PO placed	Equipment ordering in progress	
2200000334	Hazel Hybren Private Limited	300	Bikaner IV	2025-01-16	Yet to be done	30-04-2026	30-04-2026	Completed	Obtained	Yet to start	Yet to start	Yet to start	In process	2025-11-02	Approx. 1260 Acres	In Process	2025-09-30	Under Manufacturing	Equipment ordering started	
2200000187	ReNew Solar Power Private Limited	300	Fatehgarh-IV	2023-12-13	To be applied	07-11-2026	07-11-2026	Not Completed	Not Applied	Yet to finalise	Yet to finalise	Yet to finalise	under progress		910	50	2026-03-31	Ordered	Yet to finalise	
2200000184	Deshraj Solar Energy Private Limited	300	Bikaner III	2024-12-31	Signed - 14.01.2025	15-04-2026	30-04-2026	Completed	Obtained				Under finalisation		1207	1207	2025-06-03	Ordered	Detail Engineering is in progress	
2200000167	Saimaa Solar Private Limited	150	Bikaner III	2024-12-30	Signed	22-08-2026	22-08-2026	Not Completed	Not Applied	0/40	0/40	0/12	Not Achieved	2026-02-23	450	500	2025-12-01	Yet to be Awarded	Yet to be Awarded	
2200000111	SUNBREEZE RENEWABLES NINE PRIVATE LIMITED	400	Bikaner-III	2024-11-22	Connectivity agreement Cat1 signed	28-02-2026	28-02-2026	Completed	Obtained	31/51	21/51	0/36	Required documents submitted to CTUIL for process	2024-09-09	1890	1801	2024-12-31	Order placed on June 2024	Configuration is done & execution work in progress	
2200000163	Sunbreeze Renewables Nine Private Limited (RPPD)	1000	Bikaner-III	2024-12-30	Connectivity agreement cat-1 signed	15-03-2026	15-03-2026	Completed	Obtained	31/51	21/51	0/36	Required document are submitted to CTUIL	2024-09-09	4726	4503	2024-12-31	Order placed - June 2024	Configuration is done & execution in progress	
2200000646	Illuminate Hybren Private Limited	300	Sirohi	2025-05-27	Yet to be done	24-03-2027	24-03-2027	Not Completed	Not Applied	Yet to start	Yet to start	Yet to start	In process	2026-09-22	Approx 1260 Acre	In Process	2026-06-07	Engineering under process	Engineering under process	
2200000387	ACME Cleantech Solutions Private Limited	600	Fatehgarh-II	2025-05-05	Pending	21-12-2026	21-01-2027	Completed	Applied	35/239	3/239	0/71	Under Process		3600	2880	2025-03-26	Ordered		
2200000396	ACME Cleantech Solutions Private Limited	250	Fatehgarh-II	2025-05-05	Pending	21-01-2027	21-01-2027	Completed	Applied	35/239	3/239	0/71	Under Process		1500	1200	2025-03-26	Ordered		
2200001065	ACME Cleantech Solutions Private Limited	150	Fatehgarh-II	2025-05-05		24-03-2027	24-03-2027	Completed	Applied	35/239	3/239	0/71	Under Process		900	720	2025-03-26	Ordered		
2200000840	ACME Solar Holdings Limited	300	Merta-II	2025-05-26		31-03-2027	31-03-2027	Not Completed	Not Applied				Under Process		1125	26				
2200000013	Avaada RJBikaner Private Limited	50	Bikaner IV	2025-01-16	Signed on 29.01.2025	11-11-2026	11-11-2026	Completed	Applied	0/47	0/47	0/12	Not completed							
2200000077	AVAADA ENERGY PRIVATE LIMITED	50	Fatehgarh-IV	2025-06-05	Signed on 17.06.2025	07-11-2026	07-11-2026	Completed	Applied				Not completed							
2200000551	Renew Solar Power Private Limited	400	Sirohi	2027-03-24		31-12-2027	31-12-2027	Not Completed					Under Progress							
2200000319	AM Green Energy Private Limited	300	Bikaner-IV ISTS PS	2025-01-16	Cat-1 Agreement Signed			Completed	Obtained				Under Progress	2026-01-31	1500	1400		Under tendering	Under tendering	
2200000779	RENEW SOLAR POWER PRIVATE LIMITED	300	Sirohi	2027-06-30		30-09-2028	30-09-2028	Not Completed					under progress							
2200000842	Purvah Green Power Private Limited	300	Merta-II	2025-05-26	Signed - 20 Jun 2025	01-09-2027	01-09-2027	Not Completed	Not Applied				-		1200					
2200000518	CESC Ltd	300	Sirohi PS	2025-05-27	Signed on 20 Jun 2025	24-03-2027	24-03-2027	Not Completed	Not Applied				-		1200	395				
2200000344	Clean Max Gamma Pvt. Ltd.	300 MW	Bikaner-IV	2025-01-16	Completed	11-11-2026	11-11-2026	Not Completed	Not Applied	0	0	0	Achieved	2025-06-24	900 Acres	486.809		Under discussion	In planning	
2200000210	Solarcraft Power India 17 Private Limited	300	Bikaner-IV PS	2023-09-05	Signed on 11-02-2025	11-11-2026	11-11-2026	Not Completed	Obtained	0	0	0	Under Process	2026-05-11	1500	1380		Under Process	Under Process	
2200000281	Anboto Solar Private Limited	250	Barmer-1 PS	2025-05-08	Signed (Cat 1)	07-11-2026	07-11-2026	Completed	Applied	Yet to start	yet to Start	Yet to Start	Not Yet closed	2026-06-30	1045	1024	2026-03-30	To be ordered by Mar' 26		
2200000492	Anboto Solar Private Limited	50	Barmer-1 PS	2025-05-08	Signed (CAT 1)	30-12-2026	30-12-2026	Completed	Applied	Yet to Start	Yet to Start	Yet to start	yet to be closed	2026-06-30	209	205	2026-03-30	To be ordered by Mar' 26		
2200000254	AVAADA RJBIKANER PRIVATE LIMITED	600	Bikaner IV	2025-01-16	Signed on 29.01.2025			Completed	Applied				Not completed							
2200000289	AVAADA RJBIKANER PRIVATE LIMITED	300	Bikaner IV	2025-01-16	Signed on 29.01.2025			Completed	Applied				Not completed							
2200000290	Avaada Energy Private Limited	250	Fatehgarh-IV	2025-06-05	Signed on 17.06.2025			Completed	Applied				Not completed							
2200000743	Izhma Solar Private Limited	200	Sirohi PS	2025-05-27	Signed	31-03-2028	31-03-2028	Not Completed	Not Applied	0/40	0/40	0/12	Not Achieved	2026-10-02	600	0	2027-09-15	Yet to be Awarded	WIP	
2200000003	BN Hybrid Power-1 Private Limited	119.2	Fatehgarh-IV (Sec-I)	2023-11-13		29-07-2027	29-07-2027	Not Completed	Applied				In Progress							
2200000103	BN DISPATCHABLE-1 PRIVATE LIMITED	300	Fatehgarh-IV (Sec-II)	2023-11-08		10-04-2027	10-04-2027	Not Completed	Applied				In progress							
2200000102	BN HYBRID POWER-1 PRIVATE LIMITED	180.8	Fatehgarh-IV (Sec-I)	2023-11-13		29-07-2027	29-07-2027	Not Completed	Applied				In Progress							

App Number	Applicant Name	Quantum of Stage-II granted	Substation at which Stage-II granted	Date of grant of Stage-II connectivity	Status of Connection Agreement	1st Phase commissioning Date	Last Phase commissioning date	Route survey for Dedicated Transmission line	Section 68	No. of Foundations (Total/Completed)	No. of Tower Erections (Total/Completed)	Stringing (ckm) (Total/Completed)	Status of Financial closure	Date of FC (Date/Target)	Land Required (Acres)	Land Acquired (Acres)	Date of award of Pooling Station	Status of Main Transformers	Status of Switchyard (configuration, bays and status)	Last status updated on
2200001140	ACME CLEANTECH SOLUTIONS PRIVATE LIMITED	300	Bellary PS	2025-06-19				Completed	Applied	0/60	0/60	0/13.2	Under Process		1125	401				
2200001128	ADITYA BIRLA RENEWABLES LIMITED	100	Reallocated to ISTS Fatehgarh III	2024-12-05	post final -			Completed	Applied	To be furnished at a later stage	To be furnished at a later stage	To be furnished at a later stage	To be done at a later stage	2027-12-31	250	0	2026-10-01	post final -	post final -	
2200000419	FURIES SOLREN PRIVATE LIMITED	300	Bikaner IV	2025-01-16	Yet to be done			Completed	Not Applied	Yet to start	Yet to start	Yet to start	In process	2026-08-05	Approx. 1260 Acres	In Process	2026-04-30	Engineering under process	Engineering under process	
2200000812	Sembcorp Green Infra Pvt. Ltd.	300	Merta - II	2025-05-26				Not Completed	Not Applied				Under Process		1200	421				
2200000813	Sembcorp Green Infra Pvt. Ltd.	300	Merta II	2025-05-26	To be applied			Not Completed	Not Applied				Under Process							